



# Permit Inspections

## Harnett County

Permit Number: **BRES2501-0001**

Description: **60x30 dwmh 3 beds**

Applied: **1/2/2025**

Approved: **2/14/2025**

Site Address: **2088 HERITAGE WAY**

Issued: **2/21/2025**

Finaled:

City, State Zip Code: **CAMERON, NC 28326**

Status: **ISSUED**

Applicant: **EQUITY TRUST COMPANY CUST FBO**

Parent Permit:

Owner: **EQUITY TRUST COMPANY CUST FBO**

Parent Project:

Contractor: **CHOO'S MOBILE HOME TRANSIT**

Details:

### LIST OF INSPECTIONS

SEQ ID	SCHEDULED DATE	COMPLETED DATE	TYPE	INSPECTOR	RESULT	REMARKS
			ADDRESS	GIS Bucket		
Notes:						
			FOOTING	Steven Gazlay		
Notes:						
			SEWER CONNECTION	Steven Gazlay		
Notes:						
			WATER CONNECTION	Steven Gazlay		
Notes:						
30	2/27/2025	2/27/2025	MH FOUND/MARRIAGE WALL	Ricardo D Honrada	DISAPPROVED	
Notes: Need to install all rough in for plumbing, electrical and mechanical. Door locked no lock box code in note remark. Lots of piers loose.						
30	3/6/2025	3/6/2025	MH FOUND/MARRIAGE WALL	Ricardo D Honrada	DISAPPROVED	
Notes: Not ready, need to do rough in, in all trades.						
30	3/7/2025	3/7/2025	MH FOUND/MARRIAGE WALL	Ricardo D Honrada	CANCELLED	
Notes: Cancel by contractor						

# Permit Inspections

## Harnett County

30	3/12/2025	3/12/2025	MH FOUND/MARRIAG E WALL	Ricardo D Honrada	FAIL W/ PENALTY	
<b>Notes:</b> No lock code box.Need PRV.Shut off valve need ball valve.Notes. If under pinning are vinyl, service pipe needs to insulate.DWV test pipe, underground water service, cross over supply duct, two grounding rods. OK.						
30	3/17/2025	3/17/2025	MH FOUND/MARRIAG E WALL	Ricardo D Honrada	FAIL W/ PENALTY	
<b>Notes:</b> LOCK BOX 1818 Per Customer PRV Behind Meter at the road Please call Jim 910.574.0968 Need manual installation instructions.No TXT.Ok to vinyl siding the exterior wall, not inside the trim.						
30	3/20/2025	3/20/2025	MH FOUND/MARRIAG E WALL	John B Kokoszka	DISAPPROVED	
<b>Notes:</b> Left inside marriage line not fastened per documentsFamily room left side foam gasket needs to be put into the wall and roof						
30	3/26/2025	3/26/2025	MH FOUND/MARRIAG E WALL	Brad Sutton	DISAPPROVED	
<b>Notes:</b> Previous not corrected						
30	4/2/2025	4/2/2025	MH FOUND/MARRIAG E WALL	Ricardo D Honrada	APPROVED W/EXC	
<b>Notes:</b> LOCK BOX 1818 Will check in final the TXT support						
40			ZONING	Planning Bucket		
<b>Notes:</b>						
40	3/4/2025	3/4/2025	ENVIR OPERATIONS PERMIT	Mark Osborne	APPROVED	
<b>Notes:</b>						
50			MFH FINAL **	Steven Gazlay		
<b>Notes:</b>						