



**Harnett County**  
420 McKinney Pkwy  
LILLINGTON, NC 27546  
Phone:  
Fax:

6/23/2025

SUBJECT: **BRES2501-0005**  
**BUILDING RESIDENTIAL**

To: Brian McQuilkin

Here are the results of all Inspections located at **2128 HERITAGE WAY:**

Inspection Type: ADDRESS  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: GIS Bucket  
Result:  
Remarks:  
Notes:

Inspection Type: FOOTING  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Steven Gazlay  
Result:  
Remarks:  
Notes:

Inspection Type: SEWER CONNECTION  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Steven Gazlay  
Result:  
Remarks:  
Notes:

Inspection Type: WATER CONNECTION  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Steven Gazlay  
Result:  
Remarks:  
Notes:



**Harnett County**  
420 McKinney Pkwy  
LILLINGTON, NC 27546  
Phone:  
Fax:

Inspection Type: ENVIR OPERATIONS PERMIT  
Scheduled Date/Time: 3/4/2025  
Completed Date/Time: 3/4/2025  
Inspector: Mark Osborne  
Result: APPROVED  
Remarks:  
Notes:

Inspection Type: MH FOUND/MARRIAGE WALL  
Scheduled Date/Time: 3/6/2025  
Completed Date/Time: 3/6/2025  
Inspector: Ricardo D Honrada  
Result: DISAPPROVED  
Remarks:  
Notes: Not ready, need to do the rough in, in all trades.

Inspection Type: MH FOUND/MARRIAGE WALL  
Scheduled Date/Time: 3/12/2025  
Completed Date/Time: 3/12/2025  
Inspector: Ricardo D Honrada  
Result: FAIL W/ PENALTY  
Remarks:  
Notes: No lock code box. Did see the screws or lugs screws in exterior marriage wall. Notes marks where the screws. Shut off valve need ball valve. Notes. If under pinning are vinyl, service pipe needs to insulate. DWV test pipe, underground water service connection, cross over supply duct, two grounding rods. OK.

Inspection Type: MH FOUND/MARRIAGE WALL  
Scheduled Date/Time: 3/17/2025  
Completed Date/Time: 3/17/2025  
Inspector: Ricardo D Honrada  
Result: FAIL W/ PENALTY  
Remarks:  
Notes: LOCK BOX 1818  
Per Customer PRV Behind Meter at the road  
Please call Jim 910.574.0968  
Need too fix the gasket in living room and kitchen ceiling center line wall connections.. No TXT, and manual installation instructions. Ok to vinyl siding the exterior wall, not to trim inside.



**Harnett County**  
420 McKinney Pkwy

LILLINGTON, NC 27546

Phone:

Fax:

Inspection Type: MH FOUND/MARRIAGE WALL

Scheduled Date/Time: 3/20/2025

Completed Date/Time: 3/20/2025

Inspector: John B Kokoszka

Result: FAIL W/ PENALTY

Remarks:

Notes: Still need to fix the gasket in living room Need to fasten interior marriage line per document

Inspection Type: MH FOUND/MARRIAGE WALL

Scheduled Date/Time: 3/26/2025

Completed Date/Time: 3/26/2025

Inspector: Brad Sutton

Result: DISAPPROVED

Remarks:

Notes: Screw spacing is incorrect on interior marriage walls Cannot have gaps in walls where screwed. Must be tightly shimmed. Read the manual

Inspection Type: MH FOUND/MARRIAGE WALL

Scheduled Date/Time: 4/2/2025

Completed Date/Time: 4/2/2025

Inspector: Ricardo D Honrada

Result: APPROVED W/EXC

Remarks:

Notes: LOCK BOX 1818  
Will check in final the TXT support.

Inspection Type: ZONING

Scheduled Date/Time: 5/13/2025

Completed Date/Time: 5/13/2025 10:30 AM

Inspector: Kyle Holder

Result: APPROVED

Remarks:

Notes:

Inspection Type: MFH FINAL \*\*

Scheduled Date/Time: 5/23/2025

Completed Date/Time: 5/23/2025

Inspector: Ricardo D Honrada

Result: APPROVED

Remarks:

Notes: LOCK BOX 6957