



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

3/4/2025

SUBJECT: BRES2501-0040
BUILDING RESIDENTIAL

To: Brendan Barefoot

Here are the results of all Inspections located at **25 IDEAL LN:**

Inspection Type: FINAL**
Scheduled Date/Time:
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes:

Inspection Type: ZONING
Scheduled Date/Time:
Completed Date/Time:
Inspector: Planning Bucket
Result:
Remarks:
Notes:

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time:
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes:

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 2/21/2025
Completed Date/Time: 2/21/2025
Inspector: Steven Gazlay
Result: DISAPPROVED
Remarks:
Notes: Replace broken blocks. Missing floor insulation and belly pan liner.





Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 2/25/2025
Completed Date/Time: 2/25/2025
Inspector: Steven Gazlay
Result: DISAPPROVED
Remarks:
Notes: Address items from previous inspection.

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 3/3/2025
Completed Date/Time: 3/3/2025
Inspector: Steven Gazlay
Result: FAIL W/ PENALTY
Remarks:
Notes: Missing insulation under home.

Inspection Type: ADDRESS
Scheduled Date/Time: 3/3/2025
Completed Date/Time: 3/3/2025
Inspector: GIS Bucket
Result: APPROVED
Remarks:
Notes: 25 IDEAL LN DUNN 28334.