



**Harnett County**  
420 McKinney Pkwy  
LILLINGTON, NC 27546  
Phone:  
Fax:

7/15/2025

SUBJECT: **BRES2502-0042**  
**BUILDING RESIDENTIAL**

To: TIRBOVICH KIMBERLY

Here are the results of all Inspections located at **38 EMERALD LN:**

Inspection Type: FOOTING  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Steven Gazlay  
Result:  
Remarks:  
Notes:

Inspection Type: SEWER CONNECTION  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Steven Gazlay  
Result:  
Remarks:  
Notes:

Inspection Type: WATER CONNECTION  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Steven Gazlay  
Result:  
Remarks:  
Notes:

Inspection Type: ZONING  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Planning Bucket  
Result:  
Remarks:  
Notes:



**Harnett County**  
420 McKinney Pkwy  
LILLINGTON, NC 27546  
Phone:  
Fax:

Inspection Type: MFH FINAL\*\*  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Steven Gazlay  
Result:  
Remarks:  
Notes:

Inspection Type: ENVIR OPERATIONS PERMIT  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Oliver Tolksdorf  
Result:  
Remarks:  
Notes:

Inspection Type: ADDRESS  
Scheduled Date/Time: 2/24/2025  
Completed Date/Time: 2/25/2025  
Inspector: GIS Bucket  
Result: APPROVED  
Remarks:  
Notes: 38 EMERALD LN BROADWAY 27505.

Inspection Type: MH FOUND/MARRIAGE WALL  
Scheduled Date/Time: 6/13/2025  
Completed Date/Time: 6/13/2025  
Inspector: John B Kokoszka  
Result: DISAPPROVED  
Remarks:  
Notes:

Inspection Type: MH FOUND/MARRIAGE WALL  
Scheduled Date/Time: 7/1/2025  
Completed Date/Time: 7/1/2025  
Inspector: John B Kokoszka  
Result: DISAPPROVED  
Remarks:  
Notes:



**Harnett County**  
420 McKinney Pkwy

LILLINGTON, NC 27546

Phone:

Fax:

Inspection Type: MH FOUND/MARRIAGE WALL

Scheduled Date/Time: 7/9/2025

Completed Date/Time: 7/9/2025

Inspector: John B Kokoszka

Result: DISAPPROVED

Remarks:

Notes: Water test was good Door was locked not able to get inside to the gasket in the living room

Inspection Type: MH FOUND/MARRIAGE WALL

Scheduled Date/Time: 7/11/2025

Completed Date/Time: 7/11/2025

Inspector: Deen Taylor

Result: APPROVED

Remarks:

Notes: Customer said the house is now unlocked.