



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

10/6/2025

SUBJECT: **BRES2503-0072**
BUILDING RESIDENTIAL

To: WILDER CHAS SINCERE

Here are the results of all Inspections located at **280 CLARK RD:**

Inspection Type: FOOTING
Scheduled Date/Time:
Completed Date/Time:
Inspector: James T Hall
Result:
Remarks:
Notes:

Inspection Type: MFH FINAL**
Scheduled Date/Time:
Completed Date/Time:
Inspector: James T Hall
Result:
Remarks:
Notes:

Inspection Type: ZONING
Scheduled Date/Time:
Completed Date/Time:
Inspector: Planning Bucket
Result:
Remarks:
Notes:

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time:
Completed Date/Time:
Inspector: James T Hall
Result:
Remarks:
Notes:



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: ADDRESS
Scheduled Date/Time: 3/25/2025
Completed Date/Time: 3/27/2025
Inspector: GIS Bucket
Result: APPROVED
Remarks:
Notes: 280 CLARK RD LILLINGTON 27546. POST ADDRESS SIGN AT ROAD FOR LONG DRIVE WAYS.

Inspection Type: ENVIR OPERATIONS PERMIT
Scheduled Date/Time: 6/11/2025
Completed Date/Time: 6/11/2025
Inspector: Mark Osborne
Result: APPROVED
Remarks:
Notes:

Inspection Type: WATER CONNECTION
Scheduled Date/Time: 9/8/2025
Completed Date/Time: 9/8/2025
Inspector: James T Hall
Result: DISAPPROVED
Remarks:
Notes: Uncover waterline for inspection

Inspection Type: SEWER CONNECTION
Scheduled Date/Time: 9/8/2025
Completed Date/Time: 9/8/2025
Inspector: James T Hall
Result: DISAPPROVED
Remarks:
Notes: Sewer line has not been installed

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 9/8/2025
Completed Date/Time: 9/8/2025
Inspector: James T Hall
Result: DISAPPROVED
Remarks:
Notes: 1. Water lines under house need to be insulated with R 6.5 insulation
2. Need prv on water lines under house
3. DWV test low
4. Repair all tears on belly board under house