



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

10/2/2025

SUBJECT: **BRES2507-0048**
BUILDING RESIDENTIAL

To: Window Depot of Raleigh

Here are the results of all Inspections located at **51 OXFORD WOODS DR:**

Inspection Type: FINAL**
Scheduled Date/Time:
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes:

Inspection Type: FOOTING
Scheduled Date/Time:
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes:

Inspection Type: OPEN FLOOR
Scheduled Date/Time:
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes:

Inspection Type: INSULATION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes:



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: ROUGH IN
Scheduled Date/Time: 9/26/2025
Completed Date/Time: 9/26/2025
Inspector: Brad Sutton
Result: DISAPPROVED
Remarks:
Notes: Anchor bolts missing at wall on door side. Ok to insulate. leave insulation up to see anchor bolts

Inspection Type: ROUGH IN
Scheduled Date/Time: 9/30/2025
Completed Date/Time: 9/30/2025
Inspector: Kory S Denny
Result: DISAPPROVED
Remarks:
Notes: Arrived at 10:30 no answer at door. Called contractor and no answer. Please leave permission in the permit to access property or have someone on site during inspection. Thanks.

Inspection Type: INSULATION
Scheduled Date/Time: 9/30/2025
Completed Date/Time: 9/30/2025
Inspector: Kory S Denny
Result: CANCELLED
Remarks:
Notes:

Inspection Type: ROUGH IN
Scheduled Date/Time: 10/1/2025
Completed Date/Time: 10/1/2025
Inspector: Deen Taylor
Result: APPROVED
Remarks:
Notes: Inspector has permission to enter

Inspection Type: INSULATION
Scheduled Date/Time: 10/1/2025
Completed Date/Time: 10/1/2025
Inspector: Deen Taylor
Result: DISAPPROVED
Remarks:
Notes: Inspector has permission to enter

Gaps in insulation present throughout walls and ceiling, entire thermal envelope must be completely and securely insulated.