

County of Harnett
Building Inspections Department
Planning Services

Certificate of Compliance: _____ Occupancy: X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFD

Permit Numbers

Name: Kenneth and Doris Mills

Building: 10-50023725

Electrical: 10-50023725

Address: 37 Natchez Trace

Insulation: 10-50023725

Fuquay Varina NC 27526

Plumbing: 10-50023725

Mechanical: 10-50023725

MFG Home: NANANANANA

Date: 04-17-2012

Building Official: BSutton

ADDRESS : 37 NATCHEZ TRACE
CONTRACTOR :
OWNER : MILLS KENNETH & DORIS
PARCEL : 05-0613- - -0244- -
APPL NUMBER: 10-50023725 CP ADD & ALTER RESIDENTIAL
DIRECTIONS : T/S: 02/03/2010 05:49 PM RDCONTE ---
NATCHEZ TRACE / CAPTAINS LANDING #3
TAKE 401N TO CHRISTAN LIGHT ROAD, T/L
ON COKESBURY. T/L ON RIVER RD. T/R INTO
CAPTAINS LANDING. T/L ON NATCHEZ TRACE.
LOT IS ON THE LEFT ABOUT 200' FROM
TURN. IT IS A 2 STORY STORAGE BLDG FROM
LOWES.
PREMISE # WAITING ON CUS

SUBDIV: CAPTAINS LANDING
PHONE :
PHONE :

STRUCTURE: 000 000 16X24 2STORY STORAGE TO BE RESIDENCE
FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 1.00
WATER SUPPLY : EXT WELL

SEPTIC - EXISTING? : NEW

PERMIT: CPBP 00 CP BUILDING PERMIT

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
H824 01	3/26/10 3/26/10	JM AP	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 001901883 T/S: 03/29/2010 11:27 AM SSTEWARD T/S: 03/29/2010 11:28 AM SSTEWARD
B101 01	8/02/10 8/02/10	KS DA	R*BLDG FOOTING / TEMP SVC POLE VRU #: 001961762 1. Footing dug to slope of grade. Needs stepdowns installed. T/S: 08/02/2010 03:19 PM KSLATTUM
B101 02	8/03/10 8/03/10	KS AP	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 001963123 T/S: 08/02/2010 03:29 PM JBROCK T/S: 10/12/2010 11:25 AM NTART
B101 03	9/27/10 9/27/10	BS CA	R*BLDG FOOTING / TEMP SVC POLE VRU #: 001987103 no footing found at jobsite:42 PM BSUTTON
B103 01	10/13/10 10/13/10	BS AP	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 001993245 T/S: 10/12/2010 11:26 AM NTART this is a storage building being converted to a SFD-----
R325 01	12/01/10 12/01/10	KS DA	THREE TRADE ROUGH IN TIME: 17:00 VRU #: 002013340 T/S: 11/30/2010 01:44 PM JBROCK PER CUSTOMER INSULATION IS ALREADY UP BUT THERE HAS NEVER BEEN A ROUGH IN T/S: 12/01/2010 02:12 PM KSLATTUM 1. Need 2 20 amp circuits for kitchen 2. Need 20 amp circuit for washer 3. Need 20 amp circuit for bathroom and receptacle shall be within 36 inches of sink. 4. Window at top of stairs shall be low E and meet egress requirements of R310
R325 02	5/03/11 5/03/11	BS AP	THREE TRADE ROUGH IN TIME: 17:00 VRU #: 002074813 T/S: 05/02/2011 12:06 PM VBROWN Need smoke detectors up and down. Service drop must be 10' above grade min. Check all at final
R329 01	10/24/11 10/24/11	BS DA	THREE TRADE FINAL TIME: 17:00 VRU #: 002151991 Plumbing/gas piping ok. Correct electrical problems.-----

 ADDRESS . : 37 NATCHEZ TRACE
 CONTRACTOR :
 OWNER . . : MILLS KENNETH & DORIS
 PARCEL . . : 05-0613- - -0244- - -
 APPL NUMBER: 10-50023725 CP ADD & ALTER RESIDENTIAL

SUBDIV: CAPTAINS LANDING
 PHONE :
 PHONE :

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
R329 02	10/28/11	BS	THREE TRADE FINAL TIME: 17:00 VRU #: 002154607
	10/28/11	AP	Trades final only. Will not approve for power until CO is issued
A814 01	10/31/11	FB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002155992
	10/31/11	AP	T/S: 10/31/2011 03:08 PM DJOHNSON ----- T/S: 10/31/2011 03:15 PM FBURGESS ----- 37 NATCHEZ TRACE FUQUAY VARINA, NC 27526 LOT 3
R131 01	11/01/11	BS	ONE TRADE FINAL TIME: 17:00 VRU #: 002155927
	11/01/11	CA	T/S: 10/31/2011 01:46 PM DJOHNSON ----- T/S: November 01, 2011 10:42 AM BSUTTON -----
R429 01	1/12/12	BS	FOUR TRADE FINAL TIME: 17:00 VRU #: 002180180
	1/12/12	DA	T/S: 01/10/2012 04:05 PM VBROWN ----- HVAC not complete. Must be complete to get final inspection ok to cover ductwork on rear of house
R429 02	2/27/12	MR	FOUR TRADE FINAL TIME: 17:00 VRU #: 002197325
	2/27/12	DA	T/S: 02/27/2012 01:41 PM MREARIC ----- duct work at back of house still must be closed in , house not ready for final
R429 03	4/11/12	BS	FOUR TRADE FINAL TIME: 17:00 VRU #: 002214039
	4/11/12	CA	T/S: 04/10/2012 01:45 PM DJOHNSON ----- T/S: April 11, 2012 09:31 AM BSUTTON -----
R429 04	4/17/12	TI	FOUR TRADE FINAL TIME: 17:00 VRU #: 002215937

----- COMMENTS AND NOTES -----