

County of Harnett
Building Inspections Department
Planning Services

ERNEST
STRONG

Certificate of Compliance: _____ Occupancy: ✓

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential
Name: John Gregory

Address: 147 John + Ester Ln.

Date: 11-21-12

Building Official: _____

Permit Numbers
Building: _____
Electrical: _____
Insulation: _____
Plumbing: _____
Mechanical: _____
MFG Home: 12-500 28187
Ke Stahl

PREPARED 11/19/12, 14:20:48
 Harnett County

INSPECTION TICKET
 INSPECTOR: IVR

PAGE 6
 DATE 11/20/12

ADDRESS : 147 JOHN & ESTHER LN
 CONTRACTOR : BROWN RODNEY WARREN ✓
 OWNER : GREGORY JOHN MARSHALL JR
 PARCEL : 06-0596- -0124- -02-
 APPL NUMBER: 12-50028187 CP MANUFACTURED HOMES
 DIRECTIONS : T/S: 01/13/2012 02:24 PM JBROCK ----
 421 TO ERWIN TAKE 217 TOWARD
 FAYETTEVILLE TURN ON HWY 82 E APPROX 2
 MILES TO JOHN & ESTHER LN TUR NRIGHT
 AND SITE IS ON THE LEFT UP THE DIRT RD

SUBDIV:
 PHONE : (919) 775-2271
 PHONE : (910) 897-5910

STRUCTURE: 000 000 28X56 3BDR DWMH
 FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 3000000.00
 PROPOSED USE : DWMH
 WATER SUPPLY : COUNTY

MOBILE HOME YEAR : 1000000.00
 SEPTIC - EXISTING? : NEW

PERMIT: CPDW 00 CP MOBILE HOME DOUBLEWIDE

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
T501 01	4/03/12	KS	R*MOBILE HOME FOUND./ M. WALL VRU #: 002210636
	4/03/12	AP	T/S: 04/03/2012 01:18 PM KSLATTUM
A814 01	4/09/12	TW	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002212611
	4/05/12	AP	147 John & Esther Ln dunn 28334
H824 01	6/07/12	OT	T/S: 04/05/2012 05:28 PM TWARD
	6/07/12	DA	ENVR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002237006
			PER OLIVER TOLKSDORF SEPTIC TANK NEEDS WATERLINE INSPECTION BEFORE FINAL CAN BE ISSUED ON SEPTIC TANK. CALL OLIVER AT 910-893-7547 TO SCHEDULE FINAL INSPECTION ON TANK WHEN READY. L T/S: 06/07/2012 09:40 AM SSTEWARD
			T/S: 06/07/2012 09:49 AM SSTEWARD
P307 01	7/09/12	KS	T/S: 06/07/2012 09:49 AM SSTEWARD
	7/09/12	AP	R*PLUMB WATER CONNECTION TIME: 17:00 VRU #: 002249001
			T/S: 07/06/2012 11:46 AM DJOHNSON
H824 02	9/28/12	JM	T/S: 07/09/2012 11:17 AM KSLATTUM
	9/28/12	AP	ENVR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002285468
			T/S: 10/01/2012 01:12 PM SSTEWARD
T507 01	10/30/12	KS	T/S: 10/01/2012 01:12 PM SSTEWARD
	10/30/12	DA	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002296911
			T/S: 10/30/2012 10:06 AM KSLATTUM
			1. Front deck not built to code. Girders either have to be supported by post or be thru bolted with 2 5/8 galvanized thru bolts with nuts and washers. 2. All would used for outside steps and handrails shall be of treated lumber. 3. No grass allowed in crawl space and it shall have 6 mil poly beneath home. 4. House locked. Could not check inside panel.
T507 02	11/20/12	TI	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002305449
	11-20	AP	T/S: 11/19/2012 08:39 AM DJOHNSON

COMMENTS AND NOTES