

COUNTY OF HARNETT  
Building Inspections Department  
Planning Services

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:** ✓

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential

Name: Annie Pearl Elliot

Address: 727 N. 16th St.

ERWIN

Date: 7-6-16

**Permit Numbers**

Building: \_\_\_\_\_

Electrical: \_\_\_\_\_

Insulation: \_\_\_\_\_

Plumbing: \_\_\_\_\_

Mechanical: \_\_\_\_\_

MFG Home: 16 50038259

Building Official: Ke Stahl

-----

ADDRESS . . : 727 N 16TH ST  
 CONTRACTOR : CHOO'S MOBILE HOME TRANSIT  
 OWNER . . . : ELLIOTT ANNIE PEARL  
 PARCEL . . . : 06-0598- - -0675- -04-  
 APPL NUMBER: 16-50038259 CP MANUFACTURED HOMES  
 DIRECTIONS : T/S: 03/17/2016 12:57 PM DJOHNSON --  
 FROM LILLINGTON TAKE 421 TO ERWIN.  
 TURN RIGHT GO TO NORTH 15TH ST TURN  
 LEFT TO GO TO NORTH 16TH ST TURN LEFT  
 ONTO CUL DE SAC ( NORTH 16TH ST  
 EXTENSION)SECOND LOT ON RIGHT.  
 T/S: 06/20/2016 04:46 PM DJOHNSON --  
 \*\*\*PER BILL DREXLER WE WILL NOT HOLD UP  
 A FINAL INSPECTION BECAUSE ZONING WAS  
 NOT DONE. WE WILL CHECK WITH RICHARD  
 AT TOWN OF ERWIN ON WEDNESDAY TO SEE IF

-----

STRUCTURE: 000 000 28X80 3BR W/ 1 STUDY NO DECKS OR PORCHES  
 FLOOD ZONE . . . . : FLOOD ZONE X  
 # BEDROOMS . . . . . : 3.00 MOBILE HOME YEAR . . . . . : .00  
 PROPOSED USE . . . . . : DWMH SEPTIC - EXISTING? . . . . . : NEW TANK  
 WATER SUPPLY . . . . . : COUNTY

PERMIT: CPDW 00 CP MOBILE HOME DOUBLEWIDE

| TYP/SQ  | REQUESTED<br>COMPLETED | INSP<br>RESULT | DESCRIPTION<br>RESULTS/COMMENTS   |
|---------|------------------------|----------------|---|
| T501 01 | 3/28/16<br>3/28/16     | DT<br>DA       | R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 002794097<br>T/S: 03/28/2016 01:46 PM DETAYLOR -----<br>Install plumbing for washing machine drain and test all<br>drain lines. Water must be at top of stand pipe<br>Bond frames together |
| T501 02 | 4/14/16<br>4/14/16     | DT<br>DA       | R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 002802775<br>T/S: 04/14/2016 03:47 PM DETAYLOR -----<br>Frames still not bonded together   |
| H824 01 | 4/20/16<br>4/20/16     | JM<br>AP       | ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002807477<br>T/S: 04/25/2016 10:45 AM SSTEWARD -----<br>T/S: 04/25/2016 10:45 AM SSTEWARD -----   |
| T501 03 | 6/20/16<br>6/20/16     | DT<br>AP       | R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 002833010<br>T/S: 06/17/2016 08:44 AM JBROCK -----<br>T/S: 06/20/2016 11:41 AM DETAYLOR -----  |
| A814 01 | 6/22/16<br>6/21/16     | TW<br>AP       | ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002834117<br>727 N 16TH ST ERWIN 28339<br>T/S: 06/21/2016 08:28 AM TWARD -----  |
| T507 01 | 6/22/16<br>6/22/16     | DT<br>DA       | R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002834331<br>T/S: 06/21/2016 10:13 AM DJOHNSON -----<br>T/S: 06/22/2016 12:26 PM DETAYLOR -----<br>Need vapor barrier<br>Need positive drainage  |
| T507 02 | 6/24/16<br>6/24/16     | DT<br>DA       | R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002835783<br>T/S: 06/23/2016 12:30 PM LBENNETT -----<br>T/S: 06/24/2016 10:31 AM DETAYLOR -----<br>Vapor barrier need to cover entire crawl space, Remove all<br>vegetation                    |
| T507 03 | 6/29/16                | DT             | T/S: 06/28/2016 10:41 AM JFORBES -----<br>R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002837334  |

----- CONTINUED ONTO NEXT PAGE -----

ADDRESS : 727 N 16TH ST  
CONTRACTOR : CHOO'S MOBILE HOME TRANSIT  
OWNER : ELLIOTT ANNIE PEARL  
PARCEL : 06-0598- - -0675- -04-  
APPL NUMBER: 16-50038259 CP MANUFACTURED HOMES

SUBDIV: SIM ELLIOT SR & PEARL ELLIOT  
PHONE : (910) 850-6572  
PHONE :

| TYP/SQ  | REQUESTED COMPLETED   | INSP RESULT     | DESCRIPTION RESULTS/COMMENTS  |
|---------|-----------------------|-----------------|---|
|         | 6/29/16               | DA              | T/S: 06/28/2016 10:41 AM JFORBES -----<br>T/S: 06/29/2016 01:51 PM DETAYLOR -----<br>Crawl space ground still not completely covered by vapor barrier   |
| T507 04 | 7/01/16<br>7/01/16    | BS<br>DP        | R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002838639<br>T/S: 06/30/2016 10:18 AM JFORBES -----<br>T/S: July 01, 2016 11:13 AM BSUTTON -----<br>Area near front of house at porch access has no vapor barrier. Also must have vapor barrier under fron porch, or install door at access. Flex from service to AC is not supported/too short. Flex must be strapped within 12 inches of service and every three feet max. |
| T507 05 | 7/06/16<br><u>7-6</u> | TI<br><u>AF</u> | R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002839447<br>T/S: 07/01/2016 04:33 PM DJOHNSON -----   |

----- COMMENTS AND NOTES -----