

**COUNTY OF HARNETT**  
**Building Inspections Department**  
**Planning Services**

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: MFG Home

Name: \_\_\_\_\_

Address: 454 Raymoek Dr.

\_\_\_\_\_

\_\_\_\_\_

Date: 7/27/16

**Permit Numbers**

Building: \_\_\_\_\_

Electrical: \_\_\_\_\_

Insulation: \_\_\_\_\_

Plumbing: \_\_\_\_\_

Mechanical: \_\_\_\_\_

MFG Home: 50039241

Building Official: \_\_\_\_\_

ADDRESS : 454 RAYMACK DR SUBDIV: ANNIE GARRETT LAND  
 TENANT, NBR: ENVIRO- 014873  
 CONTRACTOR : CHRISTIANS MOBILE HOME MOVERS PHONE : (919) 499-6720  
 OWNER . . : FAIRCLOTH JOHNNY R PHONE :  
 PARCEL . . : 13-0610- - -0362- - -  
 APPL NUMBER: 16-50038241 CP MOBILE HOME PARK  
 DIRECTIONS : T/S: 03/15/2016 11:22 AM JBROCK ----  
 ARLINGTON #45  
 LAND NOTES : LXMN 11/08/00 ARLINGTON MH ESTATES LOT 45

**STRUCTURE: 000 000 14X70 3BDR SWMH**  
 # BEDROOMS . . . . . : 3000000.00 MOBILE HOME YEAR . . . . . : 1991.00  
 PROPOSED USE . . . . . : SWMH SEPTIC - EXISTING? . . . . . : EXT TANK

**PERMIT: CPSW 00 CP MOBILE HOME SINGLEWIDE**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
T501 01	5/04/16 5/04/16	TSG DA	R*MOBILE HOME FOUND./ M. WALL VRU #: 002811531 1- DRAIN TEST NOT INSTALLED 2-DRAIN PIPE BACK FALLING AND NOT SUPPORTED AT CENTER.
T501 02	5/24/16 5/24/16	TSG DA	R*MOBILE HOME FOUND./ M. WALL VRU #: 002820306 My setup person Mr. Christian spoke with Scott on May 16 2016 concerning the pipe being supported in the middle. They agreed he could make any needed changes at the time he ties the pipe into the sewer. Any questions please call me at 9194783620. PIPE STILL HAS BELLY AND WATER RUNNING OUT OF HOUSE FLOOR
T501 03	6/06/16 6/06/16	TSG AP	R*MOBILE HOME FOUND./ M. WALL VRU #: 002825719 1- will require presure reducer on water line and this line also needs to be insulated. leave a panel open in the underpinning for us to check this at final inspection.
A814 01	7/07/16 7/06/16	TW AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002840288 454 RAYMACK DR LILLINGTON 27546 T/S: 07/06/2016 02:49 PM TWARD -----
Z818 01	7/07/16 7/07/16	AD AP	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 002840270 T/S: 07/06/2016 10:33 AM LBENNETT -----
T507 01	7/21/16 7/21/16	TSG DA	R*MANUFACTURED HOME FINAL VRU #: 002846848 Left panel out so you can see pipe is wrapped and pressure reducer was placed on line. Left a little unwrapped on the pipe so you could see. Will wrap the part up after you inspect. Thanks. rear steps do not meet code 2-could not locate two ground rods.
T507 02	7/27/16	TSG	R*MANUFACTURED HOME FINAL VRU #: 002848901

----- COMMENTS AND NOTES -----