
ADDRESS . : 87995 *UNASSIGNED SUBDIV: W A NASH ESTATE
 CONTRACTOR : EAGLE HOMES PHONE : (919) 202-0400
 OWNER . . : CARROLL TOMMY & TONYIA PHONE : (919) 524-4922
 PARCEL . . : 05-0636- - -0068- -04-
 APPL NUMBER: 08-50019427 CP MODULAR HOME
 DIRECTIONS : HWY 401 TO FUQ-VAR PINEY GROVE TO CROSS
 CHRISTIAN LIGHT TURN LEFT ON 42 RIGHT
 ON WADE STEPHENSON GO APPROX 1/4 TO
 THE PROPERTY ON RIGHT JB

STRUCTURE: 000 000 30X68 MOD ON FRAME
 FLOOD ZONE : FLOOD ZONE X

PERMIT: CPMH 00 CP MODULAR HOME

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	3/26/08 <u>3-26-08</u>	TI <u>AP35</u>	R*BLDG FOOTING / TEMP SVC POLE VRU #: 001582832

COMMENTS AND NOTES -----

96107036⁶
~~19214~~

ADDRESS . : 87995 *UNASSIGNED SUBDIV: W A NASH ESTATE
CONTRACTOR : EAGLE HOMES PHONE : (919) 202-0400
OWNER . . : CARROLL TOMMY & TONYIA PHONE : (919) 524-4922
PARCEL . . : 05-0636- - -0068- -04-
APPL NUMBER: 08-50019427 CP MODULAR HOME
DIRECTIONS : HWY 401 TO FUQ-VAR PINEY GROVE TO CROSS
CHRISTIAN LIGHT TURN LEFT ON 42 RIGHT
ON WADE STEPHENSON GO APPROX 1/4 TO
THE PROPERTY ON RIGHT JB

STRUCTURE: 000 000 30X68 MOD ON FRAME
FLOOD ZONE : FLOOD ZONE X

PERMIT: CPMH 00 CP MODULAR HOME

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	3/26/08	BS	R*BLDG FOOTING / TEMP SVC POLE VRU #: 001582832
	3/26/08	AP	
B119 01	4/09/08	TI	R*MOD MARRIAGE WALL VRU #: 001589819
	<u>4-9-08</u>	<u>APBS</u>	

----- COMMENTS AND NOTES -----

ADDRESS . . : 1905 WADE STEPHENSON RD
 CONTRACTOR : EAGLE HOMES
 OWNER . . : CARROLL TOMMY & TONYIA
 PARCEL . . : 05-0636- - -0068- -04-
 APPL NUMBER: 08-50019427 CP MODULAR HOME
 DIRECTIONS : HWY 401 TO FUQ-VAR PINEY GROVE TO CROSS
 CHRISTIAN LIGHT TURN LEFT ON 42 RIGHT
 ON WADE STEPHENSON GO APPROX 1/4 TO
 THE PROPERTY ON RIGHT JB

STRUCTURE: 000 000 30X68 MOD ON FRAME
 FLOOD ZONE : FLOOD ZONE X

PERMIT: CPMH 00 CP MODULAR HOME

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	3/26/08	BS	R*BLDG FOOTING / TEMP SVC POLE VRU #: 001582832
	3/26/08	AP	
B119 01	4/09/08	BS	R*MOD MARRIAGE WALL VRU #: 001589819
	4/09/08	AP	the cross section plan showing the marriage line for this plan shows no lag connections roof or floor. However the contractor lagged the floor 3/8 x 6 @ 32"OC. this is what we typically see
H824 01	4/09/08	JM	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 001591908
	4/09/08	AP	
A814 01	4/14/08	TI	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 001589800
	4/09/08	AP	1905 WADE STEPHENSON RD LOT 2B ***CHECK FOR # ON MOD & BY DRIVEWAY AT WADE STEPHENSON RD
B117 01	4/15/08	TI	R*MODULAR ROUGH-IN VRU #: 001593151
	<u>4-15-08</u>	<u>APBS</u>	

----- COMMENTS AND NOTES -----

ADDRESS . : 1905 WADE STEPHENSON RD SUBDIV: W A NASH ESTATE
CONTRACTOR : EAGLE HOMES PHONE : (919) 202-0400
OWNER . . : CARROLL TOMMY & TONYIA PHONE : (919) 524-4922
PARCEL . . : 05-0636- - -0068- -04-
APPL NUMBER: 08-50019427 CP MODULAR HOME

DIRECTIONS : HWY 401 TO FUQ-VAR PINEY GROVE TO CROSS
CHRISTIAN LIGHT TURN LEFT ON 42 RIGHT
ON WADE STEPHENSON GO APPROX 1/4 TO
THE PROPERTY ON RIGHT JB

STRUCTURE: 000 000 30X68 MOD ON FRAME

FLOOD ZONE : FLOOD ZONE X

PERMIT: CPMH 00 CP MODULAR HOME

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	3/26/08	BS	R*BLDG FOOTING / TEMP SVC POLE VRU #: 001582832
	3/26/08	AP	
B119 01	4/09/08	BS	R*MOD MARRIAGE WALL VRU #: 001589819
	4/09/08	AP	the cross section plan showing the marriage line for this plan shows no lag connections roof or floor. However the contractor lagged the floor 3/8 x 6 @ 32"OC. this is what we typically see
H824 01	4/09/08	JM	✓ ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 001591908
	4/09/08	AP	
A814 01	4/14/08	TI	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 001589800
	4/09/08	AP	✓ 1905 WADE STEPHENSON RD LOT 2B ***CHECK FOR # ON MOD & BY DRIVEWAY AT WADE STEPHENSON RD
B117 01	4/15/08	BS	R*MODULAR ROUGH-IN VRU #: 001593151
	4/15/08	AP	
R133 01	4/21/08	TI	ONE TRADE FINAL > 2500 VRU #: 001596097

4.21.08 DABS

----- COMMENTS AND NOTES -----

ADDRESS . . : 1905 WADE STEPHENSON RD SUBDIV: W A NASH ESTATE
CONTRACTOR : EAGLE HOMES PHONE : (919) 202-0400
OWNER . . : CARROLL TOMMY & TONYIA PHONE : (919) 524-4922
PARCEL . . : 05-0636- - -0068- -04-
APPL NUMBER: 08-50019427 CP MODULAR HOME
DIRECTIONS : HWY 401 TO FUQ-VAR PINEY GROVE TO CROSS
CHRISTIAN LIGHT TURN LEFT ON 42 RIGHT
ON WADE STEPHENSON GO APPROX 1/4 TO
THE PROPERTY ON RIGHT JB

STRUCTURE: 000 000 30X68 MOD ON FRAME

FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 3.00 PROPOSED USE : MOD
SEPTIC - EXISTING? : NEW

PERMIT: CPMH 00 CP MODULAR HOME

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	3/26/08 3/26/08	BS AP	R*BLDG FOOTING / TEMP SVC POLE VRU #: 001582832
B119 01	4/09/08 4/09/08	BS AP	R*MOD MARRIAGE WALL VRU #: 001589819 the cross section plan showing the marriage line for this plan shows no lag connections roof or floor. However the contractor lagged the floor 3/8 x 6 @ 32"OC. this is what we typically see
H824 01	4/09/08 4/09/08	JM AP	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 001591908
A814 01	4/14/08 4/09/08	TI AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 001589800 1905 WADE STEPHENSON RD LOT 2B ***CHECK FOR # ON MOD & BY DRIVEWAY AT WADE STEPHENSON RD
B117 01	4/15/08 4/15/08	BS AP	R*MODULAR ROUGH-IN VRU #: 001593151
R133 01	4/21/08 4/21/08	BS DA	ONE TRADE FINAL > 2500 VRU #: 001596097 Musthave a cleanout in drain outside building within 5 feet of foundation. See attached.
R131 01	4/23/08 <u>4.23.08</u>	TI <u>APBS</u>	ONE TRADE FINAL VRU #: 001597392

----- COMMENTS AND NOTES -----

