

PREPARED 2/16/10, 13:59:34
Harnett County

INSPECTION TICKET
INSPECTOR: IVR

PAGE 30
DATE 2/17/10

ADDRESS : 89336 *UNASSIGNED SUBDIV: MRS F A RYALS
CONTRACTOR : SELECT HOMES INC PHONE : (336) 625-4693
OWNER : CHILDRESS PHILLIP & SHIRLEY PHONE :
PARCEL : 11-0589- - -0004- -07-
APPL NUMBER: 10-50023666 CP MODULAR HOME
DIRECTIONS : T/S: 01/22/2010 02:08 PM JBROCK -----
HWY 421 TO OLD STAGE RD N (NC 27) TURN
LEFT ON NC 27 APPROX 1/2 MILE TURN LEFT
ON DRIVE WAY AT BOX 550

STRUCTURE: 000 000 45X36 3BDR OFF FRAME MOD
FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 3.00 SEPTIC - EXISTING? : NEW
WATER SUPPLY : COUNTY

PERMIT: CPMH 00 CP MODULAR

| TYP/SQ | REQUESTED | INSP | DESCRIPTION |
|---------|------------------------|-----------------|--|
| | COMPLETED | RESULT | RESULTS/COMMENTS |
| B101 01 | 2/17/10 <u>2-17</u> | TI <u>AP</u> | R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 001883941 T/S: 02/16/2010 12:55 PM JBROCK ----- |

----- COMMENTS AND NOTES -----

ADDRESS : 89336 *UNASSIGNED
CONTRACTOR : SELECT HOMES INC
OWNER : CHILDRESS PHILLIP & SHIRLEY
PARCEL : 11-0589- - -0004- -07-
APPL NUMBER: 10-50023666 CP MODULAR HOME
DIRECTIONS : T/S: 01/22/2010 02:08 PM JBROCK ----
HWY 421 TO OLD STAGE RD N (NC 27) TURN
LEFT ON NC 27 APPROX 1/2 MILE TURN LEFT
ON DRIVE WAY AT BOX 550

SUBDIV: MRS F A RYALS
PHONE : (336) 625-4693
PHONE :

STRUCTURE: 000 000 45X36 3BDR OFF FRAME MOD

FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 3.00 SEPTIC - EXISTING? : NEW
WATER SUPPLY : COUNTY

PERMIT: CPMH 00 CP MODULAR

| TYP/SQ | REQUESTED COMPLETED | INSP RESULT | DESCRIPTION RESULTS/COMMENTS |
|---------|------------------------|-----------------|---|
| B101 01 | 2/17/10 2/17/10 | KS AP | R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 001883941 T/S: 02/16/2010 12:55 PM JBROCK ----- T/S: 02/17/2010 03:26 PM KSLATTUM ----- |
| B103 01 | 3/09/10 <u>3-9</u> | TI <u>DN</u> | R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 001892033 T/S: 03/08/2010 10:50 AM NTART ----- T/S: 03/08/2010 10:51 AM NTART ----- WILL BE A PRE-FOUNDATION SO THE CONTRACTOR CAN WORK ON THE ELEVATION. WOULD LIKE THIS IN THE MORNING AS EARLY POSSIBLE. T/S: 03/08/2010 10:52 AM NTART ----- |

COMMENTS AND NOTES

ADDRESS : 89336 *UNASSIGNED SUBDIV: MRS F A RYALS
 CONTRACTOR : SELECT HOMES INC PHONE : (336) 625-4693
 OWNER : CHILDRESS PHILLIP & SHIRLEY PHONE :
 PARCEL : 11-0589- - -0004- -07-
 APPL NUMBER: 10-50023666 CP MODULAR HOME
 DIRECTIONS : T/S: 01/22/2010 02:08 PM JBROCK ----
 HWY 421 TO OLD STAGE RD N (NC 27) TURN
 LEFT ON NC 27 APPROX 1/2 MILE TURN LEFT
 ON DRIVE WAY AT BOX 550

STRUCTURE: 000 000 45X36 3BDR OFF FRAME MOD

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 3.00 SEPTIC - EXISTING? : NEW
 WATER SUPPLY : COUNTY

PERMIT: CPMH 00 CP MODULAR

| TYP/SQ | REQUESTED COMPLETED | INSP RESULT | DESCRIPTION RESULTS/COMMENTS |
|---------|------------------------|----------------|---|
| B101 01 | 2/17/10 2/17/10 | KS AP | R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 001883941 T/S: 02/16/2010 12:55 PM JBROCK ---- T/S: 02/17/2010 03:26 PM KSLATTUM ---- |
| B103 01 | 3/09/10 3/09/10 | KS DA | R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 001892033 T/S: 03/08/2010 10:50 AM NTART ---- T/S: 03/08/2010 10:51 AM NTART ---- WILL BE A PRE-FOUNDATION SO THE CONTRACTOR CAN WORK ON THE ELEVATION. WOULD LIKE THIS IN THE MORNING AS EARLY POSSIBLE. T/S: 03/08/2010 10:52 AM NTART ---- Foundation not complete. Inspected projection so worker could back fill after damp proofing. T/S: 03/09/2010 01:15 PM KSLATTUM ----- |
| A814 01 | 3/11/10 | TI | ADDRESS CONFIRMATION VRU #: 001893288 |
| B103 02 | 3/11/10 3-11 | TI AP | R*BLDG FOUND & TEMP SVC POLE VRU #: 001893296 |

COMMENTS AND NOTES

ADDRESS : 89336 *UNASSIGNED
CONTRACTOR : SELECT HOMES INC
OWNER : CHILDRESS PHILLIP & SHIRLEY
PARCEL : 11-0589- - -0004- -07-
APPL NUMBER: 10-50023666 CP MODULAR HOME
DIRECTIONS : T/S: 01/22/2010 02:08 PM JBROCK ----
HWY 421 TO OLD STAGE RD N (NC 27) TURN
LEFT ON NC 27 APPROX 1/2 MILE TURN LEFT
ON DRIVE WAY AT BOX 550

SUBDIV: MRS F A RYALS
PHONE : (336) 625-4693
PHONE :

1:00

STRUCTURE: 000 000 45X36 3BDR OFF FRAME MOD

FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 3.00 SEPTIC - EXISTING? : NEW
WATER SUPPLY : COUNTY

PERMIT: CPMH 00 CP MODULAR

| TYP/SQ | REQUESTED COMPLETED | INSP RESULT | DESCRIPTION RESULTS/COMMENTS |
|---------|---------------------------|-------------------|---|
| B101 01 | 2/17/10 2/17/10 | KS AP | R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 001883941 T/S: 02/16/2010 12:55 PM JBROCK ----- T/S: 02/17/2010 03:26 PM KSLATTUM ----- |
| B103 01 | 3/09/10 3/09/10 | KS DA | R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 001892033 T/S: 03/08/2010 10:50 AM NTART ----- T/S: 03/08/2010 10:51 AM NTART ----- WILL BE A PRE-FOUNDATION SO THE CONTRACTOR CAN WORK ON THE ELEVATION. WOULD LIKE THIS IN THE MORNING AS EARLY POSSIBLE. T/S: 03/08/2010 10:52 AM NTART ----- Foundation not complete. Inspected projection so worker could back fill after damp proofing. T/S: 03/09/2010 01:15 PM KSLATTUM ----- |
| B103 02 | 3/11/10 3/11/10 | KS AP | R*BLDG FOUND & TEMP SVC POLE VRU #: 001893296 |
| A814 01 | 3/11/10 3/12/10 | TW AP | ADDRESS CONFIRMATION TIME: 17:00 VRU #: 001893288 87 heavens way ----- lillington 27546 T/S: 03/12/2010 11:25 AM TWARD ----- |
| B119 01 | 3/30/10 <u>3-30-10</u> | TI <u>APBS</u> | R*MOD MARRIAGE WALL VRU #: 001902025 VOICE MESSAGE LEFT |
| R125 01 | 3/30/10 <u>3-30-10</u> | TI <u>DABS</u> | ONE TRADE ROUGH IN VRU #: 001901503 WILL BE FOR THE WATER LINE. |

COMMENTS AND NOTES

ADDRESS : 89336 *UNASSIGNED SUBDIV: MRS F A RYALS
 CONTRACTOR : SELECT HOMES INC PHONE : (336) 625-4693
 OWNER : CHILDRESS PHILLIP & SHIRLEY PHONE :
 PARCEL : 11-0589- - -0004- -07-
 APPL NUMBER: 10-50023666 CP MODULAR HOME
 DIRECTIONS : T/S: 01/22/2010 02:08 PM JBROCK ----
 HWY 421 TO OLD STAGE RD N (NC 27) TURN
 LEFT ON NC 27 APPROX 1/2 MILE TURN LEFT
 ON DRIVE WAY AT BOX 550

STRUCTURE: 000 000 45X36 3BDR OFF FRAME MOD

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 3.00 SEPTIC - EXISTING? : NEW
 WATER SUPPLY : COUNTY

PERMIT: CPMH 00 CP MODULAR

| TYP/SQ | REQUESTED COMPLETED | INSP RESULT | DESCRIPTION RESULTS/COMMENTS |
|---------|-----------------------|-----------------|--|
| B101 01 | 2/17/10 2/17/10 | KS AP | R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 001883941 T/S: 02/16/2010 12:55 PM JBROCK ---- T/S: 02/17/2010 03:26 PM KSLATTUM ---- |
| B103 01 | 3/09/10 3/09/10 | KS DA | R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 001892033 T/S: 03/08/2010 10:50 AM NTART ---- T/S: 03/08/2010 10:51 AM NTART ---- WILL BE A PRE-FOUNDATION SO THE CONTRACTOR CAN WORK ON THE ELEVATION. WOULD LIKE THIS IN THE MORNING AS EARLY POSSIBLE. T/S: 03/08/2010 10:52 AM NTART ---- Foundation not complete. Inspected projection so worker could back fill after damp proofing. T/S: 03/09/2010 01:15 PM KSLATTUM |
| B103 02 | 3/11/10 3/11/10 | KS AP | R*BLDG FOUND & TEMP SVC POLE VRU #: 001893296 |
| A814 01 | 3/11/10 3/12/10 | TW AP | ADDRESS CONFIRMATION TIME: 17:00 VRU #: 001893288 87 heavens way lillington 27546 T/S: 03/12/2010 11:25 AM TWARD ---- |
| B119 01 | 3/30/10 3/30/10 | BS AP | R*MOD MARRIAGE WALL VRU #: 001902025 VOICE MESSAGE LEFT T/S: March 30, 2010 01:35 PM BSUTTON ---- |
| R125 01 | 3/30/10 3/30/10 | BS DA | ONE TRADE ROUGH IN VRU #: 001901503 WILL BE FOR THE WATER LINE PVC water service piping shall terminate 5 feet minimum outside of the foundation, and change over to a type approved for water distribution ie- CPVC, pex, copper Etc |
| R125 02 | 4/01/10 <u>4-1</u> | TI <u>AP</u> | ONE TRADE ROUGH IN TIME: 17:00 VRU #: 001902857 T/S: 03/30/2010 02:04 PM NTART ---- T/S: 03/30/2010 02:04 PM NTART ---- WILL BE FOR THE WATER LINE RE-INSPECTION. |

COMMENTS AND NOTES

ADDRESS : 87 HEAVENS WAY
CONTRACTOR : SELECT HOMES INC
OWNER : CHILDRESS PHILLIP & SHIRLEY
PARCEL : 11-0589- - -0004- -07-
APPL NUMBER: 10-50023666 CP MODULAR HOME
DIRECTIONS : T/S: 01/22/2010 02:08 PM JBROCK ----
HWY 421 TO OLD STAGE RD N (NC 27) TURN
LEFT ON NC 27 APPROX 1/2 MILE TURN LEFT
ON DRIVE WAY AT BOX 550

SUBDIV: MRS F A RYALS
PHONE : (336) 625-4693
PHONE :

STRUCTURE: 000 000 45X36 3BDR OFF FRAME MOD

FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 3.00 SEPTIC - EXISTING? : NEW
WATER SUPPLY : COUNTY

PERMIT: CPMH 00 CP MODULAR

| TYP/SQ | REQUESTED COMPLETED | INSP RESULT | DESCRIPTION RESULTS/COMMENTS |
|---------|---------------------|-------------|---|
| B101 01 | 2/17/10 2/17/10 | KS AP | R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 001883941 T/S: 02/16/2010 12:55 PM JBROCK ----- T/S: 02/17/2010 03:26 PM KSLATTUM ----- |
| B103 01 | 3/09/10 3/09/10 | KS DA | R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 001892033 T/S: 03/08/2010 10:50 AM NTART ----- T/S: 03/08/2010 10:51 AM NTART ----- WILL BE A PRE-FOUNDATION SO THE CONTRACTOR CAN WORK ON THE ELEVATION. WOULD LIKE THIS IN THE MORNING AS EARLY POSSIBLE. T/S: 03/08/2010 10:52 AM NTART ----- Foundation not complete. Inspected projection so worker could back fill after damp proofing. T/S: 03/09/2010 01:15 PM KSLATTUM ----- |
| B103 02 | 3/11/10 3/11/10 | KS AP | R*BLDG FOUND & TEMP SVC POLE VRU #: 001893296 |
| A814 01 | 3/11/10 3/12/10 | TW AP | ADDRESS CONFIRMATION TIME: 17:00 VRU #: 001893288 87 heavens way ----- lillington 27546 T/S: 03/12/2010 11:25 AM TWARD ----- |
| B119 01 | 3/30/10 3/30/10 | BS AP | R*MOD MARRIAGE WALL VRU #: 001902025 VOICE MESSAGE LEFT T/S: March 30, 2010 01:35 PM BSUTTON ----- |
| R125 01 | 3/30/10 3/30/10 | BS DA | ONE TRADE ROUGH IN VRU #: 001901503 WILL BE FOR THE WATER LINE PVC water service piping shall terminate 5 feet minimum outside of the foundation, and change over to a type approved for water distribution ie- CPVC, pex, copper Etc |
| R125 02 | 4/01/10 4/01/10 | KS AP | ONE TRADE ROUGH IN TIME: 17:00 VRU #: 001902857 T/S: 03/30/2010 02:04 PM NTART ----- T/S: 03/30/2010 02:04 PM NTART ----- WILL BE FOR THE WATER LINE RE-INSPECTION. |
| H824 01 | 4/05/10 4/05/10 | JM DA | ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 001904721 PER JAMES MANHART NEEDS ELECTRICAL LINE RUN BEFORE FINAL (OPERATIONS) CAN BE ISSUED. T/S: 04/05/2010 09:00 AM SSTEWART ----- T/S: 04/05/2010 09:02 AM SSTEWART ----- T/S: 04/05/2010 09:02 AM SSTEWART ----- |

CONTINUED ONTO NEXT PAGE

*Next sheet
Footing Pcs
Brad*

PREPARED 4/19/10, 15:13:27
Harnett County,

INSPECTION TICKET
INSPECTOR: IVR

PAGE 33
DATE 4/20/10

ADDRESS : 87 HEAVENS WAY
CONTRACTOR : SELECT HOMES INC
OWNER : CHILDRESS PHILLIP & SHIRLEY
PARCEL : 11-0589- - -0004- -07-
APPL NUMBER: 10-50023666 CP MODULAR HOME

SUBDIV: MRS F A RYALS
PHONE : (336) 625-4693
PHONE :

| TYP/SQ | REQUESTED COMPLETED | INSP RESULT | DESCRIPTION RESULTS/COMMENTS |
|---------|------------------------|-----------------|--|
| B101 02 | 4/20/10 <u>4-20</u> | TI <u>AP</u> | R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 001912385 T/S: 04/19/2010 09:48 AM NTART FOOTING FOR PORCH ADDITION. |

COMMENTS AND NOTES

ADDRESS : 87 HEAVENS WAY SUBDIV: MRS F A RYALS
CONTRACTOR : SELECT HOMES INC PHONE : (336) 625-4693
OWNER : CHILDRESS PHILLIP & SHIRLEY PHONE :
PARCEL : 11-0589- - -0004- -07-
APPL NUMBER: 10-50023666 CP MODULAR HOME

DIRECTIONS : T/S: 01/22/2010 02:08 PM JBROCK ----
HWY 421 TO OLD STAGE RD N (NC 27) TURN
LEFT ON NC 27 APPROX 1/2 MILE TURN LEFT
ON DRIVE WAY AT BOX 550

STRUCTURE: 000 000 45X36 3BDR OFF FRAME MOD

FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 3.00 SEPTIC - EXISTING? : NEW
WATER SUPPLY : COUNTY

PERMIT: CPMH 00 CP MODULAR

| TYP/SQ | REQUESTED COMPLETED | INSP RESULT | DESCRIPTION RESULTS/COMMENTS |
|---------|---------------------|-------------|---|
| B101 01 | 2/17/10 2/17/10 | KS AP | R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 001883941 T/S: 02/16/2010 12:55 PM JBROCK ---- T/S: 02/17/2010 03:26 PM KSLATTUM ---- |
| B103 01 | 3/09/10 3/09/10 | KS DA | R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 001892033 T/S: 03/08/2010 10:50 AM NTART ---- T/S: 03/08/2010 10:51 AM NTART ---- WILL BE A PRE-FOUNDATION SO THE CONTRACTOR CAN WORK ON THE ELEVATION. WOULD LIKE THIS IN THE MORNING AS EARLY POSSIBLE. T/S: 03/08/2010 10:52 AM NTART ---- Foundation not complete. Inspected projection so worker could back fill after damp proofing. T/S: 03/09/2010 01:15 PM KSLATTUM ---- |
| B103 02 | 3/11/10 3/11/10 | KS AP | R*BLDG FOUND & TEMP SVC POLE VRU #: 001893296 |
| A814 01 | 3/11/10 3/12/10 | TW AP | ADDRESS CONFIRMATION TIME: 17:00 VRU #: 001893288 87 heavens way lillington 27546 T/S: 03/12/2010 11:25 AM TWARD ---- |
| B119 01 | 3/30/10 3/30/10 | BS AP | R*MOD MARRIAGE WALL VRU #: 001902025 VOICE MESSAGE LEFT T/S: March 30, 2010 01:35 PM BSUTTON ---- |
| R125 01 | 3/30/10 3/30/10 | BS DA | ONE TRADE ROUGH IN VRU #: 001901503 WILL BE FOR THE WATER LINE PVC water service piping shall terminate 5 feet minimum outside of the foundation, and change over to a type approved for water distribution ie- CPVC, pex, copper Etc |
| R125 02 | 4/01/10 4/01/10 | KS AP | ONE TRADE ROUGH IN TIME: 17:00 VRU #: 001902857 T/S: 03/30/2010 02:04 PM NTART ---- T/S: 03/30/2010 02:04 PM NTART ---- WILL BE FOR THE WATER LINE RE-INSPECTION. |
| H824 01 | 4/05/10 4/05/10 | JM DA | ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 001904721 PER JAMES MANHART NEEDS ELECTRICAL LINE RUN BEFORE FINAL (OPERATIONS) CAN BE ISSUED. T/S: 04/05/2010 09:00 AM SSTEWART ---- T/S: 04/05/2010 09:02 AM SSTEWART ---- |

ADDRESS : 87 HEAVENS WAY
CONTRACTOR : SELECT HOMES INC
OWNER : CHILDRESS PHILLIP & SHIRLEY
PARCEL : 11-0589- - -0004- -07-
APPL NUMBER: 10-50023666 CP MODULAR HOME

SUBDIV: MRS F A RYALS
PHONE : (336) 625-4693
PHONE :

| TYP/SQ | REQUESTED COMPLETED | INSP RESULT | DESCRIPTION RESULTS/COMMENTS |
|---------|------------------------|-----------------|--|
| B101 02 | 4/20/10 4/20/10 | KS AP | T/S: 04/05/2010 09:02 AM SSTEWARD ----- R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 001912385 T/S: 04/19/2010 09:48 AM NTART ----- FOOTING FOR PORCH ADDITION. |
| H824 02 | 4/23/10 4/23/10 | JM AP | ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 001915909 T/S: 04/26/2010 10:34 AM SSTEWARD ----- T/S: 04/26/2010 10:35 AM SSTEWARD ----- |
| B117 01 | 4/27/10 <u>4-27</u> | TI <u>AP</u> | R*MODULAR ROUGH-IN TIME: 17:00 VRU #: 001917400 T/S: 04/27/2010 04:23 PM NTART ----- |
| R133 01 | 4/27/10 4/27/10 | TI CA | ONE TRADE FINAL > 2500 TIME: 17:00 VRU #: 001915917 T/S: 04/26/2010 10:41 AM VBROWN ----- T/S: 04/26/2010 10:41 AM VBROWN ----- CODE FOR ACCESS BOX TO GET KEY 4693 ON THE SIDE DOOR ANY QUESTION PLEASE CALL GREG LOFIN 980 581 0573. KEY IS IN LOCK BOX LOCATED AT SIDE DOOR ACSES CODE TO GET INTO CODE KEY BOX 4693 BOX IS LOCATED ON SIDE DOOR OF HOUSE ANY QUESTION PLEASE CONTACT GREG LOFIN 980 581 0573. T/S: 04/27/2010 04:14 PM NTART ----- |

----- COMMENTS AND NOTES -----

ADDRESS : 87 HEAVENS WAY SUBDIV: MRS F A RYALS
 CONTRACTOR : SELECT HOMES INC PHONE : (336) 625-4693
 OWNER : CHILDRESS PHILLIP & SHIRLEY PHONE :
 PARCEL : 11-0589- - -0004- -07-
 APPL NUMBER: 10-50023666 CP MODULAR HOME
 DIRECTIONS : T/S: 01/22/2010 02:08 PM JBROCK ----
 HWY 421 TO OLD STAGE RD N (NC 27) TURN
 LEFT ON NC 27 APPROX 1/2 MILE TURN LEFT
 ON DRIVE WAY AT BOX 550

STRUCTURE: 000 000 45X36 3BDR OFF FRAME MOD

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 3.00 SEPTIC - EXISTING? : NEW
 WATER SUPPLY : COUNTY

PERMIT: CPMH 00 CP MODULAR

| TYP/SQ | REQUESTED COMPLETED | INSP RESULT | DESCRIPTION RESULTS/COMMENTS |
|---------|---------------------|-------------|--|
| B101 01 | 2/17/10 2/17/10 | KS AP | R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 001883941 T/S: 02/16/2010 12:55 PM JBROCK ---- T/S: 02/17/2010 03:26 PM KSLATTUM ---- |
| B103 01 | 3/09/10 3/09/10 | KS DA | R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 001892033 T/S: 03/08/2010 10:50 AM NTART ---- T/S: 03/08/2010 10:51 AM NTART ---- WILL BE A PRE-FOUNDATION SO THE CONTRACTOR CAN WORK ON THE ELEVATION. WOULD LIKE THIS IN THE MORNING AS EARLY POSSIBLE. T/S: 03/08/2010 10:52 AM NTART ---- Foundation not complete. Inspected projection so worker could back fill after damp proofing. T/S: 03/09/2010 01:15 PM KSLATTUM ---- |
| B103 02 | 3/11/10 3/11/10 | KS AP | R*BLDG FOUND & TEMP SVC POLE VRU #: 001893296 |
| A814 01 | 3/11/10 3/12/10 | TW AP | ADDRESS CONFIRMATION TIME: 17:00 VRU #: 001893288 87 heavens way lillington 27546 T/S: 03/12/2010 11:25 AM TWARD ---- |
| B119 01 | 3/30/10 3/30/10 | BS AP | R*MOD MARRIAGE WALL VRU #: 001902025 VOICE MESSAGE LEFT T/S: March 30, 2010 01:35 PM BSUTTON ---- |
| R125 01 | 3/30/10 3/30/10 | BS DA | ONE TRADE ROUGH IN VRU #: 001901503 WILL BE FOR THE WATER LINE PVC water service piping shall terminate 5 feet minimum outside of the foundation, and change over to a type approved for water distribution ie- CPVC, pex, copper Etc |
| R125 02 | 4/01/10 4/01/10 | KS AP | ONE TRADE ROUGH IN TIME: 17:00 VRU #: 001902857 T/S: 03/30/2010 02:04 PM NTART ---- T/S: 03/30/2010 02:04 PM NTART ---- WILL BE FOR THE WATER LINE RE-INSPECTION. |
| H824 01 | 4/05/10 4/05/10 | JM DA | ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 001904721 PER JAMES MANHART NEEDS ELECTRICAL LINE RUN BEFORE FINAL (OPERATIONS) CAN BE ISSUED. T/S: 04/05/2010 09:00 AM SSTEWARD ---- T/S: 04/05/2010 09:02 AM SSTEWARD ---- T/S: 04/05/2010 09:02 AM SSTEWARD ---- |

ADDRESS : 87 HEAVENS WAY
CONTRACTOR : SELECT HOMES INC
OWNER : CHILDRESS PHILLIP & SHIRLEY
PARCEL : 11-0589- - -0004- -07-
APPL NUMBER: 10-50023666 CP MODULAR HOME

SUBDIV: MRS F A RYALS
PHONE : (336) 625-4693
PHONE :

| TYP/SQ | REQUESTED COMPLETED | INSP RESULT | DESCRIPTION RESULTS/COMMENTS |
|---------|------------------------|-----------------|--|
| B101 02 | 4/20/10 4/20/10 | KS AP | R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 001912385 T/S: 04/19/2010 09:48 AM NTART ----- FOOTING FOR PORCH ADDITION. |
| H824 02 | 4/23/10 4/23/10 | JM AP | ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 001915909 T/S: 04/26/2010 10:34 AM SSTEWARD ----- T/S: 04/26/2010 10:35 AM SSTEWARD ----- |
| B117 01 | 4/27/10 4/27/10 | KS AP | R*MODULAR ROUGH-IN TIME: 17:00 VRU #: 001917400 T/S: 04/27/2010 04:23 PM NTART ----- T/S: 04/27/2010 04:35 PM NTART ----- |
| R133 01 | 4/27/10 4/27/10 | TI CA | ONE TRADE FINAL > 2500 TIME: 17:00 VRU #: 001915917 T/S: 04/26/2010 10:41 AM VBROWN ----- T/S: 04/26/2010 10:41 AM VBROWN ----- CODE FOR ACCESS BOX TO GET KEY 4693 ON THE SIDE DOOR ANY QUESTION PLEASE CALL GREG LOFIN 980 581 0573. KEY IS IN LOCK BOX LOCATED AT SIDE DOOR ACSES CODE TO GET INTO CODE KEY BOX 4693 BOX IS LOCATED ON SIDE DOOR OF HOUSE ANY QUESTION PLEASE CONTACT GREG LOFIN 980 581 0573. T/S: 04/27/2010 04:14 PM NTART ----- |
| R133 02 | 4/29/10 <u>4-29</u> | TI <u>DP</u> | ONE TRADE FINAL > 2500 TIME: 17:00 VRU #: 001917558 T/S: 04/28/2010 09:38 AM VBROWN ----- TO ACCESS MOD HOME KEY IS LOCATED INSIDE 200 AMP BOX OUTSIDE HOME. |

----- COMMENTS AND NOTES -----

ADDRESS : 87 HEAVENS WAY SUBDIV: MRS F A RYALS
CONTRACTOR : SELECT HOMES INC PHONE : (336) 625-4693
OWNER : CHILDRESS PHILLIP & SHIRLEY PHONE :
PARCEL : 11-0589- - -0004- -07-
APPL NUMBER: 10-50023666 CP MODULAR HOME
DIRECTIONS : T/S: 01/22/2010 02:08 PM JBROCK ----
HWY 421 TO OLD STAGE RD N (NC 27) TURN
LEFT ON NC 27 APPROX 1/2 MILE TURN LEFT
ON DRIVE WAY AT BOX 550

STRUCTURE: 000 000 45X36 3BDR OFF FRAME MOD

FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 3.00 SEPTIC - EXISTING? : NEW
WATER SUPPLY : COUNTY

PERMIT: CPMH 00 CP MODULAR

| TYP/SQ | REQUESTED COMPLETED | INSP RESULT | DESCRIPTION RESULTS/COMMENTS |
|---------|------------------------|----------------|---|
| B101 01 | 2/17/10 2/17/10 | KS AP | R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 001883941 T/S: 02/16/2010 12:55 PM JBROCK ---- T/S: 02/17/2010 03:26 PM KSLATTUM ---- |
| B103 01 | 3/09/10 3/09/10 | KS DA | R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 001892033 T/S: 03/08/2010 10:50 AM NTART ---- T/S: 03/08/2010 10:51 AM NTART ---- WILL BE A PRE-FOUNDATION SO THE CONTRACTOR CAN WORK ON THE ELEVATION. WOULD LIKE THIS IN THE MORNING AS EARLY POSSIBLE. T/S: 03/08/2010 10:52 AM NTART ---- Foundation not complete. Inspected projection so worker could back fill after damp proofing. T/S: 03/09/2010 01:15 PM KSLATTUM ----- |
| B103 02 | 3/11/10 3/11/10 | KS AP | R*BLDG FOUND & TEMP SVC POLE VRU #: 001893296 |
| A814 01 | 3/11/10 3/12/10 | TW AP | ADDRESS CONFIRMATION TIME: 17:00 VRU #: 001893288 87 heavens way lillington 27546 T/S: 03/12/2010 11:25 AM TWARD ---- |
| B119 01 | 3/30/10 3/30/10 | BS AP | R*MOD MARRIAGE WALL VRU #: 001902025 VOICE MESSAGE LEFT T/S: March 30, 2010 01:35 PM BSUTTON ---- |
| R125 01 | 3/30/10 3/30/10 | BS DA | ONE TRADE ROUGH IN VRU #: 001901503 WILL BE FOR THE WATER LINE PVC water service piping shall terminate 5 feet minimum outside of the foundation, and change over to a type approved for water distribution ie- CPVC, pex, copper Etc |
| R125 02 | 4/01/10 4/01/10 | KS AP | ONE TRADE ROUGH IN TIME: 17:00 VRU #: 001902857 T/S: 03/30/2010 02:04 PM NTART ---- T/S: 03/30/2010 02:04 PM NTART ---- WILL BE FOR THE WATER LINE RE-INSPECTION. |
| H824 01 | 4/05/10 4/05/10 | JM DA | ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 001904721 PER JAMES MANHART NEEDS ELECTRICAL LINE RUN BEFORE FINAL (OPERATIONS) CAN BE ISSUED. T/S: 04/05/2010 09:00 AM SSTEWART T/S: 04/05/2010 09:02 AM SSTEWART ---- T/S: 04/05/2010 09:02 AM SSTEWART ---- |

ADDRESS : 87 HEAVENS WAY
 CONTRACTOR : SELECT HOMES INC
 OWNER : CHILDRESS PHILLIP & SHIRLEY
 PARCEL : 11-0589- - -0004- -07-
 APPL NUMBER: 10-50023666 CP MODULAR HOME

SUBDIV: MRS F A RYALS
 PHONE : (336) 625-4693
 PHONE :

| TYP/SQ | REQUESTED COMPLETED | INSP RESULT | DESCRIPTION RESULTS/COMMENTS |
|---------|--------------------------|-------------------|---|
| B101 02 | 4/20/10 4/20/10 | KS AP | R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 001912385 T/S: 04/19/2010 09:48 AM NTART ----- FOOTING FOR PORCH ADDITION. |
| H824 02 | 4/23/10 4/23/10 | JM AP | ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 001915909 T/S: 04/26/2010 10:34 AM SSTEWARD ----- T/S: 04/26/2010 10:35 AM SSTEWARD ----- |
| B117 01 | 4/27/10 4/27/10 | KS AP | R*MODULAR ROUGH-IN TIME: 17:00 VRU #: 001917400 T/S: 04/27/2010 04:23 PM NTART ----- T/S: 04/27/2010 04:35 PM NTART ----- |
| R133 01 | 4/27/10 4/27/10 | TI CA | ONE TRADE FINAL > 2500 TIME: 17:00 VRU #: 001915917 T/S: 04/26/2010 10:41 AM VBROWN ----- T/S: 04/26/2010 10:41 AM VBROWN ----- CODE FOR ACCESS BOX TO GET KEY 4693 ON THE SIDE DOOR ANY QUESTION PLEASE CALL GREG LOFIN 980 581 0573. KEY IS IN LOCK BOX LOCATED AT SIDE DOOR ACSES CODE TO GET INTO CODE KEY BOX 4693 BOX IS LOCATED ON SIDE DOOR OF HOUSE ANY QUESTION PLEASE CONTACT GREG LOFIN 980 581 0573. |
| R133 02 | 4/29/10 4/29/10 | KS DP | ONE TRADE FINAL > 2500 TIME: 17:00 VRU #: 001917558 T/S: 04/28/2010 09:38 AM VBROWN ----- TO ACCESS MOD HOME KEY IS LOCATED INSIDE 200 AMP BOX OUTSIDE HOME. 1. Open bus bars in interior panel, need blank covers or breakers. 2. No disconnect for air handler in attic. 3. Bath vents not connected to exterior. 4. House shall hav have hose bib. 5. All vents within 4 inches of ground shall have vent wells. 6. Dryer vent shall have 12 inches from ground. 7. Foundation opening to front porch shall have sealed access door \$50 re-inspection fee T/S: 04/29/2010 02:48 PM KSLATTUM ----- |
| R133 03 | 5/03/10 <u>5-3-10</u> | TI <u>APBS</u> | ONE TRADE FINAL > 2500 TIME: 17:00 VRU #: 001919463 T/S: 04/30/2010 12:25 PM VBROWN ----- KEY TO MOD IS IN EL PANEL BOX. |

COMMENTS AND NOTES

County of Harnett
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:** X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFD Modular

Permit Numbers

Name: Phillip & Shirley Childress

Building: 10-50023666

Electrical: 10-50023666

Address: 87 Heavens Way

Insulation: 10-50023666

Lillington NC 27546

Plumbing: 10-50023666

Mechanical: 10-50023666

MFG Home: _____

Date: 05-03-10

Building Official: Brad Sutton