

County of Harnett  
Building Inspections Department  
Planning Services

**Certificate of Compliance: \_\_\_\_\_ Occupancy: X**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential

**Permit Numbers**

Name: Ella Marie McLean

Building: \_\_\_\_\_

Electrical: \_\_\_\_\_

Address: 876 Red Hill Church Rd.

Insulation: \_\_\_\_\_

Dunn, NC 28334

Plumbing: \_\_\_\_\_

Mechanical: 12-50022255

MFG Home: \_\_\_\_\_

Date: 4/19/12

Building Official: \_\_\_\_\_

[Signature]

ADDRESS : 876 RED HILL CHURCH RD SUBDIV: WM LUCAS PROPERTY  
 CONTRACTOR : RAVEN ROCK MOBILE HOME MOVER PHONE : (919) 775-3600  
 OWNER : MCLEAN ELLA MARIE PHONE :  
 PARCEL : 02-1507- - -0323- -04-  
 APPL NUMBER: 12-50028255 CP MODULAR HOME  
 DIRECTIONS : T/S: 01/30/2012 10:57 AM VBROWN ----  
 876 RED HILL CHURCH ROAD ERWIN (ERWIN  
 ZONING). 421S, RIGHT ON RED HILL CHURCH  
 RD.  
 LAND NOTES : LXMN 4/01/05 SPLIT FROM THE MAIN PARCEL

**STRUCTURE: 000 000 76X27 4BDR OFF FRAME MOD**

FLOOD ZONE : FLOOD ZONE X  
 # BEDROOMS : 3.00 SEPTIC - EXISTING? : NEW TANK  
 WATER SUPPLY : COUNTY

**PERMIT: CPMH 00 CP MODULAR**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	2/20/12	KS	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002194389
	2/20/12	AP	T/S: 02/20/2012 01:12 PM KSLATTUM -----
B103 01	3/01/12	MR	R*BLDG FOUND & TEMP SVC POLE VRU #: 002198513
	3/01/12	AP	T/S: 03/01/2012 01:29 PM MREARIC -----
A814 01	3/01/12	TW	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002198489
	3/06/12	AP	876 RED HILL CHURCH RD LOT 7 DUNN 28334----- T/S: 03/06/2012 04:26 PM TWARD -----
B119 01	3/12/12	DT	R*MOD MARRIAGE WALL VRU #: 002202042
	3/12/12	AP	T/S: 03/12/2012 10:19 AM DETAYLOR -----
H824 01	3/16/12	JM	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002204857
	3/16/12	AP	T/S: 03/19/2012 09:29 AM SZIMMER ----- T/S: 03/19/2012 09:30 AM SZIMMER -----
R425 01	3/30/12	KS	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002209484
	3/30/12	AP	T/S: 03/30/2012 02:04 PM KSLATTUM -----
R125 01	4/13/12	KS	ONE TRADE ROUGH IN VRU #: 002214633
	4/13/12	DA	T/S: 04/13/2012 11:28 AM KSLATTUM ----- 1. Need colar ties 4 foot on center. 2. Need to see footings
R429 01	4/16/12	DT	FOUR TRADE FINAL VRU #: 002215465
	4/16/12	DA	T/S: 04/16/2012 09:31 AM DETAYLOR ----- House not complete, not ready for final. Porch added to front of home.
R125 02	4/17/12	KS	ONE TRADE ROUGH IN VRU #: 002215754
	4/17/12	DA	T/S: 04/17/2012 10:12 AM KSLATTUM ----- 1. Footing not to code. Dig out and pour concreet to support load. Wind beams installed. Ok to vinyl ceiling.
R429 02	4/19/12	TI	FOUR TRADE FINAL VRU #: 002216729

4/19/12 APV

COMMENTS AND NOTES