

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Modular

Permit Numbers

Name: James Ray + Tabitha

Building: _____

Electrical: _____

Address: 2564 Bella Bridge

Insulation: _____

Plumbing: _____

Mechanical: _____

MFG Home: 500 40 810

Date: 8/28/17

Building Official: [Signature]

ADDRESS : 94490 *UNASSIGNED SUBDIV:
CONTRACTOR : TCC VANDERBUILT LLC PHONE : (919) 774-6319
OWNER : RAY JAMES & TABITHA PHONE :
PARCEL : 03-9588- - -0095- -01-
APPL NUMBER: 17-50040810 CP MODULAR HOME
DIRECTIONS : T/S: 02/24/2017 02:55 PM DJOHNSON --
27W GO PAST HIGH SCHOOL AND GO ABOUT 2
MILES. TAKE BELLA BRIDGE RD TO THE
RIGHT FOR ABOUT 2 MILES. ON THE RIGHT
HAND SIDE YOU WILL SEE AN EMPTY LOT
WITH NO TRESPASSING SIGNS.

STRUCTURE: 000 000 30X76 3 BR OFF FRAME MODULAR

FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 3.00 SEPTIC - EXISTING? : EXISTING
WATER SUPPLY : COUNTY

PERMIT: CPMH 00 CP MODULAR

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	6/08/17 6/08/17	TSG DP	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002982007 T/S: 06/07/2017 11:59 AM BPETRICH ----- CUSTOMER REQUESTS INSPECTION IN THE AFTERNOON PLEASE JOB NOT READY
B101 02	6/30/17 6/30/17	TSG AP	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002992170 T/S: 06/29/2017 03:52 PM DJOHNSON -----
A814 01	7/06/17 7/07/17	TW AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002993061 * OVERRIDE TAKEN BY BPETRICH DATE: 07/05/17 TIME: 08:32:25 2564 BELLA BRIDGE RD BROADWAY 27505----- T/S: 07/07/2017 12:20 PM TWARD ----- T/S: 07/07/2017 12:21 PM TWARD -----
B103 01	7/12/17 7/12/17	TSG AP	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002995652 T/S: 07/11/2017 10:33 AM LLUCAS -----
B119 01	7/31/17 7/31/17	TSG AP	R*MOD MARRIAGE WALL VRU #: 003004934 Key in permit box! T/S: 07/31/2017 03:16 PM SGUY -----
M305 01	8/11/17 8/11/17	JLP AP	R*PLUMB SEWER CONNECTION TIME: 17:00 VRU #: 003010824 T/S: 08/10/2017 10:40 AM LLUCAS ----- KEY IN PERMIT BOX T/S: 08/11/2017 02:21 PM JPERRY -----
P307 01	8/11/17 8/11/17	JLP AP	R*PLUMB WATER CONNECTION TIME: 17:00 VRU #: 003010832 T/S: 08/10/2017 10:41 AM LLUCAS ----- KEY IN PERMIT BOX T/S: 08/11/2017 02:21 PM JPERRY -----
R425 01	8/16/17 8/16/17	TSG AP	FOUR TRADE ROUGH IN VRU #: 003012895 Key in permit box! T/S: 08/16/2017 03:19 PM SGUY -----
R429 01	8/23/17 8/22/17	TI CA	FOUR TRADE FINAL VRU #: 003015880 Key in permit box!
R429 02	8/24/17 8/24/17	TSG DP	FOUR TRADE FINAL VRU #: 003015948 Key in permit box! 1- JOB NOT READY, ELECTRICAL NOT COMPLETE 2-OPEN DRAIN PIPE IN ATTIC AREA
R429 03	8/28/17	TI	FOUR TRADE FINAL TIME: 17:00 VRU #: 003017233 T/S: 08/24/2017 12:48 PM DJOHNSON -----

PREPARED 8/25/17, 14:47:38
Harnett County

INSPECTION TICKET
INSPECTOR: IVR

PAGE 17
DATE 8/28/17

ADDRESS . : 94490 *UNASSIGNED
CONTRACTOR : TCC VANDERBUILT LLC
OWNER . . : RAY JAMES & TABITHA
PARCEL . . : 03-9588- - -0095- -01-
APPL NUMBER: 17-50040810 CP MODULAR HOME

SUBDIV:
PHONE : (919) 774-6319
PHONE :

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
--------	------------------------	----------------	---------------------------------

T/S: 08/25/2017 12:27 PM LLUCAS -----

----- COMMENTS AND NOTES -----