County of Harnett Building Inspections Department Planning Services Certificate of Compliance: Occupancy: X Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following: Use Classification: Residential **Permit Numbers** Name: Cumberland Homes Inc Building: Electrical: Address: 281 Tower Dr Mechanical: > MFG Home: Building Official: Date: 8/25/11

PREPARED 8/24/11, 14:11:55 INSPECTION TICK

INSPECTION TICKET

PAGE

DATE 8/25/11

ADDRESS . : 281 TOWER DR

SUBDIV: TINGEN PLACE PH3 21LOTS

CONTRACTOR : CUMBERLAND HOMES INC

PHONE: (910) 892-4345

OWNER . . : LDS HOMES LLC

PHONE :

PARCEL . .: 03-9597- - -0227- -04-

APPL NUMBER: 11-50025954 CP NEW RESIDENTIAL (SFD) DIRECTIONS : 27 WEST. LEFT ONTO TINGEN, LEFT ONTO

MICRO TOWER, LEFT ONTO DOUGLAS ACRES.

LOT ON THE RIGHT. NJT

STRUCTURE: 000 000 SFD 34X53 3 BDR. 2.5 BTHS ATT GAR.SLAB

FLOOD ZONE . . . : FLOOD ZONE X

3.00 PROPOSED USE : RESIDENTIAL # BEDROOMS :

SEPTIC - EXISTING? . . . : SEPTIC WATER SUPPLY : COUNTY

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
 B101 01	3/16/11	MR	R*BLDG FOOTING / TEMP SVC POLE VRU #: 002054396
BIOI OI	3/16/11	AP	T/S: 03/16/2011 11:40 AM MREARIC
B103 01	3/25/11	MR	R*BLDG FOUND & TEMP SVC POLE VRU #: 002058899
PT02 0T	3/25/11	AP	T/S: 03/25/2011 02:04 PM MREARIC
014 01	3/25/11	TW	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002058949
A814 01	3/28/11	AP	218 tower dr
	3/26/11	AF	\.S: 03/28/2011 11:06 AM TWARD
P309 01	4/08/11	MR	R*PLUMB UNDER SLAB VRU #: 002064624
F309 01	4/08/11	AP	T/S: 04/08/2011 02:24 PM MREARIC
B111 01	4/12/11	MR	R*BLDG SLAB INSP/TEMP SVC POLE VRU #: 002065944
BIII UI	4/12/11	AP	T/S: 04/12/2011 12:29 PM MREARIC
R425 01	6/27/11	DT	FOUR TRADE ROUGH IN VRU #: 002099721
R425 UI	6/27/11	DA	1. Need correct number of jack studs under lvls in garage.
	0/2//11	DA	2. Need correct number of jack studs under C1 truss.
			3. C1 truss not strapped for uplift in accordance with docs.
			Okay to side and insualte.
			T/S: 06/27/2011 01:41 PM DETAYLOR
I129 01	6/29/11	DT	R*INSULATION INSPECTION VRU #: 002101558
1123 01	6/29/11	AP	
R425 02	6/29/11	DT	FOUR TRADE ROUGH IN VRU #: 002101530
	6/29/11	AP	
H824 01	8/02/11	OT	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002118404
	8/02/11	AP	T/S: 08/03/2011 09:45 AM SZIMMER
	-,,	1927 (103)	T/S: 08/03/2011 09:46 AM SZIMMER
R429 01	8/23/11	MR	FOUR TRADE FINAL VRU #: 002126746
	8/23/11	DP	T/S: 08/23/2011 10:59 AM MREARIC
	-,,		siding not finished at back of house
			float switch is no wired
R429 02	8/25/11	TI.	FOUR TRADE FINAL TIME: 17:00 VRU #: 002128627
	11/2519	APNT	