

Certificate of Compliance: Occupancy: x

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFD Name: James and Kelly Moore

Address: 461 Cedar Rock Trail

Fuquay Varina NC 27526

Permit Numbers

11-50026845 **Building:**

Electrical: 11-50026845 Insulation: 11-50026845

Plumbing: 11-50026845 Mechanical: 11-50026845

MFG Home: NANANANA

Building Official: BSutton Date: 12-08-2011

PREPARED 12/07/11, 14:07:11

Harnett County

INSPECTION TICKET

INSPECTOR: IVR

PAGE

DATE 12/08/11

ADDRESS .: 461 CEDAR ROCK TRL SU

SUBDIV:

PHONE: (919) 662-2624 CONTRACTOR : STRONG BUILT HOMES OF NC, INC. PHONE : (910) 922-7010 OWNER . . : MOORE JAMES AND KELLY #9

PARCEL . .: 05-0633- - -0112- -11-

APPL NUMBER: 11-50026845 CP NEW RESIDENTIAL (SFD) DIRECTIONS: T/S: 06/08/2011 11:22 AM DJOHNSON --

CEDAR ROCK SUBD #9

401 NORTH THEN LEFT ON CHRISTIAN LIGHT RD THEN LEFT ONTO COKESBURY RD THEN LEFT ONTO CEDAR ROCK TRAIL. LOT IS AT

THE END OF THE ST IN CUL-DE-SAC

PRE # 11563561

STRUCTURE: 000 000 62X61 3 BR ATT GARAGE CRAWL

FLOOD ZONE . . . : FLOOD ZONE X

PROPOSED USE : SFD 3.00 # BEDROOMS : WATER SUPPLY : COUNTY SEPTIC - EXISTING? . . . : NEW

PERMIT:	CPSF 00 CP * REQUESTED COMPLETED	SFD INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	AND STREET STREET, STREET STREET, STRE	BS	R*BLDG FOOTING / TEMP SVC POLE VRU #: 002101392
	6/29/11	AP	T/S: June 29, 2011 10:49 AM BSUTTON
A814 01		TW	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002106508
	7/11/11	AP	T/S: 07/08/2011 12:41 PM VBROWN
			461 CEDAR ROCK TRL LOT 9 FUQUAY VARINA 27526 NOTE: # ON HOME AND BY DRIVE T/S: 07/11/2011 10:55 AM TWARD
B103 01	7/11/11	BS	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002106490
	7/11/11	AP	T/S: 07/08/2011 12:41 PM VBROWN
			T/S: July 11, 2011 11:02 AM BSUTTON
B105 01	7/21/11	BS	R*OPEN FLOOR VRU #: 002112183
	7/21/11	AP	Morning inspection, if possible.
			Thanks!
			T/S: July 21, 2011 11:01 AM BSUTTON
R427 01	9/01/11	BS	FOUR TRADE ROUGH IN >2500 VRU #: 002131217
	9/01/11	CA	T/S: September 01, 2011 11:47 AM BSUTTON
R427 02	9/09/11	BS	FOUR TRADE ROUGH IN >2500 VRU #: 002134013
	9/09/11	AP	Hey Brad,
			I would like to meet you at the job when you do the
			inspection.
			Thanks
			John
			208-0418
			T/S: September 09, 2011 01:11 PM BSUTTON
I129 01		BS	R*INSULATION INSPECTION VRU #: 002139467
	9/22/11	AP	T/S: September 22, 2011 11:16 AM BSUTTON
H824 01	A CONTRACTOR OF	JM	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002151504
	10/19/11	AP	T/S: 10/20/2011 11:18 AM SSTEWART
			T/S: 10/20/2011 11:18 AM SSTEWART
R431 01		BS	FOUR TRADE FINAL >2500 VRU #: 002166775
	12/01/11	DP	1.Caulk toilets. 2.finish roofing 3. cleanout pan on upstairs hvac unit (insulation) and wire float switch. 4.Remove all insulation blown into fireplace chase and
			close off open studs above insulation line. 5.seal around

----- CONTINUED ONTO NEXT PAGE -----

PREPARED 12/07/11, 14:07:11 Harnett County

INSPECTION TICKET

PAGE

DATE 12/08/11

INSPECTOR: IVR

ADDRESS. : 461 CEDAR ROCK TRL

SUBDIV: PHONE : (919) 662-2624 PHONE : (910) 922-7010

CONTRACTOR : STRONG BUILT HOMES OF NC, INC. OWNER . . : MOORE JAMES AND KELLY #9

PARCEL . .: 05-0633- - -0112- -11-

APPL NUMBER: 11-50026845 CP NEW RESIDENTIAL (SFD)

DESCRIPTION

REQUESTED INSP TYP/SO COMPLETED RESULT RESULTS/COMMENTS

hvac lines at air handlers 6. Heat kits marked dont match wiring. 7.Frame step supports at porches. 8.strap return

duct under house where in contact with the ground. 9. Must have permanent handrails/guardrails installed for final. FOUR TRADE FINAL >2500 TIME: 17:00 VRU #: 002169704

R431 02 12/08/11 TI T/S: 12/07/2011 11:53 AM DJOHNSON -----

----- COMMENTS AND NOTES -------







