

ADDRESS : 76 MEREDITH LN SUBDIV: MEREDITHS STATION 19LOTS  
 CONTRACTOR : COMFORT HOMES INC PHONE : (919) 553-3242  
 OWNER : COMFORT HOMES INC PHONE :  
 PARCEL : 08-0654- - -0139- -15-  
 APPL NUMBER: 12-50029193 CP NEW RESIDENTIAL (SFD)  
 DIRECTIONS : T/S: 06/19/2012 10:54 AM JBROCK ----  
 US 401 N RIGHT ON CHALYBEATE SPRINGS RD  
 LEFT ON MEREDITH LN LOT 16  
 pre #

**STRUCTURE: 000 000 47X60 3BDR CRAWL W/ GARAGE & DECK**

FLOOD ZONE : FLOOD ZONE X  
 # BEDROOMS : 3000000.00 PROPOSED USE : SFD  
 SEPTIC - EXISTING? : NEW TANK WATER SUPPLY : COUNTY

**PERMIT: CPSF 00 CP \* SFD**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	7/17/12	BS	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002252484
	7/17/12	AP	T/S: 07/16/2012 09:08 AM VBROWN ----- T/S: July 17, 2012 08:39 AM BSUTTON -----
A814 01	7/20/12	TW	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002254381
	7/20/12	AP	76 MEREDITH LN LOT 16 FUQUAY VARINA 27526----- T/S: 07/20/2012 12:54 PM TWARD -----
B103 01	7/20/12	BS	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002254373
	7/20/12	AP	T/S: 07/19/2012 08:55 AM VBROWN ----- T/S: July 20, 2012 11:25 AM BSUTTON -----
B105 01	7/24/12	BS	R*OPEN FLOOR TIME: 17:00 VRU #: 002255545
	7/24/12	AP	Open floor approved. Piers and a girder were added that were missing from original plan. Looked at pier footings at open floor. Will check piers at rough in. Floor system was shored up to support added short girder until piers are installed
R425 01	8/01/12	BS	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002259158
	8/01/12	CA	T/S: 07/31/2012 09:16 AM DJOHNSON ----- T/S: August 01, 2012 10:40 AM BSUTTON -----
R425 02	8/03/12	KS	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002260644
	8/03/12	DA	T/S: 08/02/2012 12:57 PM VBROWN ----- T/S: 08/03/2012 12:57 PM KSLATTUM ----- 1. Bath vent exceeds 14 feet. 2. House wrap needs to go to top of sheathing. 3. Hurricane tie not nailed above double window in master bed room. Ok to insulate
I129 01	8/07/12	BS	R*INSULATION INSPECTION TIME: 17:00 VRU #: 002261477
	8/07/12	DP	T/S: 08/06/2012 08:06 AM DJOHNSON ----- Fireplace insulation not sealed/covered. \$50 re fee-----
R425 03	8/07/12	BS	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002261469
	8/07/12	AP	T/S: 08/06/2012 08:06 AM DJOHNSON ----- T/S: August 07, 2012 11:13 AM BSUTTON -----
I129 02	8/08/12	BS	R*INSULATION INSPECTION TIME: 17:00 VRU #: 002262459
	8/09/12	AP	T/S: 08/09/2012 03:18 PM KSLATTUM -----
M305 01	8/16/12	BS	R*PLUMB SEWER CONNECTION TIME: 17:00 VRU #: 002266344
	8/17/12	AP	T/S: 08/15/2012 11:07 AM DJOHNSON ----- T/S: August 17, 2012 09:41 AM BSUTTON -----
P307 01	8/16/12	BS	R*PLUMB WATER CONNECTION TIME: 17:00 VRU #: 002266351
	8/17/12	AP	T/S: 08/15/2012 11:08 AM DJOHNSON -----

ADDRESS : 76 MEREDITH LN  
CONTRACTOR : COMFORT HOMES INC  
OWNER : COMFORT HOMES INC  
PARCEL : 08-0654- - -0139- -15-  
APPL NUMBER: 12-50029193 CP NEW RESIDENTIAL (SFD)

SUBDIV: MEREDITHS STATION 19LOTS  
PHONE : (919) 553-3242  
PHONE :

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
E209 01	9/10/12 <i>9-10-12</i>	TI <i>APR</i>	T/S: August 17, 2012 09:41 AM BSUTTON R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 002276103 T/S: 09/07/2012 09:54 AM VBROWN

COMMENTS AND NOTES