

County of Harnett
Building Inspections Department
Planning Services

Certificate of Compliance: _____ Occupancy: X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFD

Permit Numbers

Name: Comfort Homes Inc

Building: 12-50029193

Electrical: 12-50029193

Address: 76 Meredith Lane

Insulation: 12-50029193

Fuquay Varina NC 27526

Plumbing: 12-50029193

Mechanical: 12-50029193

MFG Home: NANANANANANA

Date: 10-02-2012

Building Official: BSutton

ADDRESS : 76 MEREDITH LN
 CONTRACTOR : COMFORT HOMES INC
 OWNER : COMFORT HOMES INC
 PARCEL : 08-0654- - -0139- -15-
 APPL NUMBER: 12-50029193 CP NEW RESIDENTIAL (SFD)
 DIRECTIONS : T/S: 06/19/2012 10:54 AM JBROCK ----
 US 401 N RIGHT ON CHALYBEATE SPRINGS RD
 LEFT ON MEREDITH LN LOT 16
 pre #

SUBDIV: MEREDITHS STATION 19LOTS
 PHONE : (919) 553-3242
 PHONE :

STRUCTURE: 000 000 47X60 3BDR CRAWL W/ GARAGE & DECK

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 3000000.00
 SEPTIC - EXISTING? : NEW TANK

PROPOSED USE : SFD
 WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	7/17/12	BS	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002252484
	7/17/12	AP	T/S: 07/16/2012 09:08 AM VBROWN ----- T/S: July 17, 2012 08:39 AM BSUTTON -----
A814 01	7/20/12	TW	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002254381
	7/20/12	AP	✓ 76 MEREDITH LN LOT 16 FUQUAY VARINA 27526----- T/S: 07/20/2012 12:54 PM TWARD -----
B103 01	7/20/12	BS	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002254373
	7/20/12	AP	T/S: 07/19/2012 08:55 AM VBROWN ----- T/S: July 20, 2012 11:25 AM BSUTTON -----
B105 01	7/24/12	BS	R*OPEN FLOOR TIME: 17:00 VRU #: 002255545
	7/24/12	AP	Open floor approved. Piers and a girder were added that were missing from original plan. Looked at pier footings at open floor. Will check piers at rough in. Floor system was shored up to support added short girder until piers are installed
R425 01	8/01/12	BS	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002259158
	8/01/12	CA	T/S: 07/31/2012 09:16 AM DJOHNSON ----- T/S: August 01, 2012 10:40 AM BSUTTON -----
R425 02	8/03/12	KS	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002260644
	8/03/12	DA	T/S: 08/02/2012 12:57 PM VBROWN ----- T/S: 08/03/2012 12:57 PM KSLATTUM ----- 1. Bath vent exceeds 14 feet. 2. House wrap needs to go to top of sheathing. 3. Hurricane tie not nailed above double window in master bed room. Ok to insulate
I129 01	8/07/12	BS	R*INSULATION INSPECTION TIME: 17:00 VRU #: 002261477
	8/07/12	DP	T/S: 08/06/2012 08:06 AM DJOHNSON ----- Fireplace insulation not sealed/covered. \$50 re fee-----
R425 03	8/07/12	BS	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002261469
	8/07/12	AP	T/S: 08/06/2012 08:06 AM DJOHNSON ----- T/S: August 07, 2012 11:13 AM BSUTTON -----
I129 02	8/08/12	BS	R*INSULATION INSPECTION TIME: 17:00 VRU #: 002262459
	8/09/12	AP	T/S: 08/09/2012 03:18 PM KSLATTUM -----
M305 01	8/16/12	BS	R*PLUMB SEWER CONNECTION TIME: 17:00 VRU #: 002266344
	8/17/12	AP	T/S: 08/15/2012 11:07 AM DJOHNSON ----- T/S: August 17, 2012 09:41 AM BSUTTON -----
P307 01	8/16/12	BS	R*PLUMB WATER CONNECTION TIME: 17:00 VRU #: 002266351
	8/17/12	AP	T/S: 08/15/2012 11:08 AM DJOHNSON -----

PREPARED 10/01/12, 14:14:53
Harnett County

INSPECTION TICKET
INSPECTOR: IVR

PAGE 9
DATE 10/02/12

ADDRESS : 76 MEREDITH LN
CONTRACTOR : COMFORT HOMES INC
OWNER : COMFORT HOMES INC
PARCEL : 08-0654- - -0139- -15-
APPL NUMBER: 12-50029193 CP NEW RESIDENTIAL (SFD)

SUBDIV: MEREDITHS STATION 19LOTS
PHONE : (919) 553-3242
PHONE :

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
H824 01	9/07/12	JM	T/S: August 17, 2012 09:41 AM BSUTTON ----- ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002276707
	9/07/12	AP	T/S: 09/10/2012 10:44 AM SSTEWARD ----- T/S: 09/10/2012 10:44 AM SSTEWARD -----
E209 01	9/10/12	BS	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 002276103
	9/10/12	AP	T/S: 09/07/2012 09:54 AM VBROWN ----- T/S: September 10, 2012 11:45 AM BSUTTON ----- wire septic pump before final
R429 01	10/02/12 <u>10-2-12</u>	TI <u>APBS</u>	FOUR TRADE FINAL TIME: 17:00 VRU #: 002285260 T/S: 10/01/2012 09:53 AM VBROWN -----

----- COMMENTS AND NOTES -----