PREPARED 1/22/13, 14:12:02

INSPECTION TICKET

PAGE

28

Harnett County

INSPECTOR: IVR

DATE 1/23/13

ADDRESS . : 164 SHEPARD DR SUBDIV: KENLAN FARMS PHISECT2

PHONE: (919) 781-8104

CONTRACTOR : SAVVY HOMES, LLC PHONE :

OWNER . . : KENLAN DEVELOPMENT CO

PARCEL . . : 12-0555- - -0216- -62-

APPL NUMBER: 12-50029833 CP NEW RESIDENTIAL (SFD) DIRECTIONS: T/S: 09/28/2012 10:25 AM JBROCK ----210 TOWARD FAY TAKE L AT MCNEILL HOBBS RD FOLLOW FOR ABOUT 4.5 MILES TO TURN R AT WIRE RD KENLAN FARMS S/D IS LOCATED

APPROX 3.5 MILES ON THE R LOT 58 \_\_\_\_\_\_

STRUCTURE: 000 000 52.2X45.3 5BDR SALB W/ GARAGE

FLOOD ZONE . . . : FLOOD ZONE X

# BEDROOMS . . . . . : 5000000.00 PROPOSED USE . . . . . . : SFD SEPTIC - EXISTING? . . . : NEW TANK WATER SUPPLY . . . . . . : COUNTY

TYP/SQ		INSP RESULT	RESULTS/COMMENTS
B101 01	11/19/12	MR	R*BLDG FOOTING / TEMP SVC POLE VRU #: 002304533
	11/19/12	AP	
A814 01	11/29/12	FB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002309649
	11/30/12	AP	T/S: 11/30/2012 11:23 AM FBURGESS
B103 01	11/29/12	JH	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002309631
	11/29/12	AP	
P309 01	12/03/12	JH	R*PLUMB UNDER SLAB TIME: 17:00 VRU #: 002310894
	12/03/12	AP	
B111 01	12/05/12	JH	R*BLDG SLAB INSP/TEMP SVC POLE VRU #: 002311843
	12/05/12	AP	R*PLUMB WATER CONNECTION TIME: 17:00 VRU #: 002314557
P307 01	12/11/12	JH	R*PLUMB WATER CONNECTION TIME: 17:00 VRU #: 002314557
	12/11/12	AP	
R425 01	1/14/13 1/14/13	JH DP	FOUR TRADE ROUGH IN VRU #: 002326056 1)Missing anchor bolt in HTT5 on left side of
			garage.2)Missing straps over each end of tiple lvls in garage per plans.3)Nail all 2ply & 3ply roof trussess per truss drawings.4)Seal all cracks in air barriers in garage.5)Frame for door from guest bed to guest bath.6)Fire block top of chase in guest bed closet.7)Missing air barriers behind stove in kitchen.8)Nail all lvls every 12" per manufactures instructions.9)Missing straps from on each side of window in right back corner of living room per plans.10)Missing anchor bolts throughout house.11)Missing HTT5 & straps on right side of window instudy per plans.12)Missing HTT5 & straps on front side of opening in dining room near front door.Missing anchor bolt to left of s stairs.STOP INSPECTION ON FIRST FLOOR.  DO NOT INSULATE OR SIDE  PAY \$50 RE fEE
R425 02	1/18/13 1/18/13	JH DP	T/S: 01/16/2013 02:22 PM JBROCK

----- CONTINUED ONTO NEXT PAGE

PREPARED 1/22/13, 14:12:02

INSPECTION TICKET

PAGE DATE

1/23/13

29

Harnett County INSPECTOR: IVR

SUBDIV: KENLAN FARMS PHISECT2

PHONE: (919) 781-8104

ADDRESS . : 164 SHEPARD DR

CONTRACTOR : SAVVY HOMES, LLC

PHONE :

OWNER . . : KENLAN DEVELOPMENT CO

PARCEL . . : 12-0555- - -0216- -62-

APPL NUMBER: 12-50029833 CP NEW RESIDENTIAL (SFD)

\_\_\_\_\_\_ REQUESTED INSP DESCRIPTION

TYP/SQ COMPLETED RESULT RESULTS/COMMENTS 

R425 03

FOUR TRADE ROUGH IN VRU #: 002330058

----- COMMENTS AND NOTES -----



8600 'D' Jersey Ct Raleigh, NC 27617

919.422.8934 866.792.5107

January 21, 2013

Firm Lic. No: P-0961

Chuck Rogers
Builders First Source
12816 US Hwy 64 W

Apex, NC 27523

chuck.rogers@bldr.com

Subject: Truss Chord Break and Hanger Nails

Location: Lot 58 Kenlan Farms

Project No: EBS130062 Review Date: 1/21/2013

We are pleased to provide the structural evaluation report for the subject and location referenced above. The following comments and/or recommendations are outlined below to meet or exceed the NC Building Code.

## Observations/Recommendations:

Contractor added 2x6x8' scab to the cracked D07 bottom chord as shown below. Additionally, the contractor used 1.5" TICO hanger nails to attach all the hangers in the home. Based on our review the existing D07 truss repair and 1.5" TECO hanger nail attachments are adequate as-is and no other action is required.



If you have any questions or if I can be of further assistance to you on this project, please contact me at (919) 559-8275.

Respectfully Submitted, Elijah B. Smith, PE JDS Consulting & Design, PLLC



•

. . .