

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes, For the following:

Use Classification: Residential

Name: WYRV CONST

Address: 43 Seahisquit CT

Date: 8/5/16

Building Official: [Signature]

Permit Numbers

Building: _____

Electrical: _____

Insulation: _____

Plumbing: _____

Mechanical: _____

MFG Home: _____

50032636

Harnett County

INSPECTOR: IVR

DATE 8/05/16

ADDRESS : 43 SEABISCUIT CT
 CONTRACTOR : WYNN CONSTRUCTION, INC.
 OWNER : HARNETT DEVELOPERS LLC
 PARCEL : 03-0507- - -0200- -82-
 APPL NUMBER: 13-50032636 CP NEW RESIDENTIAL (SFD)
 DIRECTIONS : T/S: 12/17/2013 09:05 AM JBROCK ----
 TROTTERS RIDGE #57

SUBDIV: TROTTER'S RIDGE PH2B 23LOTS
 PHONE : (919) 528-1347
 PHONE :

STRUCTURE: 000 000 50X50 4BDR CRAWL W/ GARAGE

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 4000000.00
 SEPTIC - EXISTING? : NEW TANK
 PROPOSED USE : SFD
 WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

| TYP/SQ | REQUESTED COMPLETED | INSP RESULT | DESCRIPTION RESULTS/COMMENTS |
|---------|---------------------|-------------|--|
| B101 01 | 8/17/15 | MR | R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002704070 |
| | 8/17/15 | AP | T/S: 08/14/2015 02:21 PM DJOHNSON ----- T/S: 08/17/2015 12:52 PM MREARIC ----- |
| A814 01 | 9/04/15 | SB | ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002713493 |
| | 9/04/15 | AP | 43 SEABISCUIT CT LILLINGTON 27546 T/S: 09/04/2015 12:41 PM SBENNETT ----- |
| B103 01 | 9/04/15 | JH | R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002713485 |
| | 9/04/15 | AP | ----- |
| B105 01 | 9/15/15 | JH | R*OPEN FLOOR TIME: 17:00 VRU #: 002718104 |
| | 9/15/15 | DA | 1)Missing anchor bolt on garage wall.2)The center of the girder shall be in the center 1/3 of the pier per code.3)Replace over notched floor joist on far left side not bearing 3" on foudation wall. |
| B105 02 | 9/17/15 | MR | R*OPEN FLOOR TIME: 17:00 VRU #: 002718922 |
| | 9/17/15 | AP | T/S: 09/17/2015 01:48 PM MREARIC ----- |
| B104 01 | 10/22/15 | DJ | R*FOUND & SETBACK VERIF SURVEY TIME: 17:00 VRU #: 002734283 |
| | 10/22/15 | AP | T/S: 10/22/2015 04:15 PM DJOHNSON ----- T/S: 10/22/2015 04:15 PM DJOHNSON ----- |
| R425 01 | 10/23/15 | TSG | FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002733947 |
| | 10/23/15 | DA | T/S: 10/22/2015 12:24 PM DJOHNSON ----- 1-STRAP COLOUMS AT DINNING ROOM LVL 2-NAIL SHEATHING LEFT REAR LIVINGROOM AREA 3-DRAIN TEST DOWN LEAK APPEARS TO BE IN LIVINGROOM CEILING 4-TAPE/SEAL HOUSE WRAP IN SEVERAL AREAS |
| | | | OK TO INSULATE |
| I129 01 | 10/28/15 | MR | R*INSULATION INSPECTION TIME: 17:00 VRU #: 002735801 |
| | 10/28/15 | AP | T/S: 10/28/2015 01:36 PM MREARIC ----- |
| R425 02 | 10/28/15 | MR | FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002735793 |
| | 10/28/15 | AP | T/S: 10/28/2015 01:36 PM MREARIC ----- |
| H824 01 | 1/07/16 | BM | ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002763183 |
| | 1/07/16 | DA | T/S: 01/07/2016 03:41 PM SSTEWARD ----- PER BRYAN OPERATIONS PERMIT ON HOLD WAITING FOR PUMP AND ALARM TO BE CHECKED. CALL HIM WHEN READY FOR INSPECTION 893-7547. |
| R131 01 | 1/19/16 | MR | ONE TRADE FINAL TIME: 17:00 VRU #: 002766848 |
| | 1/19/16 | AP | T/S: 01/19/2016 01:32 PM MREARIC ----- |
| H824 02 | 2/03/16 | OT | ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002773919 |
| | 2/03/16 | AP | T/S: 02/04/2016 12:36 PM SSTEWARD ----- T/S: 02/04/2016 12:36 PM SSTEWARD ----- |

ADDRESS . . : 43 SEABISCUIT CT
CONTRACTOR : WYNN CONSTRUCTION, INC.
OWNER . . . : HARNETT DEVELOPERS LLC
PARCEL . . . : 03-0507- - -0200- -82-
APPL NUMBER: 13-50032636 CP NEW RESIDENTIAL (SFD)

SUBDIV: TROTTER'S RIDGE PH2B 23LOTS
PHONE : (919) 528-1347
PHONE :

| TYP/SQ | REQUESTED COMPLETED | INSP RESULT | DESCRIPTION RESULTS/COMMENTS |
|---------|------------------------|----------------|---|
| R429 01 | 3/24/16 3/24/16 | BS DA | FOUR TRADE FINAL TIME: 17:00 VRU #: 002793636 T/S: March 24, 2016 02:02 PM BSUTTON ----- Caulk all toilets to floor and pedestal sink in half bath. |
| R429 02 | 8/04/16 | TI | FOUR TRADE FINAL TIME: 17:00 VRU #: 002853273 T/S: 08/03/2016 01:42 PM LBENNETT ----- |
| R429 03 | <u>8/05/16</u> | <u>TI</u> | FOUR TRADE FINAL TIME: 17:00 VRU #: 002853810 check caulking on toilets |

[Handwritten signatures: SL and AP]

----- COMMENTS AND NOTES -----