

ADDRESS : 741 [REDACTED]  
CONTRACTOR : CATES BUILDING INC  
OWNER : THE HARNETT LAND GROUP II LLC  
PARCEL : 03-9576-01- -0088- -82-  
APPL NUMBER: 14-50034279 CP NEW RESIDENTIAL (SFD)  
DIRECTIONS : T/S: 07/25/2014 09:17 AM JBROCK ----  
TINGEN [REDACTED]

SUBDIV: TINGEN POINTE PH6  
PHONE : (910) 481-0503  
PHONE :

STRUCTURE: 000 000 52X41 3BDR MONO W/ GARAGE

FLOOD ZONE : FLOOD ZONE X  
# BEDROOMS : 3000000.00  
SEPTIC - EXISTING? : NEW TANK

PROPOSED USE : SFD  
WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP \* SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	9/24/14 9/24/14	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002582161 T/S: 09/24/2014 09:06 AM SBENNETT 741 JUNO DR BROADWAY 27505 POST # OM HOME
P309 01	9/24/14 9/24/14	TSG AP	T/S: 09/24/2014 09:06 AM SBENNETT R*PLUMB UNDER SLAB TIME: 17:00 VRU #: 002582229
B114 01	10/02/14 10/02/14	TSG DA	R*BLDG MONO SLAB/TEMP SVC POLE VRU #: 002584647 1-lug footing left side of garage not 30x30 per plan 2-no rebar in footer 3-no insulation or rescheck letter on site 4-need to verify compaction for built up lot.
B114 02	10/07/14 10/07/14	TSG AP	R*BLDG MONO SLAB/TEMP SVC POLE VRU #: 002586188
B104 01	11/17/14 11/17/14	JB AP	R*FOUND & SETBACK VERIF SURVEY TIME: 17:00 VRU #: 002600054 T/S: 11/17/2014 03:05 PM JBROCK
R425 01	11/18/14 11/18/14	TSG DA	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002600062 SHINGLES NOT COMPLETE
R425 02	11/24/14	TI	FOUR TRADE ROUGH IN VRU #: 002602027

*JSI* *AE*

COMMENTS AND NOTES

1- Strip LVL garage entry both side  
2- Anchor bolts 12" from end garage  
3- Strip brace cut w/ chisel

**Trenco**

818 Soundside Rd  
Edenton, NC 27932

Re: J0714-3564

Cav & Cates/170 Tingen Pointe/Harnett


The truss drawing(s) referenced below have been prepared by Truss Engineering Co. under my direct supervision based on the parameters provided by Comtech, Inc - Fayetteville.

Pages or sheets covered by this seal: E8436514 thru E8436514

My license renewal date for the state of North Carolina is December 31, 2014.

North Carolina COA: C-0844

Lumber design values are in accordance with ANSI/TPI 1 section 6.3  
These truss designs rely on lumber values established by others.



October 30, 2014

Gilbert, Eric


The seal on these drawings indicate acceptance of professional engineering responsibility solely for the truss components shown. The suitability and use of this component for any particular building is the responsibility of the building designer, per ANSI/TPI-1 Chapter 2.  
Engineering services provided by Truss Engineering Company.

Job J0714-3564	Truss F2	Truss Type Floor Truss	Qty 3	Ply 1	Cav & Cates/170 Tingen Pointe/Hamett	E8436514
Comtech, Inc., Fayetteville, NC 28309		Job Reference (optional) 7 430 s Jul 25 2013 Mitek Industries, Inc. Wed Oct 29 13:59:21 2014 Page 1				

ID:PJMO7xYTNF68bbpqW3PsZaz8i\_p-oDx8Tv90Yo2dM5FihzVJB7y19Hacl0MLsrVW9eyOYO4

0-1-8

0-1-8  
Scale = 1:50.3



ATTACH 2 LAYERS 3/4" PLYWOOD OR OSB GUSSET (23/32" APA RATED SHEATHING 48/24 EXP 1) TO ONE SIDE OF TRUSS WITH CONSTRUCTION QUALITY ADHESIVE AND ONE ROW OF #12 (.216" DIA.) X 3" WOOD SCREWS SPACED 2" O.C. IN ALL MEMBERS. A 1/8" DIA. PILOT HOLE SHALL BE DRILLED FOR EACH WOOD SCREW. DO NOT USE DRYWALL OR DECKING TYPE SCREWS. GLUE PLYWOOD LAYERS TOGETHER PRIOR TO ATTACHING TO TRUSS.

Plate Offsets (X,Y): [5:0-1-8,Edge], [8:0-3-0,Edge], [24:0-1-8,Edge], [25:0-1-8,Edge], [35:0-1-8,Edge]

9-11-0	10-3-8	10-11-0	28-11-0
9-11-0	0-2-4	0-2-4	18-7-8
	0-2-4		

<b>LOADING (psf)</b>	<b>SPACING</b> 2-0-0	<b>CSI</b>	<b>DEFL</b> in (loc) l/defl L/d	<b>PLATES</b>	<b>GRIP</b>
TCLL 40.0	Plates Increase 1.00	TC 0.52	Vert(LL) -0.26 25 >863 480	MT20	244/190
TCDL 10.0	Lumber Increase 1.00	BC 0.81	Vert(TL) -0.40 25-26 >550 360		
BCLL 0.0	Rep Stress Incr YES	WB 0.56	Horz(TL) 0.03 21 n/a n/a		
BCDL 5.0	Code IRC2009/TPI2007	(Matrix)			
				Weight: 156 lb	FT = 20%F, 11%E

**LUMBER**  
TOP CHORD 2x4 SP No.1(flat)  
BOT CHORD 2x4 SP No.1(flat)  
WEBS 2x4 SP No.3(flat)

**BRACING**  
TOP CHORD Structural wood sheathing directly applied or 6-0-0 oc purlins, except end verticals.  
BOT CHORD Rigid ceiling directly applied or 10-0-0 oc bracing.

**REACTIONS (lb/size)** 37=530/0-3-0 (min. 0-1-8), 7=30/0-3-8 (min. 0-1-8), 8=1582/0-3-8 (min. 0-1-8), 21=994/0-3-0 (min. 0-1-8)  
Max Uplift 7=-388(LC 6)  
Max Grav 37=530(LC 4), 7=435(LC 2), 8=1768(LC 6), 21=994(LC 7)

**FORCES (lb) - Maximum Compression/Maximum Tension**

**TOP CHORD** 1-37=-37/0, 20-21=-34/0, 1-2=-2/0, 2-3=-837/0, 3-4=-990/0, 4-5=-990/0, 5-7=-480/0, 7-8=0/0, 8-10=-900/0, 10-11=-2332/0, 11-13=-3354/0, 13-14=-3728/0, 14-15=-3728/0, 15-16=-3728/0, 16-17=-3066/0, 17-18=-3066/0, 18-19=-1830/0, 19-20=-2/0

**BOT CHORD** 36-37=0/556, 35-36=0/1058, 34-35=0/990, 33-34=0/990, 32-33=0/0, 29-31=0/0, 28-29=0/1671, 27-28=0/2999, 26-27=0/2999, 25-26=0/3652, 24-25=0/3728, 23-24=0/3454, 22-23=0/2547, 21-22=0/1080

**WEBS** 7-32=0/20, 8-31=0/5, 2-37=738/0, 2-36=0/391, 3-36=-307/0, 3-35=-142/124, 4-35=-78/14, 7-33=0/633, 5-33=-698/0, 5-34=0/163, 8-29=0/1181, 10-29=-1087/0, 10-28=0/922, 11-28=-908/0, 11-27=-22/20, 11-26=0/483, 13-26=-416/0, 13-25=-216/458, 14-25=-221/60, 19-21=-1436/0, 19-22=0/1042, 18-22=-998/0, 18-23=0/705, 17-23=-104/0, 16-23=-528/0, 16-24=-30/628, 15-24=-303/0

- NOTES**
- 1) Unbalanced floor live loads have been considered for this design.
  - 2) All plates are 3x4 MT20 unless otherwise indicated.
  - 3) Plates checked for a plus or minus 1 degree rotation about its center.
  - 4) Provide mechanical connection (by others) of truss to bearing plate capable of withstanding 388 lb uplift at joint 7.
  - 5) "Semi-rigid pitchbreaks including heels" Member end fixity model was used in the analysis and design of this truss.
  - 6) Recommend 2x6 strongbacks, on edge, spaced at 10-0-0 oc and fastened to each truss with 3-10d (0.131" X 3") nails. Strongbacks to be attached to walls at their outer ends or restrained by other means.
  - 7) Gap between inside of top chord bearing and first diagonal or vertical web shall not exceed 0.500in.
  - 8) CAUTION, Do not erect truss backwards.

**LOAD CASE(S)** Standard



October 30, 2014

**WARNING - Verify design parameters and READ NOTES ON THIS AND INCLUDED MITEK REFERENCE PAGE MTK-7473 rev. 1/29/2014 BEFORE USE**  
Design valid for use only with Mitek connectors. This design is based only upon parameters shown, and is for an individual building component. Applicability of design parameters and proper incorporation of component is responsibility of building designer - not truss designer. Bracing shown is for lateral support of individual web members only. Additional temporary bracing to insure stability during construction is the responsibility of the fabricator. Additional permanent bracing of the overall structure is the responsibility of the building designer. For general guidance regarding fabrication, quality control, storage, delivery, erection and bracing, consult ANSI/TPI Quality Criteria, D58-89 and BCSI Building Component Safety Information available from Truss Plate Institute, 281 N. Lee Street, Suite 312, Alexandria, VA 22314.  
If Southern Pine (SP) lumber is specified, the design values are those effective 06/01/2013 by ALSC



# VIOLATION NOTICE

## DO NOT REMOVE!

### Harnett County Inspection Department

108 East Front Street • P.O. Box 65

Lillington, NC 27546

Phone: (910) 893-7525 Ext. 1 • Fax: (910) 893-2793

Job Name: \_\_\_\_\_ Date: 11/24/14

Address: 741 Juno Dr

Lot No.: \_\_\_\_\_ Permit No.: \_\_\_\_\_

( Check Box for Violation )

- |                                     |                                     |                                  |  |                                     |                                       |                                 |                                      |
|-------------------------------------|-------------------------------------|----------------------------------|--|-------------------------------------|---------------------------------------|---------------------------------|--------------------------------------|
| <input type="checkbox"/> Footing    | <input type="checkbox"/> Foundation | <input type="checkbox"/> Bldg.   | <input type="checkbox"/> Elec.             | <input type="checkbox"/> Plumb.     | <input type="checkbox"/> Mech.        | <input type="checkbox"/> Insul. | <input type="checkbox"/> Floor Fram. |
| <input type="checkbox"/> Floor Slab | <input type="checkbox"/> MFG. Home  | <input type="checkbox"/> Modular | <input type="checkbox"/> Damp/Water Proof. | <input type="checkbox"/> Structural | <input type="checkbox"/> Wall Sheath. | <input type="checkbox"/> Other  |                                      |

Violations Found: \_\_\_\_\_

1- Steps LVL in garage entry door  
both garage

2- Anchor bolts 12" from end in garage

3- Strongback cut in kitchen

Code Enforcement Official

Signature: \_\_\_\_\_ Date: \_\_\_\_\_

It is unlawful for any subcontractor, general contractor, or owner to cover or cause to be covered any part of the work with flooring, sheetrock, earth or other material until the proper inspector had ample time to approve the installation