

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential

Permit Numbers

Name: H+H ONSITE HOMES LLC

Building: _____

Electrical: _____

Address: 379 PEANUT LN

Insulation: _____

Plumbing: _____

Mechanical: _____

MFG Home: _____

Date: 3/8/16

Building Official: _____

50036993



ADDRESS : 379 PEANUT LN SUBDIV:
CONTRACTOR : H & H ONSITE HOMES LLC PHONE : (910) 486-4864
OWNER : MCAULEY AND MCDONALD INVESTMEN PHONE :
PARCEL : 09-9544- - -0009- -20-
APPL NUMBER: 15-50036993 CP NEW RESIDENTIAL (SFD)

DIRECTIONS : T/S: 08/28/2015 01:26 PM LBENNETT --
27 WEST LEFT ONTO S.MAIN ST, RIGHT ON
W.OLD RD, LEFT 27W,RIGHT 24 W/NC 27W,
LEFT ON LINE RD, LEFT ON CYPRESS RD, RT
ON BRIGGS RD. TO PEANUT LANE

STRUCTURE: 000 000 44X40 3BDR W/GARAGE MONO

FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 3.00 PROPOSED USE : SFD
SEPTIC - EXISTING? : NEW SEPTIC WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

| TYP/SQ | REQUESTED COMPLETED | INSP RESULT | DESCRIPTION RESULTS/COMMENTS |
|---------|------------------------|----------------|---|
| A814 01 | 10/30/15 10/30/15 | SB AP | ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002736437 379 PEANUT LN CAMERON 28326 T/S: 10/30/2015 11:36 AM SBENNETT ----- |
| E207 01 | 10/30/15 10/30/15 | TSG AP | R*ELEC TEMP SERVICE POLE TIME: 17:00 VRU #: 002736452 |
| P309 01 | 10/30/15 10/30/15 | TSG AP | R*PLUMB UNDER SLAB TIME: 17:00 VRU #: 002736445 |
| B114 01 | 11/13/15 11/13/15 | TSG AP | R*BLDG MONO SLAB/TEMP SVC POLE TIME: 17:00 VRU #: 002740330 |
| R425 01 | 12/11/15 12/11/15 | TSG DP | FOUR TRADE ROUGH IN VRU #: 002751857 1-STRAP STUD COLOUMS IN GARAGE 2-ATTACH ALL INTERIOR LOAD BEARING WALLS 3-ANCHOR BOLT MISSING LEFT SIDE SLIDING DOOR 4-STRAP ALL COLOUMS IN HOUSE MORE THAN THREE. 5-HOLE IN TOP PLATE RIGHT SIDE 3" PIPE IN KITCHEN 6-BALLON FRAMING AT FRONT DOOR NOT INSTALLED. 7-DUCT AT TOP OF STAIRS IS PINCHED,AND CHASE NOT FIRE BLOCKED 8-STUD BAY AT WASHER BOX GREATER THAN 24" 9-STUD BAY RIGHT SIDE OF DRYER BOX GREATER THAN 24" 10-INSTALL UP LIFT PROTECTION ON TRUSS BGDR PER PLAN. 11-INSTALL UP LIFT PROTECTION TRUSS CGDR PER PLAN. OK TO SIDE |
| R425 02 | 12/16/15 12/16/15 | TSG DP | FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002754851 T/S: 12/15/2015 01:21 PM LBENNETT ----- ITEAMS 1,2,4,5,6,7,10,11, NOT CORRECTED. ALSO WILL NEED ENGINEERING LETTER ON BALLON WALL FRAMING AT FRONT DOOR |
| R425 03 | 12/21/15 12/21/15 | TSG DA | FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002755817 T/S: 12/17/2015 09:47 AM LBENNETT ----- T/S: 12/17/2015 03:47 PM LBENNETT ----- ballon framing at front door still not addressed |
| I129 01 | 12/28/15 12/28/15 | MR DA | R*INSULATION INSPECTION TIME: 17:00 VRU #: 002757540 T/S: 12/22/2015 08:33 AM LBENNETT ----- T/S: 12/28/2015 02:47 PM MREARIC ----- rough not complete |
| R425 04 | 12/28/15 12/28/15 | MR DP | FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002757870 T/S: 12/22/2015 03:28 PM DJOHNSON ----- T/S: 12/28/2015 02:47 PM MREARIC ----- |

ADDRESS : 379 PEANUT LN SUBDIV:
 CONTRACTOR : H & H ONSITE HOMES LLC PHONE : (910) 486-4864
 OWNER : MCAULEY AND MCDONALD INVESTMEN PHONE :
 PARCEL : 09-9544- - -0009- -20-
 APPL NUMBER: 15-50036993 CP NEW RESIDENTIAL (SFD)

| TYP/SQ | REQUESTED COMPLETED | INSP RESULT | DESCRIPTION RESULTS/COMMENTS |
|---------|---------------------|-------------|--|
| I129 02 | 1/05/16 1/05/16 | TSG DA | fireplace not installed R*INSULATION INSPECTION TIME: 17:00 VRU #: 002760619 T/S: 01/04/2016 11:35 AM DJOHNSON ----- 1- INSULATION NOT FALLEN OUT OF WALLS SEVERAL AREAS 2-CREW INSTALLING NEW HVAC UNITS. |
| R425 05 | 1/05/16 1/05/16 | TSG DA | FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002760627 T/S: 01/04/2016 11:36 AM DJOHNSON ----- 1- INSULATION NOT FALLEN OUT OF WALLS SEVERAL AREAS 2-CREW INSTALLING NEW HVAC UNITS. |
| I129 03 | 1/07/16 1/07/16 | TSG AP | R*INSULATION INSPECTION TIME: 17:00 VRU #: 002761658 |
| R425 06 | 1/07/16 1/07/16 | TSG AP | FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002761666 |
| E209 01 | 2/16/16 2/16/16 | TSG DA | R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 002777175 1-PROTECT WIRE FOR HOOD VENT WITH BX AND COVER. 2-PROTECT FRONT PORCH REC WITH COVER. 3-LABEL HEAT UNITS IN PANEL FOR UP OR DOWN.4-MOCP BREAKERS APPEAR TO BE TOO LARGE FOR HEAT UNITS AS INDICATED. |
| R125 01 | 2/16/16 2/16/16 | TSG AP | ONE TRADE ROUGH IN TIME: 17:00 VRU #: 002777167 stone inspection |
| E209 02 | 2/18/16 2/18/16 | TSG AP | R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 002777886 |
| R429 01 | 3/04/16 3/04/16 | TSG DP | FOUR TRADE FINAL TIME: 17:00 VRU #: 002784916 JOB LOCKED |
| R429 02 | 3/07/16 | TI | FOUR TRADE FINAL TIME: 17:00 VRU #: 002785871 |
| R429 03 | 3/08/16 | TI | FOUR TRADE FINAL TIME: 17:00 VRU #: 002786218 |

[Handwritten signatures]

COMMENTS AND NOTES