

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:** X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFD

Name: Charles E Deziel Jr.

Address: 187 Dewar St

Fuquay Varina NC 27526

Date: 08/25/2017

Permit Numbers

Building: 16-50040433

Electrical: _____

Insulation: _____

Plumbing: _____

Mechanical: _____

~~MFG Home~~ _____

Building Official: Brad Sutton

27874496

COUNTY OF HARRITT
Public Health Department
Planning Services

Certificate of Compliance

This certificate is issued to certify that the premises described herein are in compliance with the provisions of the Health Department Ordinance, Chapter 10, Article 1, Section 10-1-1, of the County of Harritt, Maryland, and that the same are suitable for the use and occupancy intended.

Use District: _____
Address: _____
City: _____
State: _____
County: _____
Date of Issue: _____
Issued by: _____
Signature: _____
Title: _____

10/11/2011

ADDRESS . . : 185 DEWAR ST
 CONTRACTOR :
 OWNER . . . : DEZIEL CHARLES E JR
 PARCEL . . . : 05-0624- - -0075- -09-
 APPL NUMBER: 16-50040433 CP NEW RESIDENTIAL (SFD)
 DIRECTIONS : T/S: 12/21/2016 02:34 PM JBROCK ----
 185 DEWAR ST - 401 TO CHRISTIAN LIGHT
 TO COKESBURY RD TO DEWAR ST
 premise #

SUBDIV: PAD PARTNERS SUBDIVISION
 PHONE :
 PHONE :

STRUCTURE: 000 000 32X32 2BDR CRAWL SFD

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 2000000.00
 SEPTIC - EXISTING? : NEW TANK

PROPOSED USE : SFD
 WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	2/13/17 2/13/17	BS DA	R*BLDG FOOTING / TEMP SVC POLE VRU #: 002931974 T/S: February 13, 2017 07:49 AM BSUTTON ----- 1. Footing is washed in. Clean out all loose soils and square up footings.
B101 02	2/14/17 2/14/17	BS AP	R*BLDG FOOTING / TEMP SVC POLE VRU #: 002932795 T/S: February 14, 2017 08:08 AM BSUTTON -----
B103 01	3/01/17 3/01/17	BS DA	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002939379 T/S: 02/28/2017 01:46 PM JBROCK ----- WOULD LIKE A PM INSPECTION T/S: March 01, 2017 11:24 AM BSUTTON ----- Damproof foundation exterior from footing up to final grade height. 2. Tpole missing meter base cover
B103 02	3/08/17 3/08/17	BS AP	R*BLDG FOUND & TEMP SVC POLE VRU #: 002942150 T/S: March 08, 2017 09:41 AM BSUTTON -----
A814 01	3/08/17 3/08/17	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002942589 187 DEWAR ST FUQUAY VARINA 27526 POST ADDRESS AT ROAD (LONG DRIVE WAY) T/S: 03/08/2017 10:29 AM SBENNETT -----
B105 01	3/22/17 3/22/17	BS AP	R*OPEN FLOOR TIME: 17:00 VRU #: 002947299 T/S: 03/21/2017 01:29 PM JBROCK ----- T/S: March 22, 2017 09:48 AM BSUTTON -----
R425 01	6/26/17 6/26/17	BS DA	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002989200 T/S: 06/23/2017 01:54 PM JBROCK ----- T/S: June 26, 2017 11:33 AM BSUTTON ----- 1. finish tape flashing windows. 2. caulk and top flash doors. 3. Need joist hangers at ceiling joists over bathroom. 4. Nail joists to rafters over kitchen area with at least 10 nails at each end. OK to insulate.
I129 01	7/12/17 7/12/17	BS AP	R*INSULATION INSPECTION TIME: 17:00 VRU #: 002995850 T/S: 07/11/2017 01:03 PM JBROCK ----- T/S: July 12, 2017 11:55 AM BSUTTON -----
R425 02	7/12/17 7/12/17	BS AP	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002995876 T/S: 07/11/2017 01:03 PM JBROCK ----- T/S: July 12, 2017 11:55 AM BSUTTON -----
H824 01	8/22/17 8/22/17	OT AP	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 003016359 T/S: 08/23/2017 10:04 AM KHINSON ----- T/S: 08/23/2017 10:04 AM KHINSON -----

PREPARED 8/25/17, 14:47:38
Harnett County

INSPECTION TICKET
INSPECTOR: IVR

PAGE 11
DATE 8/28/17

ADDRESS . . : 185 DEWAR ST
CONTRACTOR :
OWNER . . . : DEZIEL CHARLES E JR
PARCEL . . . : 05-0624- - -0075- -09-
APPL NUMBER: 16-50040433 CP NEW RESIDENTIAL (SFD)

SUBDIV: PAD PARTNERS SUBDIVISION
PHONE :
PHONE :

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
E209 01	8/25/17 8/25/17	BS CA	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 003017357 T/S: 08/24/2017 02:16 PM LLUCAS ----- T/S: August 25, 2017 11:03 AM BSUTTON -----
R429 01	8/28/17 <u>8/28/17</u>	TI <u>APBS</u>	FOUR TRADE FINAL TIME: 17:00 VRU #: 003017753 T/S: 08/25/2017 02:40 PM BPETRICH -----

----- COMMENTS AND NOTES -----

