

**COUNTY OF HARNETT**  
**Building Inspections Department**  
**Planning Services**

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential  
Name: Leithorne Sandra Key

Address: 560 Cummings Rd

**Permit Numbers**

Building: \_\_\_\_\_  
Electrical: \_\_\_\_\_  
Insulation: \_\_\_\_\_  
Plumbing: \_\_\_\_\_  
Mechanical: \_\_\_\_\_  
MFG Home: 5040875

Date: 10/16/17

Building Official: [Signature]

ADDRESS : 960 CUMMINGS RD  
 CONTRACTOR : BROWN KEITH MICHAEL  
 OWNER : HENTHORNE SANDRA KAY  
 PARCEL : 13-0621- - -0116- -11-  
 APPL NUMBER: 17-50040855 CP NEW RESIDENTIAL (SFD)

SUBDIV: BOBBY B THOMAS & LARRY O THOMA  
 PHONE : (919) 772-2166  
 PHONE :

DIRECTIONS : T/S: 03/01/2017 10:51 AM LBENNETT --  
 421 N TOWARD SANFORD - MAKE RIGHT ON  
 RAVEN ROCK RD - L ON BROWN RD - RIGHT  
 ON CUMMINGS RD - JOB ON RIGHT

STRUCTURE: 000 000 71X54 4BDR W/GARAGE W/DECK SLAB FNSH BON  
 FLOOD ZONE : FLOOD ZONE X  
 # BEDROOMS : 4.00  
 SEPTIC - EXISTING? : NEW

PROPOSED USE : SFD  
 WATER SUPPLY : COUNTY


PERMIT: CPSF 00 CP \* SFD

| TYP/SQ  | REQUESTED COMPLETED | INSP RESULT | DESCRIPTION RESULTS/COMMENTS  |
|---------|---------------------|-------------|---|
| A814 01 | 6/02/17             | SB          | ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002979425   |
|         | 6/02/17             | AP          | 960 CUMMINGS RD LILLINGTON 27546  |
|         |                     |             | T/S: 06/02/2017 10:30 AM SBENNETT -----   |
| B101 01 | 6/02/17             | TSG         | R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002979417   |
|         | 6/02/17             | AP          | T/S: 06/01/2017 10:42 AM BPETRICH -----   |
|         |                     |             | TPOLE TOO   |
|         |                     |             | T/S: 06/02/2017 01:47 PM BPETRICH -----   |
| B103 01 | 6/08/17             | TSG         | R*BLDG FOUND & TEMP SVC POLE VRU #: 002981795   |
|         | 6/08/17             | AP          |   |
| P309 01 | 6/15/17             | TSG         | R*PLUMB UNDER SLAB VRU #: 002984664   |
|         | 6/15/17             | DA          | NO HEAD TEST  |
| P309 02 | 6/19/17             | JLP         | R*PLUMB UNDER SLAB VRU #: 002985992   |
|         | 6/19/17             | DA          | NO head test.   |
| P309 03 | 6/20/17             | JLP         | R*PLUMB UNDER SLAB VRU #: 002986479   |
|         | 6/20/17             | AP          | T/S: 06/20/2017 11:51 AM JPERRY -----   |
| B111 01 | 6/21/17             | JLP         | R*BLDG SLAB INSP/TEMP SVC POLE VRU #: 002987063   |
|         | 6/21/17             | CA          | Cancelled on site   |
| B111 02 | 6/22/17             | JLP         | R*BLDG SLAB INSP/TEMP SVC POLE VRU #: 002987964   |
|         | 6/22/17             | AP          | T/S: 06/22/2017 12:45 PM JPERRY -----   |
| R425 01 | 8/10/17             | TSG         | FOUR TRADE ROUGH IN VRU #: 003009974  |
|         | 8/10/17             | DA          | 1-Electrical not complete 2-pan test down tubs and showers<br>3-need air barrier under master tub 4-insulate water lines<br>overhead in master bath 5-attach interior load bearing<br>walls. 6-several air barriers cut second floor. 7-install<br>mid story straping on required plumbing. 8-address short<br>nails in hangers. 9-strap truss c03 per detail |
| R425 02 | 8/11/17             | JLP         | FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003011160  |
|         | 8/11/17             | AP          | T/S: 08/10/2017 02:58 PM LLUCAS -----   |
|         |                     |             | T/S: 08/11/2017 02:21 PM JPERRY -----   |
| I129 01 | 8/18/17             | TSG         | R*INSULATION INSPECTION TIME: 17:00 VRU #: 003013596  |
|         | 8/18/17             | AP          | T/S: 08/17/2017 08:41 AM JBROCK -----   |
| H824 01 | 9/26/17             | OT          | ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 003032018   |
|         | 9/26/17             | AP          | T/S: 09/29/2017 09:54 AM KHINSON -----  |
|         |                     |             | T/S: 09/29/2017 09:54 AM KHINSON -----  |
| E209 01 | 10/11/17            | TSG         | R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 003036399   |
|         | 10/11/17            | AP          | T/S: 10/09/2017 02:01 PM JBROCK -----   |

ADDRESS . . : 960 CUMMINGS RD  
CONTRACTOR : BROWN KEITH MICHAEL  
OWNER \* . . : HENTHORNE SANDRA KAY  
PARCEL . . . : 13-0621- - -0116- -11-  
APPL NUMBER: 17-50040855 CP NEW RESIDENTIAL (SFD)

SUBDIV: BOBBY B THOMAS & LARRY O THOMA  
PHONE : (919) 772-2166  
PHONE :

| TYP/SQ  | REQUESTED<br>COMPLETED | INSP<br>RESULT | DESCRIPTION<br>RESULTS/COMMENTS   |
|---------|------------------------|----------------|---|
| R429 01 | 10/13/17<br>10/13/17   | TSG<br>DA      | T/S: 10/11/2017 04:42 PM BPETRICH -----<br>FOUR TRADE FINAL VRU #: 003038031<br>1- PROPER GRADE REQUIRED AROUND DWELLING, ATTENTION TO<br>FRONT RIGHT CORNER. 2-COMPLETE PLUMBING REPAIRS |
| R429 02 | 10/16/17               | FI             | FOUR TRADE FINAL TIME: 17:00 VRU #: 003039559<br>T/S: 10/13/2017 03:24 PM BPETRICH -----  |



----- COMMENTS AND NOTES -----