

COUNTY OF HARNETT
Building Inspections Department
Planning Services

SCANNED

Certificate of Compliance: _____ Occupancy: ✓

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential
Name: H+H Contractor

Address: 301 Pittfield Ln

Permit Numbers

Building: _____
Electrical: _____
Insulation: _____
Plumbing: _____
Mechanical: 50041824
MFG Home: 5

Date: 5/22/18 Building Official: [Signature]

ADDRESS : 301 PITTFIELD RUN
CONTRACTOR : H & H CONSTRUCTORS INC
OWNER : H & H CONSTRUCTORS INC
PARCEL : 09-9565-19- -0282- -38-
APPL NUMBER: 17-50041824 CP NEW RESIDENTIAL (SFD)

SUBDIV: MANORS@LEXINGTON PRT2B2
PHONE : (910) 486-4864
PHONE :

DIRECTIONS : T/S: 07/12/2017 09:04 AM JBROCK ----
MANORS @ LEXINGTON #754

Scott

STRUCTURE: 000 000 34X48 4BDR MONO W/ GARAGE & PATIO
FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 4000000.00
SEPTIC - EXISTING? : SEWER


PROPOSED USE : SFD
WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
P309 01	7/28/17 7/28/17	TSG AP	R*PLUMB UNDER SLAB TIME: 17:00 VRU #: 003005006 T/S: 07/27/2017 01:33 PM DJOHNSON ----- TSP INSPECTION ALSO PLEASE
A814 01	7/29/17 7/28/17	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 003004991 301 PITTFIELD RUN CAMERON 28326 T/S: 07/28/2017 10:47 AM SBENNETT -----
B114 01	8/01/17 8/01/17	TSG AP	R*BLDG MONO SLAB/TEMP SVC POLE TIME: 17:00 VRU #: 003006012 T/S: 07/31/2017 01:05 PM JBROCK ----- T/S: 08/01/2017 02:56 PM SGUY -----
B104 01	8/16/17 8/16/17	JB AP	R*FOUND & SETBACK VERIF SURVEY TIME: 17:00 VRU #: 003013315
R425 01	9/07/17 9/07/17	TSG DA	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003022068 T/S: 09/06/2017 02:36 PM BPETRICH ----- 1-damaged AO3 truss 2-no supply or drain test 3-missing anchor bolt rear door area. 4- remove osb rear cantilever area to insulate . ok to side
R425 02	9/14/17 9/14/17	TSG AP	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003024841 T/S: 09/13/2017 01:15 PM JBROCK -----
I129 01	9/19/17 9/19/17	TSG AP	R*INSULATION INSPECTION TIME: 17:00 VRU #: 003026606 T/S: 09/18/2017 11:36 AM JBROCK ----- T/S: 09/19/2017 04:04 PM BPETRICH -----
M305 01	10/05/17 10/05/17	JH AP	R*PLUMB SEWER CONNECTION TIME: 17:00 VRU #: 003033776 T/S: 10/03/2017 03:03 PM JBROCK -----
P307 01	10/05/17 10/05/17	JH AP	R*PLUMB WATER CONNECTION TIME: 17:00 VRU #: 003033784 T/S: 10/03/2017 03:03 PM JBROCK -----
M305 02	10/13/17 10/13/17	TSG AP	R*PLUMB SEWER CONNECTION TIME: 17:00 VRU #: 003038643 T/S: 10/12/2017 01:58 PM LLUCAS ----- T/S: 10/13/2017 01:52 PM SGUY -----
P307 02	10/13/17 10/13/17	TSG AP	R*PLUMB WATER CONNECTION TIME: 17:00 VRU #: 003038650 T/S: 10/12/2017 01:58 PM LLUCAS ----- T/S: 10/13/2017 01:52 PM SGUY -----
E209 01	10/25/17 10/25/17	TSG AP	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 003043916 T/S: 10/24/2017 02:20 PM JBROCK -----
R429 01	4/13/18 4/13/18	TSG DA	FOUR TRADE FINAL TIME: 17:00 VRU #: 003114139 T/S: 04/12/2018 01:27 PM JBROCK -----

ADDRESS : 301 PITTFIELD RUN
CONTRACTOR : H & H CONSTRUCTORS INC
OWNER : H & H CONSTRUCTORS INC
PARCEL : 09-9565-19- -0282- -38-
APPL NUMBER: 17-50041824 CP NEW RESIDENTIAL (SFD)
SUBDIV: MANORS@LEXINGTON PRT2B2
PHONE : (910) 486-4864
PHONE :

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
R429 02	5/23/18 5/23/18	TSG DA	attic access door too small FOUR TRADE FINAL TIME: 17:00 VRU #: 003130846 T/S: 05/22/2018 01:06 PM JBROCK ----- ACCESS STILL 18", MIN IS W-22"X H-30 WITH MECHANICAL INSTALLED IN ATTIC T/S: 05/25/2018 01:22 PM BPETRICH ----- T/S: 05/25/2018 01:22 PM BPETRICH ----- T/S: 05/25/2018 01:22 PM BPETRICH -----
R429 03	5/25/18	TSG	FOUR TRADE FINAL TIME: 17:00 VRU #: 003132792 T/S: 05/25/2018 01:23 PM BPETRICH -----



----- COMMENTS AND NOTES -----