

**COUNTY OF HARNETT**  
**Building Inspections Department**  
**Planning Services**

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:** ✓

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFD

Name: Wyan Construction LLC

Address: 60 Wildlife Bridge Ct

Date: 6-15-18

Building Official: James [Signature]

**Permit Numbers**

Building: \_\_\_\_\_

Electrical: 17

Insulation: 50042/67

Plumbing: \_\_\_\_\_

Mechanical: \_\_\_\_\_

MFG Home: \_\_\_\_\_

ADDRESS : 60 WILDLIFE BRIDGE CT SUBDIV: ACC CROSSING PH8 SECT2A 21LTS  
 CONTRACTOR : WYNN CONSTRUCTION, INC. PHONE : (919) 528-1347  
 OWNER : ANDERSON CREEK PARTNERS LP PHONE :  
 PARCEL : 01-0535-26- -0100- -17-  
 APPL NUMBER: 17-50042167 CP NEW RESIDENTIAL (SFD)  
 DIRECTIONS : T/S: 08/29/2017 03:44 PM JBROCK ----  
 ANDERSON CREEK CROSSING #125

**STRUCTURE: 000 000 39X60.5 4BDR MONO W/ GARAGE & COV B POR**

FLOOD ZONE : FLOOD ZONE X  
 # BEDROOMS : 4000000.00 PROPOSED USE : SFD  
 SEPTIC - EXISTING? : SEWER WATER SUPPLY : COUNTY

**PERMIT: CPSF 00 CP \* SFD**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	10/27/17 10/26/17	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 003044906 60 WILDLIFE BRIDGE CT SPRING LAKE 28390 T/S: 10/26/2017 09:39 AM SBENNETT -----
P309 01	10/27/17 10/27/17	JH AP	R*PLUMB UNDER SLAB TIME: 17:00 VRU #: 003044914 T/S: 10/25/2017 04:10 PM LLUCAS -----
E207 01	11/03/17 11/03/17	TSG AP	R*ELEC TEMP SERVICE POLE TIME: 17:00 VRU #: 003048964 T/S: 11/02/2017 01:31 PM BPETRICH ----- T/S: 11/03/2017 03:04 PM LLUCAS -----
M305 01	11/03/17 11/03/17	TSG AP	R*PLUMB SEWER CONNECTION TIME: 17:00 VRU #: 003048881 T/S: 11/02/2017 01:08 PM BPETRICH ----- T/S: 11/03/2017 03:04 PM LLUCAS -----
P307 01	11/03/17 11/03/17	TSG AP	R*PLUMB WATER CONNECTION TIME: 17:00 VRU #: 003048873 T/S: 11/02/2017 01:08 PM BPETRICH ----- T/S: 11/03/2017 03:04 PM LLUCAS -----
B114 01	11/07/17 11/07/17	JB CA	R*BLDG MONO SLAB/TEMP SVC POLE TIME: 17:00 VRU #: 003050085 T/S: 11/06/2017 11:57 AM DJOHNSON ----- T/S: 11/07/2017 08:10 AM JBROCK ----- ca per craig
B114 02	11/09/17 11/09/17	BP CA	R*BLDG MONO SLAB/TEMP SVC POLE TIME: 17:00 VRU #: 003051323 T/S: 11/08/2017 01:07 PM JBROCK ----- T/S: 11/09/2017 11:24 AM BPETRICH ----- CANCELLED PER CRAIG
B114 03	11/15/17 11/15/17	JH DA	R*BLDG MONO SLAB/TEMP SVC POLE TIME: 17:00 VRU #: 003052834 T/S: 11/14/2017 09:23 AM LLUCAS ----- 1)Missing poly in areas.2)Right front corner of garage not 12".3)Remove loose dirt from footings. Recieved engineer letter for fill dirt
P309 02	11/15/17 11/15/17	JH AP	R*PLUMB UNDER SLAB TIME: 17:00 VRU #: 003052826 T/S: 11/14/2017 09:23 AM LLUCAS -----
B114 04	11/17/17 11/17/17	JH AP	R*BLDG MONO SLAB/TEMP SVC POLE TIME: 17:00 VRU #: 003053998 T/S: 11/15/2017 01:33 PM JBROCK -----
B104 01	12/21/17 12/21/17	JB AP	R*FOUND & SETBACK VERIF SURVEY TIME: 17:00 VRU #: 003070216 T/S: 12/21/2017 01:25 PM JBROCK -----
R425 01	12/28/17 12/28/17	JH DA	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003070224 T/S: 12/21/2017 01:25 PM JBROCK ----- T/S: 12/21/2017 04:04 PM DJOHNSON -----

ADDRESS : 60 WILDLIFE BRIDGE CT SUBDIV: ACC CROSSING PH8 SECT2A 21LTS  
 CONTRACTOR : WYNN CONSTRUCTION, INC. PHONE : (919) 528-1347  
 OWNER : ANDERSON CREEK PARTNERS LP PHONE :  
 PARCEL : 01-0535-26- -0100- -17-  
 APPL NUMBER: 17-50042167 CP NEW RESIDENTIAL (SFD)

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
			T/S: 12/21/2017 04:39 PM BPETRICH ----- 1)Plans PSL on left end of 3ply lvl's in garage.2)Missing 3-2x10 beam on front porch per plans.3)Missing nails in roof truss hanger in front left bedroom.
I129 01	1/03/18	JH	R*INSULATION INSPECTION TIME: 17:00 VRU #: 003072147
	1/03/18	AP	T/S: 12/29/2017 01:20 PM BPETRICH ----- T/S: 12/29/2017 03:43 PM LLUCAS -----
R425 02	1/03/18	JH	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003072139
	1/03/18	AP	T/S: 12/29/2017 01:20 PM BPETRICH ----- T/S: 12/29/2017 01:20 PM BPETRICH ----- T/S: 12/29/2017 03:43 PM LLUCAS -----
R125 01	2/05/18	JH	ONE TRADE ROUGH IN TIME: 17:00 VRU #: 003084712
	2/05/18	AP	T/S: 02/01/2018 04:13 PM LLUCAS ----- STONE PREP
E209 01	2/08/18	JH	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 003086410
	2/08/18	AP	T/S: 02/06/2018 03:51 PM BPETRICH -----
R429 01	5/04/18	JH	FOUR TRADE FINAL TIME: 17:00 VRU #: 003123023
	5/04/18	DA	T/S: 05/03/2018 10:10 AM LLUCAS ----- 1)6" from untreated wood to grade.2)AC needs to sit on grade.3)Handrail at stairs is to low.4)Need 30" working clearance in front of AHU in attic.
R429 02	6/15/18	TI	FOUR TRADE FINAL TIME: 17:00 VRU #: 003140407
	6-15-18	AP JV	T/S: 06/14/2018 12:59 PM LLUCAS -----

COMMENTS AND NOTES