

ADDRESS : 62 PROGRESS DR SUBDIV:  
 TENANT, NBR: HAS BLDG PLANS /FM HERE CUSTO  
 CONTRACTOR : CHRISTOPHER-THOMAS PHONE : (828) 312-6444  
 OWNER . . : CAROLINA DIESEL TRUCKS LLC PHONE :  
 PARCEL . . : 05-0635- - -0153- -14-  
 APPL NUMBER: 17-50041710 CP NEW COMMERCIAL BLDG/ENTERPRISE  
 DIRECTIONS : T/S: 06/27/2017 08:50 AM DJOHNSON --  
 TAKE 401 N AT APPROX 7 MILES TURN LEFT  
 ONTO KIPLING RD. KIPLING RD TURNS INTO  
 COKESBURY RD, GO APPROX 10.3 MILES AND  
 TURN RIGHT ONTO NC 42. APPROXIMATELY .2  
 MILES TURN LEFT ONTO PROGRESS RD AND  
 SITE WILL BE ON THE RIGHT.

**STRUCTURE: 000 000 10,000 SQ FT DIESEL TRUCK FACILITY**

FLOOD ZONE . . . . : FLOOD ZONE X  
 PROPOSED USE . . . . : TRUCK FACILITY SEPTIC - EXISTING? . . . . : NEW

**PERMIT: CBCO 00 CP BUILDING COMMERCIAL**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	2/19/18 2/19/18	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 003090578 62 PROGRESS DR FUQUAY VARINA 27526 T/S: 02/19/2018 11:24 AM SBENNETT -----
C159 01	3/14/18 3/14/18	MC DA	C*BLDG SLAB INSP TIME: 17:00 VRU #: 003100310 T/S: 03/09/2018 11:44 AM JBROCK ----- T/S: 03/12/2018 09:56 AM BPETRICH ----- T/S: 03/14/2018 03:30 PM MCOOK ----- not ready
C151 01	3/19/18 3/19/18	MC DA	C*BLDG FOOTING TIME: 17:00 VRU #: 003102977 T/S: 03/16/2018 03:11 PM LLUCAS ----- T/S: 03/19/2018 02:27 PM MCOOK ----- 1. talked with owner , nothing is right per plans on footings and piers , need contractor or concrete contractor on job site at next inspection
C151 02	3/29/18 3/29/18	MC DP	C*BLDG FOOTING TIME: 17:00 VRU #: 003107794 T/S: 03/28/2018 10:23 AM LLUCAS ----- T/S: 03/29/2018 03:03 PM MCOOK ----- 1. still not ready fees apply
C151 03	4/03/18 4/03/18	MC CA	C*BLDG FOOTING TIME: 17:00 VRU #: 003109543 T/S: 04/02/2018 12:54 PM LLUCAS ----- T/S: 04/03/2018 03:48 PM MCOOK ----- per owner
C151 04	4/26/18 4/26/18	MC DA	C*BLDG FOOTING TIME: 17:00 VRU #: 003118874 T/S: 04/25/2018 12:50 PM DJOHNSON ----- T/S: 04/26/2018 04:25 PM MCOOK ----- 1. not ready 2. need engineers letters
C151 05	5/03/18	TI	C*BLDG FOOTING TIME: 17:00 VRU #: 003122819 T/S: 05/02/2018 01:47 PM BPETRICH -----
C159 02	5/03/18	TI	C*BLDG SLAB INSP TIME: 17:00 VRU #: 003122793 T/S: 05/02/2018 01:46 PM BPETRICH ----- T/S: 05/02/2018 01:47 PM BPETRICH -----

*per PE*  
*AB*  
*DA*  
*not ready*

COMMENTS AND NOTES

**DAVID MILLER, PE**

6300 Creedmoor Rd, STE 170#363  
Raleigh, NC 27612  
(919) 422-8932 (Office); [DAVE@DMA-PA.COM](mailto:DAVE@DMA-PA.COM)

April 26,2018

Carolina Diesel Trucks, LLC  
62 Progress Dr.  
Fuquay Varina, NC 27526  
Thomas Andrews  
E-mailed to: [info@carolinadieseltrucks.com](mailto:info@carolinadieseltrucks.com)

RE: Engineering - Structural/Geotechnical  
62 Progress Dr. ; Fuquay Varina, NC 27526 : Harnett County  
Project No.:18DDM-0417D-1

To whom it may concern/ Inspections Dept.:

The undersigned arrived on-site 4-17, 23,25 and 26-18 to observe the field conditions for the exposed foundation excavation for the above referenced site. Based on the observations the right rear corner footings were remediated by adding a concrete seal for water infiltration on 4-23-18. The remaining footing bearing conditions were probed and subjected to Dynamic Cone Penetrometer (DCP) testing performed in general accordance with the American Standard Test Methods special publication 399. Based on the observations, probing and testing the exposed bearing conditions are adequate to support the planned loading conditions as outlined in the plan drawings. Additionally the foundation excavations were measured and the dimensions are in place as outlined in the plan drawings and the reinforcing steel was in place in accordance with the plan drawings.

Sincerely, David Miller, PE



DEM/18DDM-0417D-1