



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

4/24/2025

SUBJECT: **ECOM2503-0008**
ELECTRICAL COMMERCIAL

To: AJ's Electrical Services LLC

Here are the results of all Inspections located at **17 ALLWOOD DR:**

Inspection Type: FINAL**
Scheduled Date/Time:
Completed Date/Time:
Inspector: Justin Ryan McLeod
Result:
Remarks:
Notes:

Inspection Type: FINAL**
Scheduled Date/Time: 4/11/2025
Completed Date/Time: 4/11/2025
Inspector: Brad Sutton
Result: DISAPPROVED
Remarks:
Notes: Install 2 ground rods at least 6 feet apart. Bond GEC to neutral in meter base or main disconnect. Leave all open for inspection

Inspection Type: FINAL**
Scheduled Date/Time: 4/22/2025
Completed Date/Time: 4/22/2025
Inspector: Justin Ryan McLeod
Result: DISAPPROVED
Remarks:
Notes: Same as before. Only see 1 ground rod about 4-5' behind the pole and appears the Grounding conductor goes under pad then comes back up and is coiled up laying on pad left of meter base