



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

10/21/2025

SUBJECT: **ERES2509-0072**
ELECTRICAL RESIDENTIAL

To: Denise Johnson

Here are the results of all Inspections located at **709 N 16TH ST:**

Inspection Type: FINAL**
Scheduled Date/Time:
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes:

Inspection Type: FINAL**
Scheduled Date/Time: 9/26/2025
Completed Date/Time: 9/26/2025
Inspector: Kory S Denny
Result: DISAPPROVED
Remarks:
Notes: Arrived at 11:15 no answer at door. Will need access to inside panel. Will also need grounding electrode verified .

Inspection Type: FINAL**
Scheduled Date/Time: 10/16/2025
Completed Date/Time: 10/16/2025
Inspector: Kory S Denny
Result: DISAPPROVED
Remarks:
Notes: Note : Existing dwelling - meter set requestThe following items must be corrected before inspection approval. 1. Ground rod must be exposed for verification o proper installation and bonding2. Panel directory must be completed and legibly identify all circuits 3. Panel knockout seals needed for openings4. Missing circuit breaker blanks must be installed to close open spaces