PREPARED 7/09/09, 14:00:38 Harnett County	INSPECTOR: IVR	PAGE 13 DATE 7/10/09
ADDRESS : 32 OLD MAIL LN CONTRACTOR : STATE MOBILE HOME MOVERS OWNER : JOHNSON KENNETH ELMOND PARCEL : 07-1610005415- APPL NUMBER: 09-50021831 CP MANUFACTUREN DIRECTIONS : CORNER OF SR#1560 FESTUS RC MAIL LANE, LOT #1, HOUSE FN ROAD. 27E, PAST COATS TO N LEFT GO 1.5 MI PROPERTY ON CORNER OF FESTUS RD AND OLN LOT #1. T/S: 03/29/2009 02:10 PM	SUBDIV: JESSIE A CAP) PHONE : (910) 894-803 PHONE : (919) 796-063 O HOME RA20R/RA20M CRITERIA DAD AND OLD CONT FESTUS CESTUS RD, RIGHT, O MAIL LANE,	38
STRUCTURE: 000 000 28X60 3BDR DWMH, NO O   FLOOD ZONE . . . . FLOOD ZONE X   # BEDROOMS . . . . . 3.00   PROPOSED USE . . . . . . . .   WATER SUPPLY . . . . . . . .	MOBILE HOME YEAR	
PERMIT: CPDW 00 CP MOBILE HOME DOUBLEWIN REQUESTED INSP DESCRIPT TYP/SQ COMPLETED RESULT RESULTS,	ION	
7-10:09 DABS	COMMENTS AND NOTES	

	INSPECTION TICKET INSPECTOR: IVR	PAGE DATE	16 7/14/09
ADDRESS . : 32 OLD MAIL LN CONTRACTOR : STATE MOBILE HOME MOVER OWNER . : JOHNSON KENNETH ELMOND PARCEL . : 07-1610005419 APPL NUMBER: 09-50021831 CP MANUFACT DIRECTIONS : CORNER OF SR#1560 FESTU MAIL LANE, LOT #1, HOUS ROAD. 27E, PAST COATS LEFT GO 1.5 MI PROPERTY CORNER OF FESTUS RD AND LOT #1. T/S: 03/29/2009 02:10	SUBDIV: JESSIE A CAPPS PHONE : (910) 894-8038 PHONE : (919) 796-0612 PHONE : (919) 796-0612 PHONE HOME RA20R/RA20M CRITERIA JS ROAD AND OLD SE FRONT FESTUS TO FESTUS RD, ON RIGHT, O OLD MAIL LANE,	ET AL	
STRUCTURE:00000028X603BDRDWMH,FLOODZONE#BEDROOMSPROPOSEDUSEWATERSUPPLY			00
PERMIT: CPDW 00 CP MOBILE HOME DOUBI REQUESTED INSP DESC TYP/SQ COMPLETED RESULT RESU	CRIPTION		
7/10/09 DA ok t toge Call	DBILE HOME FOUND./ M. WALL VRU #: 0017 to underpin. Electrical ok. Endwalls not ether. Must be screwed together w/ #8x4 to reschedule foundation/marriage insp DBILE HOME FOUND./ M. WALL VRU #: 0017	fastened 12"oc stagge ection	red.
	COMMENTS AND NOTES	<b>-</b>	

narnect	7/15/09, 1 County			19 6/09
ADDRESS . : 32 OLD MAIL LN SUBDIV: JESSIE A CAPPS ET AL CONTRACTOR : STATE MOBILE HOME MOVERS PHONE : (910) 894-8038 OWNER : JOHNSON KENNETH ELMOND PHONE : (919) 796-0612 PARCEL : 07-1610005415- APPL NUMBER: 09-50021831 CP MANUFACTURED HOME RA20R/RA20M CRITERIA DIRECTIONS : CORNER OF SR#1560 FESTUS ROAD AND OLD MAIL LANE, LOT #1, HOUSE FRONT FESTUS ROAD. 27E, PAST COATS TO FESTUS RD, LEFT GO 1.5 MI PROPERTY ON RIGHT, CORNER OF FESTUS RD AND OLD MAIL LANE, LOT #1. T/S: 03/29/2009 02:10 PM VBROWN		SUBDIV: JESSIE A CAPPS ET AL MOVERS PHONE : (910) 894-8038 LMOND PHONE : (919) 796-0612 415- NUFACTURED HOME RA20R/RA20M CRITERIA FESTUS ROAD AND OLD , HOUSE FRONT FESTUS COATS TO FESTUS RD, OPERTY ON RIGHT, RD AND OLD MAIL LANE, 02:10 PM VBROWN		
STRUCTURE: 000 000 28X60 3BDR DWMH, NO GAR ,NO DECK   FLOOD ZONE				
• -			RESULTS/COMMENTS	
	7/10/09		R*MOBILE HOME FOUND./ M. WALL VRU #: 001792439 ok to underpin. Electrical ok. Endwalls not fastened together. Must be screwed together w/ #8x4 12"oc staggered.	
T501 01	7/10/09 7/10/09 7/14/09	BS DA KS	R*MOBILE HOME FOUND./ M. WALL VRU #: 001792439 ok to underpin. Electrical ok. Endwalls not fastened	
T501 01	7/10/09 7/10/09	BS DA	R*MOBILE HOME FOUND./ M. WALL VRU #: 001792439 ok to underpin. Electrical ok. Endwalls not fastened together. Must be screwed together w/ #8x4 12"oc staggered. Call to reschedule foundation/marriage inspection R*MOBILE HOME FOUND./ M. WALL VRU #: 001793736 ADDRESS CONFIRMATION TIME: 17:00 VRU #: 001794551	
T501 01 T501 02	7/10/09 7/10/09 7/14/09 7/14/09	BS DA KS AP	R*MOBILE HOME FOUND./ M. WALL VRU #: 001792439 ok to underpin. Electrical ok. Endwalls not fastened together. Must be screwed together w/ #8x4 12"oc staggered. Call to reschedule foundation/marriage inspection R*MOBILE HOME FOUND./ M. WALL VRU #: 001793736	

Harnett (	7/24/09, 1 County		INSPECTION TICKET PAGE INSPECTOR: IVR DATE 7/27/
ADDRESS CONTRACTO OWNER . PARCEL .	. : 32 OLD DR : STATE M . : JOHNSON . : 07-1610	MAIL LN OBILE HOMI KENNETH I 00!	SUBDIV: JESSIE A CAPPS ET AL E MOVERS PHONE : (910) 894-8038 ELMOND PHONE : (919) 796-0612 5415-
	NS : CORNER MAIL LA	OF SR#156( NE, LOT #:	ANUFACTURED HOME RA20R/RA20M CRITERIA 0 FESTUS ROAD AND OLD 1, HOUSE FRONT FESTUS
	LEFT GO	1.5 MI P	COATS TO FESTUS RD, ROPERTY ON RIGHT, RD AND OLD MAIL LANE,
	LOT #1. T/S: 03		02:10 PM VBROWN
	3: 000 000 2 NE		DWMH, NO GAR, NO DECK
# BEDROON PROPOSED WATER SUB	4S USE PPLY	· · · · · · · · · · · · · · · · · · ·	3.00MOBILE HOME YEAR : 1996.00DWMHSEPTIC - EXISTING? : NEW
		OBILE HOM	E DOUBLEWIDE
rumit. (			
TYP/SQ	COMPLETED	RESULT	DESCRIPTION RESULTS/COMMENTS
TYP/SQ	COMPLETED 7/10/09	RESULT BS	RESULTS/COMMENTS R*MOBILE HOME FOUND./ M. WALL VRU #: 001792439
TYP/SQ	COMPLETED	RESULT BS	RESULTS/COMMENTS
TYP/SQ  T501 01	COMPLETED 7/10/09 7/10/09 7/14/09	RESULT BS	RESULTS/COMMENTS R*MOBILE HOME FOUND./ M. WALL VRU #: 001792439 ok to underpin. Electrical ok. Endwalls not fastened together. Must be screwed together w/ #8x4 12"oc staggered.
TYP/SQ T501 01 T501 02	COMPLETED 7/10/09 7/10/09 7/14/09 7/14/09	RESULT BS DA KS AP	RESULTS/COMMENTS R*MOBILE HOME FOUND./ M. WALL VRU #: 001792439 ok to underpin. Electrical ok. Endwalls not fastened together. Must be screwed together w/ #8x4 12"oc staggered. Call to reschedule foundation/marriage inspection R*MOBILE HOME FOUND./ M. WALL VRU #: 001793736
TYP/SQ  T501 01	COMPLETED 7/10/09 7/10/09 7/14/09 7/14/09 7/16/09	RESULT BS DA KS AP FB	RESULTS/COMMENTS R*MOBILE HOME FOUND./ M. WALL VRU #: 001792439 ok to underpin. Electrical ok. Endwalls not fastened together. Must be screwed together w/ #8x4 12"oc staggered. Call to reschedule foundation/marriage inspection R*MOBILE HOME FOUND./ M. WALL VRU #: 001793736 ADDRESS CONFIRMATION TIME: 17:00 VRU #: 001794551
TYP/SQ T501 01 T501 02	COMPLETED 7/10/09 7/10/09 7/14/09 7/14/09 7/16/09	RESULT BS DA KS AP	RESULTS/COMMENTS R*MOBILE HOME FOUND./ M. WALL VRU #: 001792439 ok to underpin. Electrical ok. Endwalls not fastened together. Must be screwed together w/ #8x4 12"oc staggered. Call to reschedule foundation/marriage inspection R*MOBILE HOME FOUND./ M. WALL VRU #: 001793736 ADDRESS CONFIRMATION TIME: 17:00 VRU #: 001794551 T/S: 07/14/2009 02:53 PM VBROWN T/S: 07/17/2009 01:41 PM FBURGESS
TYP/SQ T501 01 T501 02 A814 01	COMPLETED 7/10/09 7/10/09 7/14/09 7/14/09 7/16/09 7/17/09	RESULT BS DA KS AP FB AP	RESULTS/COMMENTS R*MOBILE HOME FOUND./ M. WALL VRU #: 001792439 ok to underpin. Electrical ok. Endwalls not fastened together. Must be screwed together w/ #8x4 12"oc staggered. Call to reschedule foundation/marriage inspection R*MOBILE HOME FOUND./ M. WALL VRU #: 001793736 ADDRESS CONFIRMATION TIME: 17:00 VRU #: 001794551 T/S: 07/14/2009 02:53 PM VBROWN T/S: 07/17/2009 01:41 PM FBURGESS V16 OLD MAIL LN LOT 1 COATS, NC 27521
TYP/SQ T501 01 T501 02	COMPLETED 7/10/09 7/10/09 7/14/09 7/14/09 7/16/09 7/16/09 7/16/09	RESULT BS DA KS AP FB AP AD	RESULTS/COMMENTS R*MOBILE HOME FOUND./ M. WALL VRU #: 001792439 ok to underpin. Electrical ok. Endwalls not fastened together. Must be screwed together w/ #8x4 12"oc staggered. Call to reschedule foundation/marriage inspection R*MOBILE HOME FOUND./ M. WALL VRU #: 001793736 ADDRESS CONFIRMATION TIME: 17:00 VRU #: 001794551 T/S: 07/14/2009 02:53 PM VBROWN T/S: 07/17/2009 01:41 PM FBURGESS V16 OLD MAIL LN LOT 1 COATS, NC 27521 PZ*ZONING INSPECTION TIME: 17:00 VRU #: 001794544
TYP/SQ T501 01 T501 02 A814 01	COMPLETED 7/10/09 7/10/09 7/14/09 7/14/09 7/16/09 7/17/09	RESULT BS DA KS AP FB AP	RESULTS/COMMENTS R*MOBILE HOME FOUND./ M. WALL VRU #: 001792439 ok to underpin. Electrical ok. Endwalls not fastened together. Must be screwed together w/ #8x4 12"oc staggered. Call to reschedule foundation/marriage inspection R*MOBILE HOME FOUND./ M. WALL VRU #: 001793736 ADDRESS CONFIRMATION TIME: 17:00 VRU #: 001794551 T/S: 07/14/2009 02:53 PM VBROWN T/S: 07/17/2009 01:41 PM FBURGESS T/S: 07/17/2009 01:41 PM FBURGESS V16 OLD MAIL LN LOT 1 COATS, NC 27521 PZ*ZONING INSPECTION TIME: 17:00 VRU #: 001794544 T/S: 07/14/2009 02:53 PM VBROWN Siding needs to be secured and completed. In order to avoid the violation process all debris and white goods must be removed from the property. Ok to continue with
TYP/SQ T501 01 T501 02 A814 01	COMPLETED 7/10/09 7/10/09 7/14/09 7/14/09 7/16/09 7/16/09 7/16/09	RESULT BS DA KS AP FB AP AD	RESULTS/COMMENTS R*MOBILE HOME FOUND./ M. WALL VRU #: 001792439 ok to underpin. Electrical ok. Endwalls not fastened together. Must be screwed together w/ #8x4 12"oc staggered. Call to reschedule foundation/marriage inspection R*MOBILE HOME FOUND./ M. WALL VRU #: 001793736 ADDRESS CONFIRMATION TIME: 17:00 VRU #: 001794551 T/S: 07/14/2009 02:53 PM VBROWN T/S: 07/17/2009 01:41 PM FBURGESS V16 OLD MAIL LN LOT 1 COATS, NC 27521 PZ*ZONING INSPECTION TIME: 17:00 VRU #: 001794544 T/S: 07/14/2009 02:53 PM VBROWN Siding needs to be secured and completed. In order to avoid the violation process all debris and white goods must
TYP/SQ T501 01 T501 02 A814 01	COMPLETED 7/10/09 7/10/09 7/14/09 7/14/09 7/16/09 7/16/09 7/16/09 7/16/09 7/16/09	RESULT BS DA KS AP FB AP AD AE	RESULTS/COMMENTS R*MOBILE HOME FOUND./ M. WALL VRU #: 001792439 ok to underpin. Electrical ok. Endwalls not fastened together. Must be screwed together w/ #8x4 12"oc staggered. Call to reschedule foundation/marriage inspection R*MOBILE HOME FOUND./ M. WALL VRU #: 001793736 ADDRESS CONFIRMATION TIME: 17:00 VRU #: 001794551 T/S: 07/14/2009 02:53 PM VBROWN T/S: 07/17/2009 01:41 PM FBURGESS V16 OLD MAIL LN LOT 1 COATS, NC 27521 PZ*ZONING INSPECTION TIME: 17:00 VRU #: 001794544 T/S: 07/14/2009 02:53 PM VBROWN Siding needs to be secured and completed. In order to avoid the violation process all debris and white goods must be removed from the property. Ok to continue with inspections. T/S: 07/16/2009 10:55 AM ADRIGGER 
TYP/SQ T501 01 T501 02 A814 01 Z818 01	COMPLETED 7/10/09 7/10/09 7/14/09 7/14/09 7/16/09 7/17/09 7/16/09 7/16/09	RESULT BS DA KS AP FB AP AD AE	RESULTS/COMMENTS R*MOBILE HOME FOUND./ M. WALL VRU #: 001792439 ok to underpin. Electrical ok. Endwalls not fastened together. Must be screwed together w/ #8x4 12"oc staggered. Call to reschedule foundation/marriage inspection R*MOBILE HOME FOUND./ M. WALL VRU #: 001793736 ADDRESS CONFIRMATION TIME: 17:00 VRU #: 001794551 T/S: 07/14/2009 02:53 PM VBROWN T/S: 07/17/2009 01:41 PM FBURGESS V16 OLD MAIL LN LOT 1 COATS, NC 27521 PZ*ZONING INSPECTION TIME: 17:00 VRU #: 001794544 T/S: 07/14/2009 02:53 PM VBROWN Siding needs to be secured and completed. In order to avoid the violation process all debris and white goods must be removed from the property. Ok to continue with inspections. T/S: 07/16/2009 10:55 AM ADRIGGER
TYP/SQ T501 01 T501 02 A814 01 Z818 01	COMPLETED 7/10/09 7/10/09 7/14/09 7/14/09 7/16/09 7/16/09 7/16/09 7/16/09 7/16/09 7/16/09 7/20/09 7/23/09	RESULT BS DA KS AP FB AP AD AE TI CA JM	RESULTS/COMMENTS R*MOBILE HOME FOUND./ M. WALL VRU #: 001792439 ok to underpin. Electrical ok. Endwalls not fastened together. Must be screwed together w/ #8x4 12"oc staggered. Call to reschedule foundation/marriage inspection R*MOBILE HOME FOUND./ M. WALL VRU #: 001793736 ADDRESS CONFIRMATION TIME: 17:00 VRU #: 001794551 T/S: 07/14/2009 02:53 PM VBROWN T/S: 07/17/2009 01:41 PM FBURGESS Y16 OLD MAIL LN LOT 1 COATS, NC 27521 PZ*ZONING INSPECTION TIME: 17:00 VRU #: 001794544 T/S: 07/14/2009 02:53 PM VBROWN Siding needs to be secured and completed. In order to avoid the violation process all debris and white goods must be removed from the property. Ok to continue with inspections. T/S: 07/16/2009 10:55 AM ADRIGGER 
TYP/SQ T501 01 T501 02 A814 01 Z818 01 T507 01	COMPLETED 7/10/09 7/10/09 7/14/09 7/14/09 7/16/09 7/16/09 7/16/09 7/16/09 7/16/09 7/16/09 7/16/09	RESULT BS DA KS AP FB AP AD AE TI CA	RESULTS/COMMENTS R*MOBILE HOME FOUND./ M. WALL VRU #: 001792439 ok to underpin. Electrical ok. Endwalls not fastened together. Must be screwed together w/ #8x4 12"oc staggered. Call to reschedule foundation/marriage inspection R*MOBILE HOME FOUND./ M. WALL VRU #: 001793736 ADDRESS CONFIRMATION TIME: 17:00 VRU #: 001794551 T/S: 07/14/2009 02:53 PM VBROWN T/S: 07/17/2009 01:41 PM FBURGESS 16 OLD MAIL LN LOT 1 COATS, NC 27521 PZ*ZONING INSPECTION TIME: 17:00 VRU #: 001794544 T/S: 07/14/2009 02:53 PM VBROWN Siding needs to be secured and completed. In order to avoid the violation process all debris and white goods must be removed from the property. Ok to continue with inspections. T/S: 07/16/2009 10:55 AM ADRIGGER 

	FHARNETT	
	JILDING INSPECTION	
	/DEVELOPMENT	
	OF OCCUPANCY	
	s of Section 105 of the North Carolina State Building	
	ertifies at the time of issuance this structure was in inty of Harnett regulating development and building	
construction or use. For the following:		
Use Classification: Residential	Conditional.Use Permit No.:	
Type of Construction: Manufacture	d Building Termit No. 1 col. 09-500 Z 1831	
Owner of Building: Kenneth John	Scy-Electrical Permit No.:	
Building Address: 16. Old Mar La	Le Insulation Permit No.:	
Zoning District:	Plumbing Permit No.:	
Zoning Permit No.:	Mech. Permit No.:	
Date: 7-27-09	Envir. C.O. No.:	
En Statt		
Building Official	Zoning Official	

· ·

en in Stefender verste kannen ander er en en sterne sterne sterne in der eine sterne sterne in er einer erste s