PREPARED 8/06/09, 13:58:14 Harnett County

INSPECTION TICKET INSPECTOR: IVR

PAGE

DATE 8/07/09

nect County INSPECTOR. IVE

SUBDIV: J R P WEST ESTATE

ADDRESS . : 3010 BETHEL BAPTIST RD CONTRACTOR : CHOO'S MOBILE HOME TRANSIT

PHONE: (910) 850-6572

OWNER . . : MONTE KARI-LYNN

PHONE :

PARCEL . .: 01-0534- - -0059- - -

PARCELL . . . Of 0554

APPL NUMBER: 09-50022434 CP MANUFACTURED HOME RA20R/RA20M CRITERIA

CORDITIONS, AND AND AND DEMI

STRUCTURE: 000 000 28X76 4BDR DWMH

FLOOD ZONE . . . : FLOOD ZONE X

BEDROOMS : 4.00 MOBILE HOME YEAR : 1.00

PROPOSED USE : DWMH SEPTIC - EXISTING? : EXS

WATER SUPPLY : COUNTY

PERMIT: CPDW 00 CP MOBILE HOME DOUBLEWIDE

REQUESTED INSP DESCRIPTION

TYP/SQ COMPLETED RESULT RESULTS/COMMENTS

· -

T501 01

8-7-09 OF TH

R*MOBILE HOME FOUND./ M. WALL VRU #: 001805988

----- COMMENTS AND NOTES -----

Violation Notice Do Not Remove

Harnett County Inspection Department Jimmy Hall (910)984-4768

Permit #09-50022434 Date: 8/07/09

- 1) Need engineer letter for set up of over height home more than 1/4 of piers are over 36".
- 2) Cross over duct not hooked up properly & needs to be 4" from ground.
- 3) Ground wire for frame on home is not hooked up.
- 4) All insulation under house needs to be put back up and covered.
- 5) Drain line needs test per code.

1 - 1

6) Drain line needs to be strapped every 4'.

PREPARED 8/28/09, 14:03:31 INSPECTION TICKET PAGE INSPECTOR: IVR Harnett County DATE

ADDRESS . : 3010 BETHEL BAPTIST RD SUBDIV: J R P WEST ESTATE PHONE : (910) 850-6572 CONTRACTOR : CHOO'S MUBILE HOME TRANSIT

OWNER . . : MONTE KARI-LYNN PHONE :

PARCEL . . : 01-0534- - -0059- - -

APPL NUMBER: 09-50022434 CP MANUFACTURED HOME RA20R/RA20M CRITERIA

STRUCTURE: 000 000 28X76 4BDR DWMH FLOOD ZONE . . . : FLOOD ZONE X

BEDROOMS : 4.00 MOBILE HOME YEAR : 1.00 PROPOSED USE : DWMH SEPTIC - EXISTING? : EXS

PROPOSED USE : DWMH

WATER SUPPLY : COUNTY

8/07/09

PERMIT: CPDW 00 CP MOBILE HOME DOUBLEWIDE

REQUESTED INSP DESCRIPTION TYP/SQ COMPLETED RESULT RESULTS/COMMENTS

R*MOBILE HOME FOUND./ M. WALL VRU #: 001805988 T501 01 8/07/09

> (A) Need engineer letter for setup of over height home more than 1/4 of piers are over 36".

8/31/09

☼ Crossover duct not hooked up properly & needs to be 4" from ground.

A) Ground wire for frame not hooked up.

*) All insulation under house needs to be put back up & covered up.

Drain line needs test per code.

Drain line needs to be strapped every 4'

R*MOBILE HOME FOUND./ M. WALL VRU #: 001814847

LARRY W. ANDERSON, P.E. PO BOX 1736 LUMBERTON, NC 28359 (910) 671-9530

August 13, 2009

Kari-Lynn Monte 218 Cierra Trail Spring Lake NC 28390

Ref.: Mobile Home Foundation Certification

3010 Bethel Baptist Road Spring Lake NC 28390

Kari,

I have visited the above referenced project, as requested, and offer the following improvements to bring the unit in compliance with an overheight setup:

- 1. Install galvanized strap x-bracing on the two bays on the right end of the home,
- 2. Install surface reinforcing on all double piers under the unit (approximately 24 each).

These improvements will bring the unit into compliance when installed. Should you have any questions, please do not hesitate to contact me.

Sincerely,

Larry W. Anderson, Pa

LWA/rrc

cc: Charles Dent, Choo Choo Homes

PREPARED 9/29/09, 14:03:43 Harnett County

INSPECTION TICKET INSPECTOR: IVR

PAGE DATE

9/30/09

ADDRESS . : 3010 BETHEL BAPTIST RD SUBDIV: J R P WEST ESTATE CONTRACTOR : CHOO'S MOBILE HOME TRANSIT PHONE: (910) 850-6572

OWNER . . : MONTE KARI-LYNN PHONE :

PARCEL . . : 01-0534- - -0059- - -

APPL NUMBER: 09-50022434 CP MANUFACTURED HOME RA20R/RA20M CRITERIA

STRUCTURE: 000 000 28X76 4BDR DWMH

FLOOD ZONE . . . : FLOOD ZONE X

BEDROOMS : 4.00 MOBILE HOME YEAR : 1.00

PROPOSED USE : DWMH SEPTIC - EXISTING? . . . : EXS

WATER SUPPLY : COUNTY

9/29/09 AP

T501 01 8/07/09 JH

PERMIT: CPDW 00 CP MOBILE HOME DOUBLEWIDE REQUESTED INSP DESCRIPTION TYP/SQ COMPLETED RESULT RESULTS/COMMENTS

8/07/09 DP 1) Need engineer letter for setup of over height home more than 1/4 of piers are over 36".

2) Crossover duct not hooked up properly & needs to be 4" from ground.

R*MOBILE HOME FOUND./ M. WALL VRU #: 001805988

3) Ground wire for frame not hooked up.

4) All insulation under house needs to be put back up &

covered up.

5) Drain line needs test per code.

6) Drain line needs to be strapped every 4'

T501 02 8/31/09 JH R*MOBILE HOME FOUND./ M. WALL VRU #: 001814847 8/31/09 AP waiting on copy of engineer letter-----A814 01 9/29/09 FB ADDRESS CONFIRMATION TIME: 17:00 VRU #: 001828789

T/S: 09/29/2009 08:13 AM FBURGESS -----


3010 BETHEL BAPTIST RD SPRING LAKE, NC 28390

T/S: 09/29/2009 08:14 AM FBURGESS ------3010 BETHEL BAPTIST RD SPRING LAKE, NC 28390

9/30/09 PZ*ZONING INSPECTION VRU #: 001828749

----- COMMENTS AND NOTES ------

N.C.S.R. 2048 (Bethel Baptist Road) - 60' R/W



HarnettCountywideOrt-ho2008v2.sid Parcels Major Roads Centerline roads GIS/LAND RECORDS HARNETT COUNTY, NORTH CAROLINA WWW.HARNETT.ORG Hamett Blvd, Suite 100

PREPARED 10/15/09, 14:00:30 Harnett County

INSPECTION TICKET

INSPECTOR: IVR

PAGE

DATE 10/16/09

ADDRESS . : 3010 BETHEL BAPTIST RD

SUBDIV: J R P WEST ESTATE

CONTRACTOR : CHOO'S MOBILE HOME TRANSIT

PHONE: (910) 850-6572

OWNER . . MONTE KARI-LYNN

PHONE :

PARCEL . . : 01-0534- - -0059- - -

APPL NUMBER: 09-50022434 CP MANUFACTURED HOME RA20R/RA20M CRITERIA

STRUCTURE: 000 000 28X76 4BDR DWMH

FLOOD ZONE . . . : FLOOD ZONE X

PROPOSED USE : DWMH SEPTIC - EXISTING? . . . : EXS

WATER SUPPLY : COUNTY

| PERMIT: CPDW 00 CP MOBILE HOME DOUBLEWIDE REQUESTED INSP DESCRIPTION | | | | |
|---|----------------------|----------|--|--|
| TYP/SQ | COMPLETED | | | |
| T501 01 | 8/07/09 8/07/09 | JH DP | R*MOBILE HOME FOUND./ M. WALL VRU #: 001805988 1) Need engineer letter for setup of over height home more than 1/4 of piers are over 36". 2) Crossover duct not hooked up properly & needs to be 4" from ground. 3) Ground wire for frame not hooked up. 4) All insulation under house needs to be put back up & covered up. | |
| | | | 5)Drain line needs test per code. 6)Drain line needs to be strapped every 4' . | |
| T501 02 | | JH | R*MOBILE HOME FOUND./ M. WALL VRU #: 001814847 | |
| | 8/31/09 | AP | waiting on copy of engineer letter | |
| A814 01 | -,, | FB | ADDRESS CONFIRMATION TIME: 17:00 VRU #: 001828789 | |
| | | AP | T/S: 09/29/2009 08:13 AM FBURGESS | |
| Z818 01 | - , , - - | AD | PZ*ZONING INSPECTION VRU #: 001828749 | |
| 3014 00 | , | AP | T/S: 09/30/2009 01:02 PM ADRIGGER | |
| A814 02 | , , | TI | ADDRESS CONFIRMATION VRU #: 001828758 | |
| EE02 02 | • | CA | T/S: 10/01/2009 10:37 AM NTART | |
| T503 01 | • • | TI | R*MOBILE HOME INSPECTION TIME: 17:00 VRU #: 001830363 | |
| | 10/05/09 | CA | T/S: 10/02/2009 09:01 AM NTART | |
| T507 01 | 10/08/09 | JH | R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 001832922 | |
| | 10/08/09 | CA | T/S: 10/07/2009 12:30 PM NTART | |
| | | | per Kari | |
| T507 02 | 10/16/09 10:16:09 | APIZY | R*MANUFACTURED HOME FINAL VRU #: 001837160 | |

COUNTY OF HARNETT DEPARTMENT OF BUILDING INSPECTION AND PLANNING/DEVELOPMENT CERTIFICATE OF OCCUPANCY

This certificate issued pursuant to the requirements of Section 105 of the North Carolina State Building Code and the Harnett County Zoning Ordinance certifies at the time of issuance this structure was in compliance with the various ordinances of the County of Harnett regulating development and building construction or use. For the following:

| Use Classification: SFD | Conditional Use Permit No.: |
|--|-------------------------------------|
| Type of Construction: Manufactured 2x | Building Permit No.: 09-50022434 MH |
| Owner of Building: Kari-Lynn Monte | Electrical Permit No.: |
| Building Address: 3010 Bethel Baptist RD | Insulation Permit No.: |
| Zoning District: NA | Plumbing Permit No.: |
| Zoning Permit No.: NA | Mech. Permit No.: |
| Date: 10-16-09 | Envir. C.O. No.: |
| Brad Sutton | NA |
| Building Official | Zoning Official |