

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:** X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Manuf 1x

Name: Thomas O Neill Austin

Address: 762 Wade Stephenson Rd

Holly Springs NC 27540

Date: 07/19/2016

Permit Numbers

Building: _____

Electrical: _____

Insulation: _____

Plumbing: _____

Mechanical: _____

MFG Home: 16-50038489

Building Official: Brad Sutton

ADDRESS : 762 WADE STEPHENSON RD SUBDIV:
 CONTRACTOR : COOPERS MOBILE HOME MOVING SER PHONE : (919) 553-6602
 OWNER : AUSTIN THOMAS O'NEAL & PHONE :
 PARCEL : 05-0636- - -0080- - -
 APPL NUMBER: 16-50038489 CP MANUFACTURED HOME RA20R/RA20M CRITERIA
 DIRECTIONS : T/S: 04/18/2016 09:41 AM DJOHNSON --
 CORNER OF TRUELOVE RD AND WADE
 STEPHENSON RD
 T/S: 07/05/2016 01:11 PM DJOHNSON --
 PREMISE NO 72007755*

STRUCTURE: 000 000 14X80 3 BR NO DECKS OR PORCHES

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 3.00 MOBILE HOME YEAR : 1997.00
 PROPOSED USE : SWMH SEPTIC - EXISTING? : EXISTING
 WATER SUPPLY : WELL

PERMIT: CPSW 00 CP MOBILE HOME SINGLEWIDE

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
T501 01	7/06/16 7/06/16	BS DA	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 002839678 T/S: 07/05/2016 01:11 PM DJOHNSON T/S: July 06, 2016 11:48 AM BSUTTON 1. Need piers on both sides of extrior door openings. 2. Plumbing on left side has fall in wrong direction.
T501 02	7/12/16 7/12/16	BS AP	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 002842052 T/S: 07/11/2016 08:29 AM LBENNETT T/S: July 12, 2016 08:38 AM BSUTTON Inspection is approved.
A814 01	7/14/16 7/14/16	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002843530 762 WADE STEPHENSON RD HOLLY SPRINGS 27540 T/S: 07/14/2016 11:00 AM SBENNETT
Z818 01	7/14/16 7/14/16	DM DA	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 002843522 T/S: 07/13/2016 10:35 AM LBENNETT T/S: 07/14/2016 12:01 PM DMCRAE -UNDERPINNING MUST BE INSTALLED PRIOR TO APPROVAL/CO
Z818 02	7/15/16 7/15/16	AD AE	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 002844496 T/S: 07/14/2016 01:29 PM JBROCK BRAD WILL CHECK UNDERPINNING FOR COLOR CONSISTENCY ON FINAL INSPECTION. UNDERPINNING WAS INSTALLED PROPERLY BUT WAS TWO TONED AT TIME OF INSPECTION. T/S: 07/15/2016 11:28 AM ADRIGGER
T507 01	7/18/16 7/18/16	BS DA	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002844967 T/S: 07/15/2016 01:03 PM DJOHNSON T/S: July 18, 2016 10:15 AM BSUTTON Need a 3' x 3' platform at back door. Front handrails no more than 6 inches between horizontal runs. Power on house before final
T507 02	7/19/16 <u>7/19/16</u>	TI <u>APB</u>	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002845634 T/S: 07/18/2016 01:21 PM JBROCK

COMMENTS AND NOTES