

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFD

Name: Timothy Ryan

Address: 691 Eister Dr

Date: 2-21-18

Building Official: James T Hall

Permit Numbers

Building: _____

Electrical: _____

Insulation: _____

Plumbing: _____

Mechanical: _____

MFG Home: 18-50043019

ADDRESS : 691 EISLER DR SUBDIV:
CONTRACTOR : STATE MOBILE HOME MOVERS PHONE : (910) 894-8038
OWNER : RYAN TIMOTHY R & ANGELA W PHONE :
PARCEL : 03-9597- - -0157- -66-
APPL NUMBER: 18-50043019 CP MANUFACTURED HOME RA20R/RA20M CRITERIA

DIRECTIONS : T/S: 01/02/2018 11:13 AM LLUCAS ----
691 EISLER DR
GO DOWN 27 W TO DOCS RD - TURN LEFT
ONTO DOCS RD - GO DOWN 2 MILES TURN
RIGHT ONTO MICRO TOWER RD - GO 1 MILE
ON RIGHT TO EISLER DR - HOUSE IS 691

STRUCTURE: 000 000 27X76 DWMH 3BDR

FLOOD ZONE : FLOOD ZONE X
BATHS : 2 # BEDROOMS : 4.00
MOBILE HOME YEAR : 2017.00 PROPOSED USE : SFD
SEPTIC - EXISTING? : EXIST WATER SUPPLY : COUNTY

PERMIT: CPDW 00 CP MOBILE HOME DOUBLEWIDE

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
T501 01	1/29/18 1/29/18	JH DA	R*MOBILE HOME FOUND./ M. WALL VRU #: 003081734 1)Need engineer letter for over height mobile home.2)Insulate water line under house per code.3)Tap all holes in belly board under house.4)Cover cross over plumbing & electrical with coverboard.
A814 01	1/31/18 1/31/18	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 003083151 691 EISLER DR LILLINGTON 27546 T/S: 01/31/2018 11:47 AM SBENNETT
T501 02	2/01/18 2/01/18	JH AP	R*MOBILE HOME FOUND./ M. WALL VRU #: 003083813
Z818 01	2/09/18 2/09/18	AD AP	PZ*ZONING INSPECTION VRU #: 003087368 T/S: 02/09/2018 11:06 AM ADRIGGER
T507 01	2/13/18 2/13/18	JH DA	R*MANUFACTURED HOME FINAL VRU #: 003088366 would like a AM inspection please Curtain wall not per code see Figure 3.6.4 needs to be bonded together with wall ties & top course should be as high as curtain wall solid grouted at top 4" & weged under joist.
T507 02	2/21/18 <i>2-21-18</i>	TI <i>APJH</i>	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 003092251 T/S: 02/21/2018 07:51 AM DJOHNSON

COMMENTS AND NOTES