

**COUNTY OF HARNETT**  
**Building Inspections Department**  
**Planning Services**

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: MFG Home

Name: Phil Ramani

Address: 7090 Cannon Hill Rd

\_\_\_\_\_

\_\_\_\_\_

Date: 5/2/18

**Permit Numbers**

Building: \_\_\_\_\_

Electrical: \_\_\_\_\_

Insulation: \_\_\_\_\_

Plumbing: \_\_\_\_\_

Mechanical: \_\_\_\_\_

MFG Home: 50043243

Building Official: [Signature]


-----  
ADDRESS : 3080 CAMERON HILL RD SUBDIV:  
CONTRACTOR : CHOO'S MOBILE HOME TRANSIT PHONE : (910) 850-6572  
OWNER : TAHILRAMANI JUSTIN & JESSICA PHONE :  
PARCEL : 09-9564- - -0058- -02-  
APPL NUMBER: 18-50043243 CP MANUFACTURED HOME RA20R/RA20M CRITERIA  
DIRECTIONS : T/S: 02/07/2018 08:25 AM LLUCAS ----  
TAKE HWY 27 -LEFT ON HWY 24- RIGHT ON  
CAMERON HILL RD - PROPERTY ON RIGHT  
-----

**STRUCTURE: 000 000 14X64 SWMH 4BDR 2BTH (2016)**

FLOOD ZONE : FLOOD ZONE X  
# BATHS : 2 # BEDROOMS : 4.00  
MOBILE HOME YEAR : 2016.00 PROPOSED USE : SFD  
SEPTIC - EXISTING? : NEW SEPTIC WATER SUPPLY : COUNTY  
-----

**PERMIT: CPSW 00 CP MOBILE HOME SINGLEWIDE**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
H824 01	2/27/18	OT	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 003095544
	2/27/18	AP	T/S: 02/28/2018 10:50 AM KHINSON ----- T/S: 02/28/2018 10:50 AM KHINSON -----
A814 01	3/15/18	TW	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 003102555
	3/26/18	AP	* OVERRIDE TAKEN BY JBROCK DATE: 03/15/18 TIME: 15:54:29 15 Keylock Farm Rd (Home #2 Nearest Keylock Farm Rd) T/S: 03/26/2018 03:52 PM TWARD -----
T501 01	3/15/18	TSG	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 003101490
	3/15/18	DP	T/S: 03/13/2018 04:35 PM BPETRICH ----- 1- PLUMBING DRAIN LINE AND TEST NOT INSTALLED 2-WTER ----- SERVICE CONNECTION WITH PRV AND EXSPANITION TANK NOT INSTALLED. *ALL WORK TO BE DONE UNDER HOME TO BE READY AND COMPLETE AT THIS TIME.
T501 02	3/26/18	TSG	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 003105509
	3/26/18	AP	T/S: 03/22/2018 02:47 PM BPETRICH -----
Z818 01	4/03/18	AD	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 003108917
	4/03/18	AP	T/S: 03/29/2018 04:15 PM DJOHNSON ----- T/S: 04/03/2018 12:37 PM ADRIGGER -----
T507 01	4/27/18	TSG	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 003119195
	4/27/18	DA	T/S: 04/26/2018 08:17 AM LLUCAS ----- INSTALL PROPER PAD UNDER A/C UNIT COMPRESOR
T507 02	5/02/18	TI	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 003121530
			T/S: 05/01/2018 10:02 AM LLUCAS -----



----- COMMENTS AND NOTES -----