

ADDRESS : 39 CRYSTAL BROOK DR
CONTRACTOR : TITAN DESIGNS MANAGEMENT
OWNER : ALTOMER LOUIS J & KATHRYN
PARCEL : 07-1602- - -0031- -01-
APPL NUMBER: 13-50030611 CP MANUFACTURED HOME RA 30 CRITERIA

SUBDIV:
PHONE : (910) 258-1348
PHONE :

DIRECTIONS : T/S: 02/11/2013 12:56 PM VBROWN ----
#1 CRYSTAL BROOK DRIVE
27E, TO DIXON ROAD TO RIGHT COME TO
GROSS RD GO THRU CROSS RD, ABOUT 3 MI
ON RIGHT.
T/S: 03/27/2013 02:48 PM VBROWN ----
PREMIS NUMBER 66718698

66718698

STRUCTURE: 000 000 35X50 3BDR DWMH
FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 3.00 MOBILE HOME YEAR : 1000.00
PROPOSED USE : DWMH SEPTIC - EXISTING? : NEW TANK
WATER SUPPLY : COUNTY

PERMIT: CPDW 00 CP MOBILE HOME DOUBLEWIDE

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
H824 01	3/04/13 3/04/13	JM DA	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002346617 PER JAMES MANHART NEEDS WATER AND POWER CHECKED PRIOR TO OPERATIONS PERMIT BEING ISSUED FOR SEPTIC TANK. CALL HIM WHEN READY TO INSPECT, 910-893-7547. T/S: 03/04/2013 08:40 AM S STEWART T/S: 03/04/2013 08:41 AM S STEWART
T501 01	3/05/13 3/05/13	DT DA	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 002346658 T/S: 03/05/2013 10:49 AM DETAYLOR Need plumbing test on Missing longitudinal strap on front left of home Marriage wall okay to close in but do not underpin until after the re-inspection
T501 02	3/13/13 3/13/13	DT AP	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 002350841 T/S: 03/12/2013 09:39 AM VBROWN T/S: 03/13/2013 02:03 PM DETAYLOR
H824 02	3/15/13 3/15/13	JM AP	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002353738 T/S: 03/19/2013 11:16 AM S STEWART T/S: 03/19/2013 11:16 AM S STEWART
A814 01	3/28/13 4/04/13	TW AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002358158 T/S: 03/27/2013 01:28 PM VBROWN 39 crystal brook dr lot 1 angier 27501 T/S: 04/04/2013 08:55 AM TWARD
Z818 01	3/28/13 3/28/13	RB AP	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 002358141 T/S: 03/27/2013 01:28 PM VBROWN
T507 01	4/05/13 4/05/13	DT DA	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002361574 T/S: 04/04/2013 09:19 AM DJOHNSON T/S: 04/05/2013 11:09 AM DETAYLOR House numbers (39) must be fastened to front of house. Stairs must be uniform (within 3/8 inch of one another) If a step is needed to make up the difference, it must be the bottom step to grade, not the top
T507 02	4/08/13	TI	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002362762

CONTINUED ONTO NEXT PAGE

48 DA