

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:** X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential
Name: Ellis Neil A Jr + Jacqueline B

Address: 24 Blueberry Ln
Dunn, NC 28334

Date: 11/30/16

Building Official: [Signature]

Permit Numbers

Building: _____
Electrical: _____
Insulation: _____
Plumbing: _____
Mechanical: _____
MFG Home: 16-50039065

ADDRESS : 24 BLUEBERRY LN
CONTRACTOR : A PLUS CONTRACTOR
OWNER : ELLIS NEIL A JR & JACQUELINE B
PARCEL : 07-0598- - -0128- -04-
APPL NUMBER: 16-50039065 CP MANUFACTURED HOME RA 30 CRITERIA
DIRECTIONS : T/S: 06/29/2016 03:07 PM DJOHNSON --
421 S TOWARDS ERWIN. TURN LEFT ON 55
GO A FEW MILES THEN TURN LEFT ON DUKE
RD GO CEDAR TREE LN. PROPERTY IS ON
THE CORNER OF CEDAR TREE LN AND
BLUEBERRY LN.
PREMISE#88917770

SUBDIV: JOHN H PARKER
PHONE : (910) 690-9222
PHONE :

STRUCTURE: 000 000 32X76 3 BR ATT FRONT PORCH STEPS ON BACK

FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 3.00 MOBILE HOME YEAR : 2017.00
PROPOSED USE : DWMH SEPTIC - EXISTING? : NEW
WATER SUPPLY : WELL

PERMIT: CPDW 00 CP MOBILE HOME DOUBLEWIDE

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
H824 01	10/26/16	JM	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002890788
	10/26/16	AP	T/S: 10/27/2016 10:49 AM KHINSON ----- T/S: 11/07/2016 03:47 PM KHINSON -----
T501 01	10/28/16	DT	R*MOBILE HOME FOUND./ M. WALL VRU #: 002890556
	10/28/16	AP	T/S: 11/18/2016 02:19 PM JBROCK -----
A814 01	11/21/16	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002901106
	11/21/16	AP	24 BLUEBERRY LN DUNN 28334 T/S: 11/21/2016 03:03 PM SBENNETT -----
Z818 01	11/21/16	RB	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 002901098
	11/21/16	AP	T/S: 11/18/2016 02:18 PM JBROCK ----- T/S: 11/21/2016 11:38 AM RBAKER -----
T507 01	11/23/16	DT	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002901882
	11/23/16	DA	T/S: 11/21/2016 03:04 PM LBENNETT ----- T/S: 11/23/2016 12:23 PM DETAYLOR ----- Install rear steps Front steps must be stabilized Need house numbers Finish interior work Need positive drainage. 6 inches of fall 10 feet away from foundation
T507 02	11/30/16 <u>11/30/16</u>	TI <u>AP IVR</u>	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002903821 T/S: 11/28/2016 02:35 PM JBROCK -----

COMMENTS AND NOTES