

**COUNTY OF HARNETT**  
**Building Inspections Department**  
**Planning Services**

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:** X


Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential

Name: Starling Demis A + Rachel L.

Address: 814 Stewart + Rd  
Dunn, NC 28334

Date: 8-10-17

Building Official: 

**Permit Numbers**

Building: \_\_\_\_\_

Electrical: \_\_\_\_\_

Insulation: \_\_\_\_\_

Plumbing: \_\_\_\_\_

Mechanical: \_\_\_\_\_

MFG Home: 16-50040257

ADDRESS : 814 STEWART RD SUBDIV:  
 CONTRACTOR : BUTTS MOBILE HOME MOVERS PHONE : (919) 778-0690  
 OWNER : STARLING DENNIS A & RACHEL L PHONE :  
 PARCEL : 02-1538- - -0011- -11-  
 APPL NUMBER: 16-50040257 CP MANUFACTURED HOME RA 30 CRITERIA  
 DIRECTIONS : T/S: 11/29/2016 12:09 PM LBENNETT --  
 GO TO 421 TOWARDS DUNN GO TO ELLIS AVE  
 AND TURN LEFT AT LIGHT STAY ON AS IT  
 RUNS INTO 301N CONTINUE APPROX 3 MI  
 (WILL SEE WATER TOWER ON THE RIGHT)  
 TURN RIGHT ONTO STEWART RD GO TO WEEKS  
 RD - LOT AT CORNER OF WEEKS RD &  
 STEWART RD ON RIGHT  
 T/S: 02/01/2017 11:32 AM DJOHNSON --  
 \*\*\*\*\*PREMISE NO 15000561\*\*\*\*\*

**STRUCTURE: 000 000 24X60 DWMH 3BDR**

FLOOD ZONE : FLOOD ZONE X  
 # BEDROOMS : 3.00 MOBILE HOME YEAR : 1998.00  
 PROPOSED USE : SFD SEPTIC - EXISTING? : NEW  
 WATER SUPPLY : COUNTY

**PERMIT: CPBP 00 CP BUILDING PERMIT**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 02	4/05/17	DT	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002955557
	4/05/17	AP	T/S: 04/05/2017 03:37 PM LBENNETT ----- T/S: 04/05/2017 03:37 PM LBENNETT -----
B101 01	4/05/17	DT	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002954527
	4/05/17	DA	T/S: 04/04/2017 11:08 AM LBENNETT ----- T/S: 04/05/2017 01:05 PM DETAYLOR ----- Mobile home set up/marriage wall inspection has not been scheduled nor approved.
B103 01	6/06/17	DT	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002980514
	6/06/17	AP	T/S: 06/05/2017 11:41 AM BPETRICH ----- T/S: 06/06/2017 03:32 PM DETAYLOR -----
R125 01	7/06/17	DT	ONE TRADE ROUGH IN TIME: 17:00 VRU #: 002993152
	7/06/17	AP	T/S: 07/05/2017 10:10 AM LLUCAS ----- T/S: 07/06/2017 01:35 PM DETAYLOR -----
R131 01	7/11/17	DT	ONE TRADE FINAL TIME: 17:00 VRU #: 002995140
	7/11/17	DA	T/S: 07/10/2017 12:35 PM DJOHNSON ----- T/S: 07/11/2017 01:48 PM DETAYLOR ----- Intall smoke detectors Finish front stair porch complete kitchen/bathrooms
R125 02	8/10/17	TI	ONE TRADE ROUGH IN TIME: 17:00 VRU #: 003010410
	8/10/17	APDT	T/S: 08/09/2017 12:57 PM LLUCAS -----

**PERMIT: CPDW 00 CP MOBILE HOME DOUBLEWIDE**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
T501 01	2/06/17	KS	R*MOBILE HOME FOUND./ M. WALL VRU #: 002928808
	2/06/17	DA	VOICE MESSAGE LEFT T/S: 02/06/2017 02:32 PM KSLATTUM -----

ADDRESS : 814 STEWART RD SUBDIV:  
 CONTRACTOR : BUTTS MOBILE HOME MOVERS PHONE : (919) 778-0690  
 OWNER : STARLING DENNIS A & RACHEL L PHONE :  
 PARCEL : 02-1538- - -0011- -11-  
 APPL NUMBER: 16-50040257 CP MANUFACTURED HOME RA 30 CRITERIA

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
			Only the set up was done, no plumbing etc, Mariage wall ok to side. Call when under home is complete and before brick is installed.
H824 01	2/13/17	JM	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002933448
	2/13/17	AP	T/S: 02/14/2017 10:04 AM KHINSON ----- T/S: 02/14/2017 10:04 AM KHINSON -----
T501 02	3/13/17	KS	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 002944015
	3/13/17	AP	T/S: 03/10/2017 12:30 PM LBENNETT ----- T/S: 03/13/2017 02:57 PM KSLATTUM -----
A814 01	7/10/17	TW	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002994143
	7/07/17	AP	814 STEWART RD DUNN 28334----- T/S: 07/07/2017 02:53 PM TWARD ----- T/S: 07/07/2017 02:53 PM TWARD -----
Z818 01	7/10/17	AD	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 002994135
	7/10/17	AP	T/S: 07/06/2017 04:27 PM LLUCAS ----- T/S: 07/10/2017 09:43 AM ADRIGGER -----
T507 01	7/11/17	DT	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002995157
	7/11/17	DA	T/S: 07/10/2017 12:35 PM DJOHNSON ----- T/S: 07/11/2017 01:48 PM DETAYLOR ----- Intall smoke detectors Finish front stair porch complete kitchen/bathrooms
T507 02	8/10/17	TI	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 003010428
	<i>8/10/17</i>	<i>AP DT</i>	T/S: 08/09/2017 12:57 PM LLUCAS -----

COMMENTS AND NOTES

