

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:** X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential
Name: Murray, Benjamin Lee

Address: 1810 Matthews Rd
Lillington, NC 27546

Permit Numbers

Building: _____
Electrical: _____
Insulation: _____
Plumbing: _____
Mechanical: _____
MFG Home: 17-50042312

Date: 11-7-17

Building Official: _____

D. E. T. J.

ADDRESS : 1810 MATTHEWS RD SUBDIV: GAY JONES WADE ESTATE
 CONTRACTOR : PHONE :
 OWNER : MURRAY BENJAMIN LEE PHONE :
 PARCEL : 11-0651- - -0021- -01-
 APPL NUMBER: 17-50042312 CP MANUFACTURED HOME RA 30 CRITERIA
 DIRECTIONS : T/S: 09/20/2017 09:34 AM BPETRICH --
 401 N TOWARDS FUQUAY VARINA - RIGHT
 ONTO MATTHEWS ROAD - GO ABOUT 2 MILES
 AND THE PROPERTY IS ON THE RIGHT JUST
 AFTER 1754 MATTHEWS ROAD.

STRUCTURE: 000 000 68X28 4BD 2BA DWMH

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 4.00 MOBILE HOME YEAR : 2017.00
 PROPOSED USE : DWMH SEPTIC - EXISTING? : NEW TANK
 WATER SUPPLY : COUNTY

PERMIT: CPDW 00 CP MOBILE HOME DOUBLEWIDE

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	10/06/17 10/09/17	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 003034758 1810 MATTHEWS RD LILLINGTON 27546 T/S: 10/09/2017 11:12 AM SBENNETT -----
T501 01	10/23/17 10/23/17	BS DA	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 003042363 T/S: 10/20/2017 10:13 AM DJOHNSON ----- T/S: October 23, 2017 08:23 AM BSUTTON ----- Must have plumbing installed and tested under home, Crossover duct installed, frames bonded Etc for first inspection. All work that has to be done under the home must be complete at first inspection
H824 01	10/25/17 10/25/17	AC AP	ENVR. OPERATIONS PERMIT TIME: 17:00 VRU #: 003045200 T/S: 10/26/2017 10:39 AM KHINSON ----- T/S: 10/26/2017 10:39 AM KHINSON -----
T501 02	10/30/17 10/30/17	BS DP	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 003046109 T/S: 10/27/2017 11:15 AM BPETRICH ----- T/S: October 30, 2017 12:19 PM BSUTTON ----- Need setup manual on site for inspection. Plumbing and crossover are installed and approved.
T501 03	11/01/17 11/01/17	KS DA	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 003047289 T/S: 10/30/2017 03:59 PM LLUCAS ----- T/S: 11/01/2017 03:07 PM KSLATTUM ----- Longitudinal ties improperly installed. see page 93
T501 04	11/03/17 11/03/17	BS AP	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 003048568 T/S: 11/02/2017 09:54 AM BPETRICH ----- T/S: 11/02/2017 10:50 AM BPETRICH ----- T/S: November 03, 2017 09:24 AM BSUTTON ----- The setup manual contradicts itself on the attachment method of the longitudinal ties. They are installed per the engineered design versus the manufacturers design. Inspection is approved.
Z818 01	11/06/17 11/06/17	AD AP	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 003049574 T/S: 11/03/2017 12:52 PM LLUCAS ----- T/S: 11/06/2017 09:47 AM ADRIGGER -----
T507 01	11/07/17 <u>11/7/17</u>	TI <u>AP DT</u>	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 003049954 T/S: 11/06/2017 10:08 AM JBROCK -----