

Richardson



March 13, 2024

Mr. Shane Phelps  
State of North Carolina  
Department of Insurance  
Manufactured Building Division  
1202 Mail Service Center  
Raleigh, NC 27699-1202

RE: R-Anell Housing Group, LLC  
Model 1B1503-RB10-NC

Mr. Shane Phelps:

Enclosed, you will find one (1) copy of the above-mentioned project for your files.

Should you have any questions or comments, please contact me at your earliest convenience.

Sincerely,

*Kip Whitehead*

Kip Whitehead  
Residential Account Manager  
ICC-NTA LLC

**Adopted Codes: State of North Carolina**

- 2018 North Carolina Residential Code
- 2017 North Carolina Electrical Code (2017 NEC)
- 2018 North Carolina Energy Code
- 2018 North Carolina Mechanical Code
- 2018 North Carolina Plumbing Code
- 2018 North Carolina Fuel Gas Code

**Project Location:**

190 ROUND ROCK LANE  
 BROADWAY, NC 27505  
 HARNETT County

**Occupancy:**

Occupancy: .....IRC - Single Family Dwelling  
 Construction Type: .....5B (Wood Frame - Unprotected)  
 Number of Stories: .....One Story Cape

**Design Load:**

Floor Area: .....2077 Sq.Ft.  
 Ground Snow Load: .....20 psf  
 Top Chord Dead Load: .....7 psf  
 Ultimate Wind Speed: .....115 mph  
 Seismic Design Category: ...C


**Insulation**

Reference RESCheck for Requirements.

**Attention Local Inspection Departments:**

1. Set-up instructions for this modular unit are included by attachment to these plans. Any plans set that does not include an attachment entitled "MODULAR HOME INSTALLATION MANUAL" is incomplete.
2. The following items are not completed by the home manufacturer, are not inspected by in-factory third party inspectors, and are not certified by the modular compliance label: (A) Components or connections for heating or air conditioning systems which are NOT part of the factory installation. (B) Below floor ducts. (C) Electrical service disconnect. (D) Foundation designs and attachments. In order to verify that all required systems connections are complete, refer to the "Inspection Check Sheet" in the manufacturer's modular home installation manual. Regardless of factory or site installation, the furnace, water heater, and all elements of heating system must be per applicable codes. (refer to ResCheck if applicable).
3. Site installed furnace must meet IECC Energy Efficiency Certificate if applicable.
4. This unit must be connected to a public water supply and sewer system if these are available.
5. If this structure is in a thermal zone more stringent than that listed on these plans, is set on pilings, or is installed at a mountain region or coastal high hazard site such that wind or other design parameters are increased, the design must be determined to be adequate for actual site conditions. Alterations may be required to bring the home into compliance with the more stringent conditions.
6. Soffit materials for this unit assume that the building face will be 10 feet or greater from the property line when installed on site. Where the building face is less than 10 feet from the property line, underlayment materials and ventilation in accordance with Section R302.1.1, NC Residential Code, must be provided and installed at the site and inspected by the local jurisdiction.
7. If air installation of this home, the lowest part of the clear opening of any window is more than 72" above the finished grade, guards will be required to be installed onsite in accordance with Section R312, subject to local inspection.
8. Partial plumbing installation (stubbed in) requires full DWV testing in field. Testing of factory portion of DWV is not required unless partial testing is mandated by code.
9. Smoke detectors required by code that are not shown on the plan will be site installed by others and are subject to inspection by the authority having jurisdiction.
10. Where required, window protection designed and provided on site by others to meet applicable local codes.

Model: 1B1503-RB10  
 Customer: RICHARDSON  
 Builder: NC Custom  
 Manufacturer:  
 R-Anell Housing Group, LLC  
 Commodore Homes, LLC  
 235 Anthony Grove Rd.  
 Crouse, NC 28033



**Drawing Index**

Title	Page
Cover	CV
Floor Plan	FP
Proposed Cape Floor Plan	PCFP
Electrical Plan	EP
Schedules and General Notes	NG
Elevations	EL
Cross Section	XS
Hot Water Lines	WH
Cold Water Lines	WC
DWV System	DL
DWV Notes	DN
Supply Air Ducts - Perimeter Registers	SP
Ceiling Return Air System	HR
Braced Walls- Prescriptive	BWP
Foundation 2x10 Marriage Line without Stair	FD20#
Manual J Calculations	ATTACHED
ResCheck	ATTACHED
Truss Diagram	ATTACHED






Note: Window fall protection must be provided on-site where required in accordance with applicable code.

Smoke detectors required by code, that are not shown on the plan, must be site installed by others and are subject to inspection by the authority having jurisdiction.

Note:

\* LVLs noted must extend past column on at least one end 24" minimum and be overlaid with OSB sheathing.



NOTES: 28' 9/12 cape

Proposed Second Floor:  
All design materials and work to be the responsibility of the builders on site to local codes. Light, vent, egress, heating and plumbing are the responsibility of the builder.

- Notes:
1. Exterior opening headers and jack studs are SPF #2 unless otherwise noted.
  2. Sidewall headers may use alternate construction per section B-10 of Systems Manual.
  3. LVL's where specified to be minimum of 1 1/2" wide, M.O.E. = 2.0 and fb = 2900 PSI.
  4. See C-10-45 for stair opening framing.
  5. See C-10-105 for dormer opening framing.
- See Schedules and General Notes Page  
 ○ = Column Support Location  
 [AC] = Attic Access


235 Anchovy Grove Rd  
 Crooks, NC, 28033  
 Callout: 2876  
 Project: 2876

Revised: 3/16" x 1'-0"  
 Drawn By: MS  
 Date: 02/23/2024  
 Reference: NONE  
 Engineer seal applies ONLY to FACTORY MANUFACTURED portions of the building. Seal does not apply to site installed elements or portions built on site such as, but not limited to, foundation, connections to foundation, exterior steps, smoke detectors, or other site works. Site work must be designed BY OTHERS for site conditions, under local jurisdiction. COMPLIANCE WITH ALL APPLICABLE CODES PER LOCAL AUTHORITY HAVING JURISDICTION, WHETHER DETAILED IN THIS SET OR NOT, MUST BE MET!



Model No: 181503-RB10 PCPP	
Manufacturer: GORRICHARDSON Description: BR-NC Custom Part No: 44292	Scale: 3/16" = 1'-0" Date: 02/23/2024 Reference: NONE Drawn By: MS Project: 2876

19  
 NIP-24RELE10072-0803-000




See Schedules and General Notes Page R-Anell Housing Group, LLC - Subsidiary of The Commodore Corp. Electrical Plan		Address: 235 Anthony Grove Rd Crause, NC 28033		Callout: 2876	Revisions: Drawn By: MS Check: MS	Scale: 3/16" = 1'-0" Reference: NONE	Date: 03/07/2024	Designer: C. RICHARDSON ID: N.C. Custom SR: 44292	Project No: 1B1503-RB10	Title: EP	Page: 19
---	--	---	--	---------------	---	--	---------------------	--	----------------------------	--------------	-------------




ELEVATIONS SHOWN ON THIS PAGE REPRESENT BASIC COMPONENTS AND ARE NOT INTENDED TO BE ALL INCLUSIVE. NOR DO THESE ELEVATIONS DETAIL EVERY CODE REQUIRED ASPECT OF THIS BUILDING. SITE BUILT STOOPS, STEPS, DECKS, PORCHES, HANDRAILS AND/OR SIMILAR ITEMS MUST BE PROVIDED BY OTHERS ON SITE FOR COMPLIANCE WITH APPLICABLE CODES. COMPLIANCE WITH ALL APPLICABLE CODES PER LOCAL AUTHORITY HAVING JURISDICTION, WHETHER DETAILED IN THIS SET OR NOT, MUST BE MET.


Note: Window fall protection must be provided on-site where required in accordance with applicable code.




FRONT VIEW  
1/8" = 1'-0"



RIGHT VIEW  
1/8" = 1'-0"



REAR VIEW  
1/8" = 1'-0"



LEFT VIEW  
1/8" = 1'-0"

- NOTES:
1. FOUNDATION SHALL BE DESIGNED AND CONSTRUCTED BY OTHERS WHERE OTHERS\* REFERS TO THE DEALER
  2. BUILDERS
  3. GUTTERS AND LEADERS SHALL BE INSTALLED BY OTHERS.
  4. TYPICAL 12" OR 16" VINYL SHUTTERS PROVIDED BY MANUFACTURERS.
  5. ALL FOOTINGS, RAILINGS AND STEPS SHALL BE FIELD INSTALLED IN COMPLIANCE WITH APPLICABLE STATE AND LOCAL CODES.
  6. SIDING SHALL BE VINYL SIDING WITH VINYL TRIM, AND MAY BE PARTIALLY INSTALLED ON SITE.
  7. EXTERIOR LIGHTS MAY BE SHIPPED LOOSE FOR INSTALLATION ON SITE.
  8. ROOFING SHINGLES MAY BE PARTIALLY SITE INSTALLED.
  9. PORCH RAILINGS ARE PVC. TREATED LUMBER PORCH POSTS MAY BE COVERED WITH VINYL. PORCH DECKING SHALL BE TREATED.
  10. ALL EXTERIOR COVERINGS SHALL BE WEATHER AND DECAY RESISTIVE TO PROVIDE PROPER PROTECTION FOR UNTREATED MATERIALS.

NOTE:  
HOMES WITH ATTIC SPACE QUALIFYING AS HABITABLE, MUST BE EQUIPPED WITH EMERGENCY ESCAPE AND RESCUE OPENINGS REGARDLESS OF WHETHER ATTIC AREA IS FINISHED OR UNFINISHED. OPENINGS MAY OCCUR AT END WALL OF ATTIC AND/OR AT ROOF DORMERS IN WHATEVER ARRANGEMENT NECESSARY TO INSURE THAT ANY SLEEPING ROOM HAS AT LEAST ONE EGRESS OPENING.



Builder: R-Anell Housing Group, LLC - Subsidiary of The Commodore Corp.

4409 ebs 235 Anthony Grove Rd  
Greensboro, NC 27403

Callout: 2876  
Scale: N.T.S.  
Date: 03/07/2024  
Reference: NONE  
Drawn By: MS

Modeling No: 1B1503-RB10  
1/9  
EL

- LEGEND**
- JACK POST OR CONCRETE FILLED POST THAT MEETS OR EXCEEDS REQUIRED SUPPORT CAPACITY PER FOUNDATION DESIGN
  - EXTERIOR WALL INSULATION (SEE INSULATION R-VALUES).
  - 2x6 #3 SPF EXTERIOR WALL STUDS. (SEE STUD O.C. SPACING NOTE)
  - 2x6 #3 SPF SIDEWALL BOTTOM PLATE.
  - 7/16" RATED SHEATHING.
  - VINYL OR HARDBOARD SIDING (RAIN VERT. OR HORIZ.) INSTALLED PER MFG.'S INSTRUCTIONS.
  - AIR INFILTRATION AND WATER RESISTANT BARRIER.
  - 2x4 #3 SPF SINGLE OR DOUBLE TOP PLATE.
  - 2x6 TREATED SILL PLATE. FASTENING OF SILL AND HOME TO FOUNDATION ON SITE PER CODES OR BY LOCAL ENGINEER WHEN APPLICABLE.
  - 2x4 #3 SPF INTERIOR WALL STUDS. (SEE STUD O.C. SPACING NOTE)
  - 2x4 #3 SPF BOTTOM PLATE INTERIOR WALLS. TYP.
  - ENGINEERED TRUSSES SPACED TO MEET DESIGNED GROUND LOAD SNOW LOAD.
  - VAPOR BARRIER.
  - CEILING BOARD 1/2" Gypsum.
  - 7/16" 2x6/16 RATED ROOF DECKING MIN. TYP.
  - 2x4 #3 SPF MIN. VERT. RAIL CONT. ON BOTH SECTIONS OVER HATE WALL. USE APPLICABLE BEAM OVER OPEN SPANS (O.P.) PER PGS C-10-18 OF SYSTEM DOCUMENT.
  - RIDGE VENT TYP. 50% VENTILATION OF ROOF CAVITY (UPPER PORTION). INSTALLED PER CODE REQUIREMENTS

Truss Data		
Truss #	Spacing	Side Wall Centerline
R28C9F	24"	1070
		999


STUD O.C. SPACING  
EXTERIOR WALL: 24"  
INTERIOR WALL: 24"

INSULATION R-VALUES  
CEILING: 44

CEILING (Between Knee Walls): 30  
EXTERIOR WALLS (continuous): 0  
EXTERIOR WALLS (cavity): 21

FLOOR: 30  
FOUNDATION WALLS (continuous): 0  
FOUNDATION WALLS (cavity): 0

SYSTEMS MANUAL REFERENCES  
FLOOR CONSTRUCTION: A-10-10 & 20  
SIDEWALL CONSTRUCTION: B-10-10  
CENTER WALL UPLIFT DETAIL: B-20-30  
COLUMN REQUIREMENTS: B-20-20, 21 & 30  
INTERIOR WALLS: B-30-3B & 11  
BEAMS: C-10-10 THRU C-10-30



**NOTES:**  
FOLLOW RECOMMENDED ATTACHMENTS FOR FASTENING OF HOME TO FOUNDATION. FOUNDATIONS TO BE BUILT AND CONSTRUCTED BY OTHERS ON SITE. FOUNDATIONS (BY OTHERS) MUST MEET ALL APPLICABLE CODES. NOTES AND/OR ILLUSTRATIONS SHOWN ARE TYPICAL AND MAY NOT APPLY TO ALL HOMES CONSTRUCTED. CONSTRUCTION & SPECIFICATIONS MAY VARY PER PLAN. REFER TO INSTALLATION MANUAL FOR MODULE CONNECTIONS. REFER TO INSTALLATION MANUAL AND TRUSS MFG. DIAGRAM FOR ROOF TRUSS BRACING.


**IMPORTANT!**  
MAIN LEVEL FLOORS, OVER ENCLOSED FOUNDATIONS, CONSTRUCTED WITH OPTIONAL ENGINEERED WEB FLOOR JOISTS (OPEN JOISTS) OR WITH JOISTS OF NOMINAL LUMBER LESS THAN 2X10, MAY BE SUBJECT TO SPECIAL FIRE PROTECTIVE REQUIREMENTS TO BE PERFORMED BY OTHERS ON SITE. CONSULT ADOPTED LOCAL CODES FOR COMPLIANCE WITH FIRE PROTECTION OF FLOORS. REFERENCE THE APPROVED SYSTEMS PACKAGE FOR ADDITIONAL AND SPECIFIC CROSS SECTION INFORMATION

TRIMLINE RIDGE VENT: ALLOWS 13" OF NET FREE AIR PER LINEAL FOOT  
FULL LENGTH OF HOUSE AIR FLOW SOFFIT: FULL VENTED 5.89 SQ IN PER LINEAL FOOT  
FULL LENGTH OF HOUSE 2077/300 = 6.92 VENT REQUIRED

Project No.	181503-RB10	Scale	1/4" = 1'-0"
Revision	03/05/2024	Drawn By	CL
Client	235 Anthony Grove Rd. Crouse, NC 28033	Reference	NONE
Designer	Local RICHARDSON	SN	44272
Checker	JR-NC Custom		
Project	KS		

Builder: R-Anell Housing Group, LLC - Subsidiary of The Commodore Corp.  
Cross Section





- NOTE:
- 3/4" GALVANIZED OR COPPER RELIEF DRAIN (NOT SHOWN) THRU FLOOR w/ VISIBLE AIR GAP
  - INLET W/INT. CAP & CHAIN
  - WATER HEATER (A, B) INDICATE DIST. FROM REAR END OF HOME FLOOR - DIST. FROM HOME WASTE LINES
  - WATER HEATER (A, B) INDICATE DIST. FROM REAR END OF HOME FLOOR - DIST. FROM HOME WASTE LINES
  - WATER-HAMMER ARRESTORS AT BATTERY OF FIXTURES INSTALLED WHEREVER THERE IS A QUICK-CLOSING VALVE CORRESPONDING TO ASSE 810.6
  - MANUFACTURER'S INSTRUCTIONS
  - SHUT-OFF VALVE IS REQUIRED AT EACH RITURE
  - BATHROOMS WITH DOUBLE LAVS ARE FED FROM THE SAME RISER
  - WATER HEATER TEMPERATURE & PRESSURE RELIEF VALVE AND RELIEF DRAIN PIPE INSTALLED PER MANUFACTURER'S SPECIFICATIONS
  - SHUT-OFF VALVE AT WATER HEATER IS FULL OPEN VALVE INSTALLED ON COLD WATER SUPPLY PIPE AT EACH WATER HEATER, PER CODE.
  - FOLLOW SHUT-OFF VALVE WITH BLEED ORifice INSTALLED AT MAIN INLET SERVICE VALVE INSTALLED ON-SITE, PER CODE.
  - SEE SYSTEMS PACKAGE PLUMBING SECTION PAGES FOR ADDITIONAL PLUMBING NOTES AND DETAILS

SITE NOTES FOR DIAGRAM EXPLANATION

- WHEN VERTICAL FIXTURE WATER SUPPLY RISERS ONLY ARE SHOWN ON THIS PLAN RISERS ONLY ARE FACTORY INSTALLED AS SHOWN AND TERMINATED BELOW THE FLOOR AT THE INDICATED LOCATIONS. MATERIAL PROVISIONS, SYSTEM CONNECTIONS, TESTING, AND INSPECTION FOR ALL BELOW-FLOOR CONNECTIONS ARE ON-SITE BY OTHERS IN ACCORDANCE WITH ALL STATE AND LOCAL CODES.
- WHEN BELOW-FLOOR SYSTEM CONNECTIONS TO RISERS ARE SHOWN ON PLAN BY SOLID LINES THESE ARE COMPLETED, TESTED, AND INSPECTED IN THE FACTORY TO THE TERMINATION POINT SHOWN ON ILLUSTRATED PLAN.
- DOTTED LINES ON THIS PLAN INDICATE WHERE CONNECTIONS TO RISERS ARE TO ILLUSTRATE TYPICAL ON-SITE CONNECTIONS. THESE ARE FOR ILLUSTRATION ONLY AND ARE NOT TO BE TESTED, COMPLETED, OR INSPECTED IN THE FACTORY.
- ALL BELOW-FLOOR WATER LINES MUST BE SIZED, INSTALLED, AND TESTED ON-SITE PER APPLICABLE LOCAL AND STATE CODES.


LINE SIZED FOR  
DISHWASHER

- ELECTRIC WATER HEATER-RHEEM MODEL #82V40-2
- ELECTRIC WATER HEATER-RHEEM MODEL #82V52-2
- ELECTRIC WATER HEATER-RHEEM MODEL #83VR52-2
- GAS WATER HEATER-RHEEM MODEL #22V40FI
- GAS WATER HEATER-RHEEM MODEL #22V50FI

HANGER SPACING - PEX PIPE (SUPPLY)	
MAX HORIZONTAL SPACING (FT)	4'-0"
MAX VERTICAL SPACING (FT)	2'-8"

ALL DIMENSIONS FROM REAR AND MARRIAGE EDGE

Customer: R-Anell Housing Group, LLC - Subsidiary of The Commodore Corp.	Address: 235 Anthony Grove Rd. Crause, NC 28033	Collect: 2876	Systems: CUSTOM	Scale: CUSTOM	Date: 03/07/2024	Drawn By: MS	Reference: NONE	Job No: 24292	1/19
Approved by: <b>NTA</b> (North Carolina Title Association)								181503-RB10 WH	



- NOTE:
- 3/4" GALVANIZED OR COPPER RELIEF DRAIN (NOT SHOWN) THRU FLOOR w/ VISIBLE AIR GAP
  - INLET WITH T-CAP & CHAIN
  - DIMENSIONS COMPRESSED IN PARENTHESES (A, B) INDICATE: DIST. FROM REAR END OF HOIC FLOOR, DIST. FROM HOME WATE (HW)
  - WATER COLD LINE OR ALL SHOWER AND TUBS AND TOILETS AND BIDETS ARE TO BE INSTALLED WITH A 1/2" AIR GAP
  - WATER COLD LINE OR ALL SHOWER AND TUBS AND TOILETS AND BIDETS ARE TO BE INSTALLED WITH A 1/2" AIR GAP
  - WATER COLD LINE OR ALL SHOWER AND TUBS AND TOILETS AND BIDETS ARE TO BE INSTALLED WITH A 1/2" AIR GAP
  - SHUT-OFF VALVE IS REQUIRED AT EACH FLOOR
  - BATHROOMS WITH DOUBLE LAVS ARE FED FROM THE SAME RISER
  - ANY LINE NOT LABELED IS 1/2"
  - WATER HEATER TEMPERATURE & PRESSURE RELIEF VALVE AND RELIEF DRAIN ARE INSTALLED PER MANUFACTURER'S SPECIFICATIONS
  - SHUT-OFF VALVE AT WATER HEATER IS FULL OPEN VALVE INSTALLED ON COLD WATER SUPPLY PIPE AT EACH WATER HEATER PER CODE.
  - FULLY AUTOMATIC SHUT-OFF VALVE WITH BLEED DRIPIC INSTALLED AT MAIN INLET SERVICE VALVE INSTALLED ON-SITE PER CODE
  - SEE SYSTEMS PACKAGE PLUMBING SECTION PAGES FOR ADDITIONAL PLUMBING NOTES AND DETAILS
- SEE NOTES FOR DIAGRAM EXPLANATION
- WHEN VERTICAL EXTRUDE WATER SUPPLY RISERS ONLY ARE SHOWN ON THIS PLAN RISERS ONLY ARE FACTORY INSTALLED AS SHOWN AND TERMINATED BELOW THE FLOOR AT THE INDICATED LOCATIONS. MATERIAL PROVISIONS, SYSTEM CONNECTIONS, TESTING, AND INSPECTION FOR ALL BELOW-FLOOR CONNECTIONS ARE ON-SITE BY OTHERS IN ACCORDANCE WITH ALL STATE AND LOCAL CODES
  - WHEN BELOW-FLOOR SYSTEM CONNECTIONS TO RISERS ARE SHOWN ON PLAN BY SOLID LINES THESE ARE COMPLETELY TESTED AND INSPECTED IN THE FACTORY TO THE TERMINATION POINT SHOWN ON ILLUSTRATED PLAN
  - DOTTED LINES ON PLAN (IF PRESENT) ARE INTENDED ONLY TO ILLUSTRATE TYPICAL ON-SITE CONNECTIONS. THESE ARE FOR ILLUSTRATION ONLY AND ARE NOT PROVIDED. INSTALLED, TESTED, AND INSPECTED BY THE FACTORY
  - ALL BELOW-FLOOR WATER LINES MUST BE SIZED, INSTALLED, AND TESTED ON-SITE PER APPLICABLE LOCAL AND STATE CODES


ELECTRIC WATER HEATER - RHEEM MODEL #82V40-2  
 ELECTRIC WATER HEATER - RHEEM MODEL #82V52-2  
 ELECTRIC WATER HEATER - RHEEM MODEL #83VR52-2  
 GAS WATER HEATER - RHEEM MODEL #22V40F1  
 GAS WATER HEATER - RHEEM MODEL #22V50F1

HANGER SPACING - PEX PIPE (SUPPLY)	
MAX HORIZONTAL SPACING (FT.)	4'-0"
MAX VERTICAL SPACING (FT.)	

ALL DIMENSIONS FROM REAR AND MARRIAGE EDGE



PROJECT NO. <b>181503-RB10</b>	
PROJECT NAME 235 Anthony Street Rd Cross, NC, 28033	
SCALE CUSTOM	DATE 03/07/2024
DRAWN BY NONE	CHECKED BY NONE
DESIGNED BY NONE	PROJECT MANAGER GARY RICHARDSON
PROJECT LOCATION NC Custom	PROJECT TYPE NONE
PROJECT STATUS NONE	PROJECT NUMBER SN: 02792
PROJECT ADDRESS 235 Anthony Street Rd Cross, NC, 28033	
PROJECT CONTACT Gary Richardson	
PROJECT PHONE (704) 885-1111	
PROJECT FAX (704) 885-1111	
PROJECT EMAIL gary@richardsonplumbing.com	
PROJECT WEBSITE www.richardsonplumbing.com	
PROJECT NOTES See notes on drawings	
PROJECT COMMENTS See notes on drawings	
PROJECT DESCRIPTION Cold Water Lines	
PROJECT DRAWING NO. 181503-RB10	
PROJECT DATE 03/07/2024	
PROJECT STATUS None	
PROJECT LOCATION NC Custom	
PROJECT MANAGER Gary Richardson	
PROJECT CONTACT Gary Richardson	
PROJECT PHONE (704) 885-1111	
PROJECT FAX (704) 885-1111	
PROJECT EMAIL gary@richardsonplumbing.com	
PROJECT WEBSITE www.richardsonplumbing.com	



- NOTE:
1. ALL LINES 1/4" SLOPE/FOOT MINIMUM UNLESS OTHERWISE NOTED.
  2. ←--- DENOTES 1/8" SLOPE/FOOT.
  3. ALL 2" DIA. LINES SHOWN FILLED (BOLD).
  4. ALL LINES 1-1/2" DIA. MINIMUM OTHERWISE NOTED.
  5. LINES SERVING STOOL ARE 3" DIA. CONTINUOUS TO OUTLET.
  6. AIR ADMITTANCE VALVES SHOWN ARE IN ACCORDANCE w/ASSE 1051 & MANUFACTURER'S INSTRUCTIONS.
  7. CONTINUOUS WASTE APPL. ON SINKS AND LAVATORIES WHERE SPACING DOES NOT EXCEED 30".
  8. THE DISCHARGE LINE FROM THE DISHWASHER SHALL BE NOT LESS THAN 1/2 INCH NOMINAL SIZE AND SHALL EITHER BE LOOPED UP AND SECURELY FASTENED TO THE UNDERSIDE OF THE COUNTER OR BE CONNECTED TO A DECK-MOUNTED DISHWASHER AIR GAP FITTING THAT IS LISTED.
  - 9.

ALL DIMENSIONS FROM REAR AND MARRIAGE EDGE

HANGER SPACING - DRAIN PIPE (DWV)	
MAX HORIZONTAL SPACING (FT)	VERTICAL SPACING
4'-0"	Vertical piping shall be supported at each story or floor level.

DWV FITTING IDENTIFICATION	
XLTL	LONG TURN 90° ELBOW
XLTL	LONG TURN STREET ELBOW
XLTL	LONG TURN 45° ELBOW
XLTL	LONG TURN 22.5° ELBOW
XLTL	LONG TURN 11.25° ELBOW
XLTL	LONG TURN 90° ELBOW
XLTL	LONG TURN STREET ELBOW
XLTL	LONG TURN 45° ELBOW
XLTL	LONG TURN 22.5° ELBOW
XLTL	LONG TURN 11.25° ELBOW


PLUMBING ABOVE THE FLOOR IS FACTORY INSTALLED. PLUMBING BELOW THE FLOOR INCLUDING CONNECTIONS SHALL BE INSTALLED ON SITE BY OTHERS ACCORDING TO SITE CONDITIONS. SUBJECT TO APPROVAL OF LOCAL INSPECTION. ON SITE PLUMBING SHOWN IS SUGGESTIVE ONLY.



Builder	R-Anell Housing Group, LLC - Subsidiary of The Commodore Corp.
Scale	CUSTOM
Date	03/07/2024
Reference	NONE
Scale	CUSTOM
Drawn By	MS
Revised	
Called	2876
Address	235 Ambury Group Rd CROSS, NC, 28033
Project No.	181503-R810
DL	
1/9	

**PIPE SUPPORT:**

- VERTICAL PIPING: SUPPORTS AT 10' O.C. MAX. OR BETWEEN FLOOR LEVELS.
- HORIZONTAL PIPING: SUPPORTS AT 4' O.C. MAX. ENDS OF BRANCHES, AND AT CHANGES IN ELEVATION AND/OR DIRECTION.
- TRAP ARMS
- SUPPORT LOCATED AS CLOSE TO TRAP AS POSSIBLE WHEN TRAP TO VENT EXCEEDS 3'



OPTIONAL GARBAGE DISPOSAL PLUMBING ILLINOIS MODELS ONLY - USE DETAIL ABOVE FOR OPTIONAL GARBAGE DISPOSAL

**NOTES:**  
 ALL BELOW FLOOR PLUMBING BY OTHERS. ALL FITTINGS BELOW BOTTOM CAN BE SHIPPED LOOSE.  
 ALL BELOW FLOOR PLUMBING ILLUSTRATIONS ARE PER REQUIREMENTS ONLY. ON-SITE CONDITIONS AND/OR RESTRICTIONS MAY REQUIRE SOME MODIFICATIONS.  
 OPT. GARBAGE DISPOSAL TO BE LOCATED ON KITCHEN SINK WASTE ASSEMBLY. ALL VENTS THRU ROOF TO BE 3" MIN. ABOVE AND BELOW ROOF PENETRATION.  
 ALL P-TRAPS TO BE 1 1/2" UNLESS NOTED.  
 HORIZONTAL VENT SLOPE: 1/8" PER FOOT.  
 HORIZONTAL DRAIN SLOPE: 1/8" PER FOOT.  
 DRAIN, WASTE, AND VENT PLUMBING TO BE CPVC OR OTHER CODE APPROVED MATERIAL.  
 DRAIN AND DISCHARGE PIPES SERVING WATER HEATERS TO BE CPVC OR OTHER CODE APPROVED MATERIAL.  
 ANY TRANSITIONS TO MATERIALS OTHER THAN THE SPECIFIED MATERIAL MUST INCORPORATE AN APPROVED FITTING FOR CONNECTION.  
 ALL TUBS WITH WHIRLPOOL MUST BE PROVIDED WITH ACCESS TO MOTOR. ALL PLUMBING TO MEET OR EXCEED CURRENT ADOPTED PLUMBING CODES.  
 IN CONCEALED SPACES WHERE PIPING IS INSTALLED THRU HOLES OR NOTCHES IN STUDS, JOISTS, TRUSSES, OR SIMILAR MEMBERS LESS THAN 1 1/2" FROM NEAREST EDGE OF THE MEMBER, THE PIPE SHALL BE PROTECTED BY SHIELD TOP PLATES.  
 PROTECTIVE SHIELD PLATES SHALL BE A MINIMUM OF 1/8" GA. STEEL. PLATES SHALL COVER AREA OF THE PIPE WHERE THE MEMBERS ARE NOTCHED OR BORED, AND SHALL EXTEND A MINIMUM OF 2" ABOVE SOLE PLATES AND BELOW TOP PLATES.  
 AIR ADMITTANCE VALVES MAY SUBSTITUTE ROOF VENTS AT VARIOUS LOCATIONS PER APPLICABLE STATE AND LOCAL PLUMBING CODES. THE 3" MAIN VENT MUST BE VENTED THRU THE ROOF AND CANNOT BE MECHANICALLY VENTED.  
 IN SEISMIC CATEGORIES DG, DL, D2 OR E STRAP UPPER THIRD AND LOWER THIRD OF WATER HEATER TO RESIST A HORIZONTAL FORCE OF 1/3 THE OPERATING WEIGHT OF THE WATER HEATER.




Project No. <b>181503-RB10</b>	Client <b>Richmond</b>	Scale <b>N.T.S.</b>	Sheet <b>09/07/2024</b>	Rev. <b>03/07/2024</b>	Drawn By <b>MS</b>	Checked By <b>MS</b>	Callout <b>28%</b>	Address <b>235 Anthony Grove Rd Crouse, NC 28833</b>
Project Name <b>DN</b>	Client <b>Richmond</b>	Scale <b>N.T.S.</b>	Sheet <b>09/07/2024</b>	Rev. <b>03/07/2024</b>	Drawn By <b>MS</b>	Checked By <b>MS</b>	Callout <b>28%</b>	Address <b>235 Anthony Grove Rd Crouse, NC 28833</b>
Project Name <b>DN</b>	Client <b>Richmond</b>	Scale <b>N.T.S.</b>	Sheet <b>09/07/2024</b>	Rev. <b>03/07/2024</b>	Drawn By <b>MS</b>	Checked By <b>MS</b>	Callout <b>28%</b>	Address <b>235 Anthony Grove Rd Crouse, NC 28833</b>

Builder **P-Anell Housing Group, LLC - Subsidiary of The Commodore Corp.**

106 DWV Notes






Return Air Material/Quantity List	20'	2"
6" Insulated Flex Duct	4	2
6" Start Collar	4	
20"x25" Wall Grill		4
14x6 Wall Grille	2	
10x6 Ceiling Grille	4	



RETURNS IN CEILING IN ADDITION TO AIR THRU GRILLES/OPENINGS

8/1/2024 R-Anell Housing Group, LLC - Subsidiary of The Commodore Corp. Ceiling Return Air System	Address: 235 Anthony Grove Rd Crouse, NC 28033	Callout: 2816	Revisions: Drawn By: MS	Scale: 3/16" = 1'-0" Reference: NONE	Date: 05/01/2024	Designer: CW RICHARDSON DR: NC Custom SP: 44292	Modifying No: 181503-RB10 HR	Project Name: 18022 8653-R00
---	---	------------------	----------------------------	--	---------------------	--	------------------------------------	---------------------------------



**VERTICAL BWL 1**

REQUIRED	8.12
PROVIDED	24.17
MEETS REQ	YES
% SHEATHED	88%

NCRB BRACED WALL CONSTRUCTION DETAILS  
 WALL TYPE [CONSTRUCTION]  
 EXTERIOR 7/16" SHEATHING ONE SIDE WITH 15 GAUGE STAPLE AT 4" O/C EDGE SPACING AND 8" O/C FIELD SPACING.

**HORIZONTAL BWL 1**

REQUIRED	3.21
PROVIDED	50.67
MEETS REQ	YES
% SHEATHED	66%

**HORIZONTAL BWL 2**

REQUIRED	48.50
PROVIDED	3.21
MEETS REQ	YES
% SHEATHED	63%

**Braced Wall**

Unit	Method	Wind Load	Wind Load Method	Ultimate	Width	Length	Exposure	Roof Pitch	Sidewall Height	Seismic	Max. Mean Roof Height
MAIN	2018 NC RC	115 mph	Ultimate	76'-0"	27'-4"	76'-0"	B	9/12	9'-0"	C	IRC

Bracing per prescriptive North Carolina 2018 Residential code.

In conjunction with the wall bracing requirements of Section 602.10, all exterior walls are sheathed with wood structural sheathing panels in accordance with 4506.2 for 140 to 150 MPH structural bracing.

FOUNDATION TIE-DOWN MUST BE CONNECTED ON-SITE BY POINT LOAD LOCATIONS AS NOTED (BY OTHERS).  
 ALTERNATIVE TIE DOWN CONNECTION METHODS APPROVED BY A LOCAL ENGINEER MAY BE USED. REFER TO THE IRC FOR FOUNDATION TIE DOWN REQUIREMENTS FOR 130 MPH OR LESS WIND ZONES

◆ = Factory installed Hold-Down Device with a Minimum Uplift Design Value of 800 LB.



Author	R-Anell Housing Group, LLC - Subsidiary of The Commodore Corp.	Scale	3/16" = 1'-0"	Drawn By	MC	Checked	2876	Calculated	2876	Address	235 Anthony Grove Rd Crouse, NC 28033
Date	03/07/2024	Reference	NONE	Drawn By	MC	Checked	2876	Calculated	2876	Address	235 Anthony Grove Rd Crouse, NC 28033
Project No.	181503-RB10	Scale	3/16" = 1'-0"	Drawn By	MC	Checked	2876	Calculated	2876	Address	235 Anthony Grove Rd Crouse, NC 28033
Project Name	BWP	Scale	3/16" = 1'-0"	Drawn By	MC	Checked	2876	Calculated	2876	Address	235 Anthony Grove Rd Crouse, NC 28033

FOUNDATION SHOWN MUST BE DESIGNED BY OTHERS TO THE SITE CONDITIONS. THIS INCLUDES SEISMIC DESIGN AND ATTACHING THE HOME TO THE FOUNDATION, ALONG WITH RESISTANCE TO LATERAL, LONGITUDINAL, SHEAR, UPLIFT AND DOWNLIFT FORCES IN BOTH DIRECTIONS.

FOR CONNECTION OF THE HOME TO FOUNDATION AT BRACING WALLS, REFER TO "BRACED WALLS-CALCULATED" PAGE, IF APPLICABLE. WHEN THIS PAGE IS PRESENT, HORIZONTAL AND OVERTURNING (RACKING) LOADS AT BRACING WALL LOCATIONS ARE INDICATED FOR THESE FOUNDATION CONNECTIONS. THESE LOADS MAY BE RECALCULATED AND REDESIGNED PER LOCAL CODES TO CONFORM TO SITE CONDITIONS AS REQUIRED. REFER TO CHAPTER 3 (3.9 TIE DOWN TO FOUNDATION) OF THE "MODULAR HOME INSTALLATION MANUAL" FOR ADDITIONAL INFORMATION. REFER TO APPLICABLE CODES FOR CONNECTION OF HOME TO FOUNDATION WHEN "BRACED WALLS-PREScriptive" PAGE IS APPLICABLE.


**20 PSF**  
 COLUMNS & FOOTINGS MUST BE RATED TO MEET THE CENTER LINE LOADS LISTED

Rip loads noted are based on allowable stress design (ASD). Capacity of supports (columns, footings, etc.) must exceed listed kip loads. Any changes to this plan that affect the foundation in any way will be the sole responsibility of the builder/owner.

SELF-WEIGHT OF RIGIDERS NOT IN CALCULATED LOADS SHOWN. PLEASE LABEL SEISMIC RESISTIVE DOWN-LATCH SPACE WALLS TO FOUNDATION TO BE DESIGNED BY OTHERS.

Feeding box (sq ft)	1500 PSF	2000 PSF	2500 PSF
1x1x16x4	2.5K	3.4K	4.3K
2x10x20x6	4.0K	5.3K	6.7K
2x12x24x8	5.4K	7.4K	9.4K
3x10x30x10	8.5K	11.7K	14.8K
3x12x36x12	12.4K	16.7K	20.7K
4x12x42x14	16.5K	22.4K	28.2K
4x14x48x16	21.2K	N/A	N/A

\* 4" x 4" thick pre-cast footer of equivalent width and length may be used in place of a 4" thick cast in place footer.  
 Footer size must be designed by others to site conditions.  
 If noted top load exceeds capacities listed above.



APPROVED BY  
**NTA**  
 NORTHERN TERRITORY ASSOCIATION  
 APPROVED FOR THE INSTALLATION OF THIS HOME SUBJECT TO APPROVAL BY A QUALIFIED PROFESSIONAL ENGINEER OR ARCHITECT OF APPLICABLE STATE LEVELS  
 Kip Whitehead



1. FOUNDATION SHALL BE DESIGNED TO MEET ALL LOCAL, STATE, AND FEDERAL REQUIREMENTS. REFER TO THE "MODULAR HOME INSTALLATION MANUAL" FOR OTHER APPLICABLE INFORMATION. CONSULT LOCAL CODES FOR OTHER REQUIREMENTS. A. BRIDGE, DAM, AND PROTECTIVE BACKFILL SUPPORT (E.T.C.)
2. FOUNDATION SHALL BE DESIGNED TO MEET ALL LOCAL, STATE, AND FEDERAL REQUIREMENTS. REFER TO THE "MODULAR HOME INSTALLATION MANUAL" FOR OTHER APPLICABLE INFORMATION. CONSULT LOCAL CODES FOR OTHER REQUIREMENTS. A. BRIDGE, DAM, AND PROTECTIVE BACKFILL SUPPORT (E.T.C.)
3. FOUNDATION SHALL BE DESIGNED TO MEET ALL LOCAL, STATE, AND FEDERAL REQUIREMENTS. REFER TO THE "MODULAR HOME INSTALLATION MANUAL" FOR OTHER APPLICABLE INFORMATION. CONSULT LOCAL CODES FOR OTHER REQUIREMENTS. A. BRIDGE, DAM, AND PROTECTIVE BACKFILL SUPPORT (E.T.C.)
4. FOUNDATION SHALL BE DESIGNED TO MEET ALL LOCAL, STATE, AND FEDERAL REQUIREMENTS. REFER TO THE "MODULAR HOME INSTALLATION MANUAL" FOR OTHER APPLICABLE INFORMATION. CONSULT LOCAL CODES FOR OTHER REQUIREMENTS. A. BRIDGE, DAM, AND PROTECTIVE BACKFILL SUPPORT (E.T.C.)
5. FOUNDATION SHALL BE DESIGNED TO MEET ALL LOCAL, STATE, AND FEDERAL REQUIREMENTS. REFER TO THE "MODULAR HOME INSTALLATION MANUAL" FOR OTHER APPLICABLE INFORMATION. CONSULT LOCAL CODES FOR OTHER REQUIREMENTS. A. BRIDGE, DAM, AND PROTECTIVE BACKFILL SUPPORT (E.T.C.)
6. FOUNDATION SHALL BE DESIGNED TO MEET ALL LOCAL, STATE, AND FEDERAL REQUIREMENTS. REFER TO THE "MODULAR HOME INSTALLATION MANUAL" FOR OTHER APPLICABLE INFORMATION. CONSULT LOCAL CODES FOR OTHER REQUIREMENTS. A. BRIDGE, DAM, AND PROTECTIVE BACKFILL SUPPORT (E.T.C.)
7. FOUNDATION SHALL BE DESIGNED TO MEET ALL LOCAL, STATE, AND FEDERAL REQUIREMENTS. REFER TO THE "MODULAR HOME INSTALLATION MANUAL" FOR OTHER APPLICABLE INFORMATION. CONSULT LOCAL CODES FOR OTHER REQUIREMENTS. A. BRIDGE, DAM, AND PROTECTIVE BACKFILL SUPPORT (E.T.C.)
8. FOUNDATION SHALL BE DESIGNED TO MEET ALL LOCAL, STATE, AND FEDERAL REQUIREMENTS. REFER TO THE "MODULAR HOME INSTALLATION MANUAL" FOR OTHER APPLICABLE INFORMATION. CONSULT LOCAL CODES FOR OTHER REQUIREMENTS. A. BRIDGE, DAM, AND PROTECTIVE BACKFILL SUPPORT (E.T.C.)

Address: 735 Anthony Grove Rd, Charlotte, NC 28033  
 Scale: 3/16" = 1'-0"  
 Date: 03/07/2024  
 Reference: NONE  
 Drawn By: MS  
 Calculated: 787%

Approved By: Kip Whitehead  
 Approved For: N/A  
 Approved Date: N/A

Project: 181503-RB10  
 File: F020#

Builder: R-Anell Housing Group, LLC - Subsidiary of The Commodore Corp.  
 Foundation: 2x10 Marriage Line without Stair



APPROVED BY



3/13/2024

Approval of this document does not authorize or approve any deviation or deviations from the requirements of applicable State Laws  
**Kip Whitehead**

**Project Information**

For: The Commodore Corporation  
 1B1503-RB10

**Design Information**

	Htg	Clg	Infiltration	
Outside db (°F)	10	99	Method	Simplified
Inside db (°F)	70	75	Construction quality	Average
Design TD (°F)	60	24	Fireplaces	1 (Average)
Daily range	-	M		
Inside humidity (%)	50	50		
Moisture difference (gr/lb)	48	41		

**HEATING EQUIPMENT**

Make	Generic
Trade	
Model	AFUE 100
AHRI ref	
Efficiency	100 AFUE
Heating input	10.3 kW
Heating output	35121 Btuh
Temperature rise	26 °F
Actual air flow	1263 cfm
Air flow factor	0.041 cfm/Btuh
Static pressure	0.50 in H2O
Space thermostat	

**COOLING EQUIPMENT**

Make	Generic
Trade	
Cond	SEER 14.0
Coil	
AHRI ref	
Efficiency	12.2 EER, 14 SEER
Sensible cooling	26282 Btuh
Latent cooling	11264 Btuh
Total cooling	37545 Btuh
Actual air flow	1263 cfm
Air flow factor	0.053 cfm/Btuh
Static pressure	0.50 in H2O
Load sensible heat ratio	0.80

ROOM NAME	Area (ft²)	Htg load (Btuh)	Clg load (Btuh)	Htg AVF (cfm)	Clg AVF (cfm)
MBA	134	2658	967	108	52
B1	220	4199	3492	170	187
KIT/DIN/LIV	947	12675	10929	514	584
BA2	89	1526	1533	62	82
UTL	138	3438	2451	139	131
B3	162	3106	1855	126	99
B2	159	2014	1584	82	85
STAIR	55	0	0	0	0
WIC	131	1509	827	61	44

Calculations approved by ACCA to meet all requirements of Manual J 8th Ed.

Entire House	d	2035	31127	23639	1263	1263
Other equip loads			3994	1607		
Equip. @ 1.04 RSM				26281		
Latent cooling				6363		
<b>TOTALS</b>		<b>2035</b>	<b>35121</b>	<b>32644</b>	<b>1263</b>	<b>1263</b>

**APPROVED BY**  
 **3/13/2024**  
Approval of this document does not authorize or approve any deviation or deviations from the requirements of applicable State Laws  
**Kip Whitehead**

Calculations approved by ACCA to meet all requirements of Manual J 8th Ed.

**Project Information**

For: The Commodore Corporation  
 1B1503-RB10

Notes:

APPROVED BY



3/13/2024

Approval of this document does not authorize or approve any deviation or deviations from the requirements of applicable State Laws

Kip Whitehead

**Design Information**

Weather: Raleigh Executive, NC, US

**Winter Design Conditions**

Outside db	10 °F
Inside db	70 °F
Design TD	60 °F

**Summer Design Conditions**

Outside db	99 °F
Inside db	75 °F
Design TD	24 °F
Daily range	M
Relative humidity	50 %
Moisture difference	41 gr/lb

**Heating Summary**

Structure	26630 Btuh
Ducts (R-4.0)	4497 Btuh
Central vent (61 cfm)	3994 Btuh
Outside air	
Humidification	0 Btuh
Piping	0 Btuh
Equipment load	35121 Btuh

**Sensible Cooling Equipment Load Sizing**

Structure	21659 Btuh
Ducts (R-4.0)	1980 Btuh
Central vent (61 cfm)	1607 Btuh
Outside air	
Blower	0 Btuh
Use manufacturer's data	n
Rate/swing multiplier	1.04
Equipment sensible load	26281 Btuh

**Infiltration**

Method	Simplified
Construction quality	Average
Fireplaces	1 (Average)

**Latent Cooling Equipment Load Sizing**

Structure	2566 Btuh
Ducts	2087 Btuh
Central vent (61 cfm)	1710 Btuh
Outside air	
Equipment latent load	6363 Btuh
<b>Equipment Total Load (Sen+Lat)</b>	<b>32644 Btuh</b>
Req. total capacity at 0.70 SHR	3.1 ton

	Heating	Cooling
Area (ft²)	2035	2035
Volume (ft³)	18315	18315
Air changes/hour	0.39	0.16
Equiv. AVF (cfm)	118	49


**Heating Equipment Summary**

Make	Generic
Trade	
Model	AFUE 100
AHRI ref	
Efficiency	100 AFUE
Heating input	10.3 kW
Heating output	35121 Btuh
Temperature rise	26 °F
Actual air flow	1263 cfm
Air flow factor	0.041 cfm/Btuh
Static pressure	0.50 in H2O
Space thermostat	

**Cooling Equipment Summary**

Make	Generic
Trade	
Cond	SEER 14.0
Coil	
AHRI ref	
Efficiency	12.2 EER, 14 SEER
Sensible cooling	26282 Btuh
Latent cooling	11264 Btuh
Total cooling	37545 Btuh
Actual air flow	1263 cfm
Air flow factor	0.053 cfm/Btuh
Static pressure	0.50 in H2O
Load sensible heat ratio	0.80

Calculations approved by ACCA to meet all requirements of Manual J 8th Ed.



APPROVED BY



3/13/2024

Approval of this document does not authorize or approve any deviation or deviations from the requirements of applicable State Laws

Kip Whitehead

Job #: 1B1503-RB10  
 Performed by AMS of Indiana, Inc. for:  
 The Commodore Corporation  
 1B1503-RB10

AMS of Indiana, Inc.  
 3933 E. Jackson Blvd.  
 Elkhart, IN 46516  
 Phone: 574-293-5526 Fax: 574-294-1366  
 eng-ams@comcast.net

Scale: 1 : 120  
 Page 1  
 Right-Suite® Universal 2023  
 23.0.05 RSU02009  
 2024-Mar-05 08:08:10  
 ...DS\Commodore\1B1503-RB10(NC).rup

## Project Information

For: The Commodore Corporation  
1B1503-RB10

## Cooling Equipment

### Design Conditions

Outdoor design DB:	99.1°F	Sensible gain:	25246 Btuh	Entering coil DB:	77.0°F
Outdoor design WB:	77.1°F	Latent gain:	6363 Btuh	Entering coil WB:	64.0°F
Indoor design DB:	75.0°F	Total gain:	31609 Btuh		
Indoor RH:	50%	Estimated airflow:	1263 cfm		

### Manufacturer's Performance Data at Actual Design Conditions

Equipment type:	Split AC				
Manufacturer:	Generic	Model:	SEER 14.0		
Actual airflow:	1263 cfm				
Sensible capacity:	26282 Btuh		104% of load		
Latent capacity:	11264 Btuh		177% of load		
Total capacity:	37545 Btuh		119% of load	SHR:	70%

## Heating Equipment

### Design Conditions

Outdoor design DB:	10.1°F	Heat loss:	35121 Btuh	Entering coil DB:	65.0°F
Indoor design DB:	70.0°F				

### Manufacturer's Performance Data at Actual Design Conditions

Equipment type:	Elec furnace				
Manufacturer:	Generic	Model:	AFUE 100		
Actual airflow:	1263 cfm				
Output capacity:	35121 Btuh		100% of load	Temp. rise:	0 °F

APPROVED BY  
**NIA** 3/13/2024

Approval of this document does not authorize or approve any deviation or deviations from the requirements of applicable State Laws  
Kip Whitehead

Meets all requirements of ACCA Manual S.



**Duct System Summary**  
**Entire House**  
AMS of Indiana, Inc.

3933 E Jackson Blvd., Elkhart, IN 46516 Phone: 574-293-5526 Fax: 574-294-1366 Email: eng-ams@comcast.net

APPROVED BY



3/13/2024

**Project Information**

For: The Commodore Corporation  
1B1503-RB10

Approval of this document does not authorize or approve any deviation or deviations from the requirements of applicable State Laws  
Kip Whitehead

	Heating	Cooling
External static pressure	0.50 in H2O	0.50 in H2O
Pressure losses	0.26 in H2O	0.26 in H2O
Available static pressure	0.24 in H2O	0.24 in H2O
Supply / return available pressure	0.120 / 0.120 in H2O	0.120 / 0.120 in H2O
Lowest friction rate	0.348 in/100ft	0.348 in/100ft
Actual air flow	1263 cfm	1263 cfm
Total effective length (TEL)		69 ft

**Supply Branch Detail Table**

Name	Design (Btuh)	Htg (cfm)	Clg (cfm)	Design FR	Diam (in)	H x W (in)	Duct Matl	Actual Ln (ft)	Ftg.Eqv Ln (ft)	Trunk
B1	c 1746	85	93	0	0	0x0	VIFx	0	0	
B1-A	c 1746	85	93	0	0	0x0	VIFx	0	0	
B2	c 1584	82	85	0	0	0x0	VIFx	0	0	
B3	h 1855	126	99	0	0	0x0	VIFx	0	0	
BA2	c 1533	62	82	0	0	0x0	VIFx	0	0	
KIT/DIN/LIV	c 1561	73	83	0	0	0x0	VIFx	0	0	
KIT/DIN/LIV-B	c 1561	73	83	0	0	0x0	VIFx	0	0	
KIT/DIN/LIV-C	c 1561	73	83	0	0	0x0	VIFx	0	0	
KIT/DIN/LIV-D	c 1561	73	83	0	0	0x0	VIFx	0	0	
KIT/DIN/LIV-F	c 1561	73	83	0	0	0x0	VIFx	0	0	
KIT/DIN/LIV-G	c 1561	73	83	0	0	0x0	VIFx	0	0	
KIT/DIN/LIV-H	c 1561	73	83	0	0	0x0	VIFx	0	0	
MBA	h 967	108	52	0	0	0x0	VIFx	0	0	
UTL	h 2451	139	131	0	0	0x0	VIFx	0	0	
WIC	h 827	61	44	0	0	0x0	VIFx	0	0	

**Return Branch Detail Table**

Name	Grille Size (in)	Htg (cfm)	Clg (cfm)	TEL (ft)	Design FR	Veloc (fpm)	Diam (in)	H x W (in)	Stud/Joist Opening (in)	Duct Matl	Trunk
rb1	0x0	1263	1263	69.1	0.348	714	<b>18.0</b>	<b>0x 0</b>		VIFx	

*Bold/italic values have been manually overridden*



# Generated by REScheck-Web Software Compliance Certificate

Project 1B1503-RB10

Energy Code: **2018 IECC**  
 Location: **Harnett County, North Carolina**  
 Construction Type: **Single-family**  
 Project Type: **New Construction**  
 Orientation: **Unspecified**  
 Conditioned Floor Area: **2,077 ft<sup>2</sup>**  
 Glazing Area: **10%**  
 Climate Zone: **4 (3499 HDD)**  
 Permit Date:  
 Permit Number:

APPROVED BY



3/13/2024

Approval of this document does not authorize or approve any deviation or deviations from the requirements of applicable State Laws

Kip Whitehead

Construction Site:  
 190 Round Rock Lane  
 Broadway, North Carolina 27505

Owner/Agent:  
 RICHARDSON  
 NC Custom

Designer/Contractor:  
 R-Anell Housing Group, LLC  
 Commodore Homes, LLC  
 235 Anthony Grove Rd.  
 Crouse, NC 28033

## Compliance: Passes using UA trade-off

Compliance: **5.7% Better Than Code** Maximum UA: **369** Your UA: **348** Maximum SHGC: **0.40** Your SHGC: **0.26**

The % Better or Worse Than Code Index reflects how close to compliance the house is based on code trade-off rules. It DOES NOT provide an estimate of energy use or cost relative to a minimum-code home.

Slab-on-grade tradeoffs are no longer considered in the UA or performance compliance path in REScheck. Each slab-on-grade assembly in the specified climate zone must meet the minimum energy code insulation R-value and depth requirements.

## Envelope Assemblies

Assembly	Gross Area or Perimeter	Cavity R-Value	Cont. R-Value	Prop. U-Factor	Req. U-Factor	Prop. UA	Req. UA
Ceiling 1: Flat Ceiling or Scissor Truss	874	44.0	0.0	0.027	0.026	24	23
Ceiling 2 [Between knee walls]: Flat Ceiling or Scissor Truss	1,203	30.0	0.0	0.035	0.026	42	31
Wall [1walls]: Wood Frame, 24" o.c. Orientation: Right side	267	21.0	0.0	0.056	0.060	15	16
Window - Kinro 7112 Transom {Qty 1}: Vinyl Frame:Double Pane with Low-E SHGC: 0.26 Orientation: Right side	6			0.310	0.320	2	2
Wall {1walls}: Wood Frame, 24" o.c. Orientation: Left side	267	21.0	0.0	0.056	0.060	14	15
Door - Hinged - Exterior - 6 Panel - Fire Rated {Qty 1}: Solid Orientation: Left side	22			0.170	0.320	4	7
Wall [1walls]: Wood Frame, 24" o.c. Orientation: Back	743	21.0	0.0	0.056	0.060	36	39
Door - Hinged - Exterior - Half Lite {Qty 1}: null Orientation: Back	22			0.250	0.320	6	7


Project Title: 1B1503-RB10  
 Data filename:

Report date: 03/01/24  
 Page 1 of 10

Assembly	Gross Area or Perimeter	Cavity R-Value	Cont. R-Value	Prop. U-Factor	Req. U-Factor	Prop. UA	Req. UA
Window - Kinro 7112 Transom {Qty 1}: Vinyl Frame:Double Pane with Low-E SHGC: 0.35 Orientation: Back	6			0.320	0.320	2	2
Window - Kinro 3656 Picture {Qty 3}: Vinyl Frame:Double Pane with Low-E SHGC: 0.26 Orientation: Back	43			0.310	0.320	13	14
Window - Kinro SH 3658 {Qty 2}: Vinyl Frame:Double Pane with Low-E SHGC: 0.23 Orientation: Back	30			0.340	0.320	10	10
Wall [1walls]: Wood Frame, 24" o.c. Orientation: Front	743	21.0	0.0	0.056	0.060	32	35
Door - Hinged - Exterior - 0.75 Lite {Qty 1}: null Orientation: Front	22			0.320	0.320	7	7
Window - (2) Kinro SH 3658 w(1)Trans - 7270 {Qty 2}: Vinyl Frame:Double Pane with Low-E SHGC: 0.26 Orientation: Front	72			0.340	0.320	24	23
Window - Kinro SH 3658 w(1)Trans - 3670 {Qty 4}: Vinyl Frame:Double Pane with Low-E SHGC: 0.25 Orientation: Front	72			0.340	0.320	24	23
Wall [Cape Close Off Kit]: Wood Frame, 24" o.c. Orientation: Unspecified	200	11.0	0.0	0.087	0.060	16	11
Attic Door: Solid Orientation: Unspecified	18			0.460	0.320	8	6
Floor 1: All-Wood Joist/Truss:Over Outside Air	2,077	30.0	0.0	0.033	0.047	69	98

*Compliance Statement:* The proposed building design described here is consistent with the building plans, specifications, and other calculations submitted with the permit application. The proposed building has been designed to meet the 2018 IECC requirements in REScheck Version : REScheck-Web and to comply with the mandatory requirements listed in the REScheck Inspection Checklist.

Cameron LeCount  
Name - Title



Signature

3/1/24  
Date

APPROVED BY  
  
 3/13/2024  
 Approval of this document does not authorize or approve any deviation or deviations from the requirements of applicable State Laws  
 Kip Whitehead








# REScheck Software Version : REScheck-Web Inspection Checklist

Energy Code: 2018 IECC

Requirements: 0.0% were addressed directly in the REScheck software

Text in the "Comments/Assumptions" column is provided by the user in the REScheck Requirements screen. For each requirement, the user certifies that a code requirement will be met and how that is documented, or that an exception is being claimed. Where compliance is itemized in a separate table, a reference to that table is provided.

Section # & Req.ID	Pre-Inspection/Plan Review	Plans Verified Value	Field Verified Value	Complies?	Comments/Assumptions
103.1, 103.2 [PR1] <sup>1</sup> 	Construction drawings and documentation demonstrate energy code compliance for the building envelope. Thermal envelope represented on construction documents.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
103.1, 103.2, 403.7 [PR3] <sup>1</sup> 	Construction drawings and documentation demonstrate energy code compliance for lighting and mechanical systems. Systems serving multiple dwelling units must demonstrate compliance with the IECC Commercial Provisions.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
302.1, 403.7 [PR2] <sup>2</sup> 	Heating and cooling equipment is sized per ACCA Manual S based on loads calculated per ACCA Manual J or other methods approved by the code official.	Heating: Btu/hr _____ Cooling: Btu/hr _____	Heating: Btu/hr _____ Cooling: Btu/hr _____	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	

**Additional Comments/Assumptions:**

APPROVED BY





3/13/2024

Approval of this document does not authorize or approve any deviation or deviations from the requirements of applicable State Laws

Kip Whitehead


1	High Impact (Tier 1)	2	Medium Impact (Tier 2)	3	Low Impact (Tier 3)
---	----------------------	---	------------------------	---	---------------------

Section # & Req.ID	Foundation Inspection	Complies?	Comments/Assumptions
303.2.1 [FO11] <sup>2</sup> 	A protective covering is installed to protect exposed exterior insulation and extends a minimum of 6 in. below grade.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.9 [FO12] <sup>2</sup> 	Snow- and ice-melting system controls installed.	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	

Additional Comments/Assumptions:

**APPROVED BY**  
  
 3/13/2024  
Approval of this document does not authorize or approve any deviation or deviations from the requirements of applicable State Laws  
**Kip Whitehead**

1 High Impact (Tier 1)	2 Medium Impact (Tier 2)	3 Low Impact (Tier 3)
------------------------	--------------------------	-----------------------

Section # & Req.ID	Framing / Rough-In Inspection	Plans Verified Value	Field Verified Value	Complies?	Comments/Assumptions
402.1.1, 402.3.4 [FR1] <sup>1</sup>	Door U-factor.	U-____	U-____	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	See the Envelope Assemblies table for values.
402.1.1, 402.3.1, 402.3.3, 402.5 [FR2] <sup>1</sup>	Glazing U-factor (area-weighted average).	U-____	U-____	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	See the Envelope Assemblies table for values.
303.1.3 [FR4] <sup>1</sup>	U-factors of fenestration products are determined in accordance with the NFRC test procedure or taken from the default table.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.4.1.1 [FR23] <sup>1</sup>	Air barrier and thermal barrier installed per manufacturer's instructions.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.4.3 [FR20] <sup>1</sup>	Fenestration that is not site built is listed and labeled as meeting AAMA /WDMA/CSA 101/1.S.2/A440 or has infiltration rates per NFRC 400 that do not exceed code limits.	<b>APPROVED BY</b>  3/13/2024 <small>Approval of this document does not authorize or approve any deviation or deviations from the requirements of applicable State Laws.</small> <b>Kip Whitehead</b>		<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.4.5 [FR16] <sup>2</sup>	IC-rated recessed lighting fixtures sealed at housing/interior finish and labeled to indicate ≤2.0 cfm leakage at 75 Pa.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.3.1 [FR12] <sup>1</sup>	Supply and return ducts in attics insulated ≥ R-8 where duct is ≥ 3 inches in diameter and ≥ R-6 where < 3 inches. Supply and return ducts in other portions of the building insulated ≥ R-6 for diameter ≥ 3 inches and R-4.2 for < 3 inches in diameter.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.3.2 [FR13] <sup>1</sup>	Ducts, air handlers and filter boxes are sealed with joints/seams compliant with International Mechanical Code or International Residential Code, as applicable.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.3.5 [FR15] <sup>3</sup>	Building cavities are not used as ducts or plenums.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.4 [FR17] <sup>2</sup>	HVAC piping conveying fluids above 105 °F or chilled fluids below 55 °F are insulated to ≥R-3.	R-____	R-____	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.4.1 [FR24] <sup>1</sup>	Protection of insulation on HVAC piping.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.5.3 [FR18] <sup>2</sup>	Hot water pipes are insulated to ≥R-3.	R-____	R-____	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	

1 High Impact (Tier 1)    2 Medium Impact (Tier 2)    3 Low Impact (Tier 3)

Section # & Req.ID	Framing / Rough-In Inspection	Plans Verified Value	Field Verified Value	Complies?	Comments/Assumptions
403.6 (FR19) <sup>2</sup>	Automatic or gravity dampers are installed on all outdoor air intakes and exhausts.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	


**Additional Comments/Assumptions:**

**APPROVED BY**  
  
 3/13/2024  
Approval of this document does not authorize or approve any deviation or deviations from the requirements of applicable State Laws  
**Kip Whitehead**


1 High Impact (Tier 1)
2 Medium Impact (Tier 2)
3 Low Impact (Tier 3)

Section # & Req.ID	Insulation Inspection	Plans Verified Value	Field Verified Value	Complies?	Comments/Assumptions
303.1 [IN13] <sup>2</sup>	All installed insulation is labeled or the installed R-values provided.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.1.1, 402.2.6 [IN1] <sup>1</sup>	Floor insulation R-value.	R-_____ <input type="checkbox"/> Wood <input type="checkbox"/> Steel	R-_____ <input type="checkbox"/> Wood <input type="checkbox"/> Steel	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	See the Envelope Assemblies table for values.
303.2, 402.2.8 [IN2] <sup>1</sup>	Floor insulation installed per manufacturer's instructions and in substantial contact with the underside of the subfloor, or floor framing cavity insulation is in contact with the top side of sheathing, or continuous insulation is installed on the underside of floor framing and extends from the bottom to the top of all perimeter floor framing members.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.1.1, 402.2.5, 402.2.6 [IN3] <sup>1</sup>	Wall insulation R-value. If this is a mass wall with at least 1/2 of the wall insulation on the wall exterior, the exterior insulation requirement applies (FR10).	R-_____ <input type="checkbox"/> Wood <input type="checkbox"/> Mass <input type="checkbox"/> Steel	R-_____ <input type="checkbox"/> Wood <input type="checkbox"/> Mass <input type="checkbox"/> Steel	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	See the Envelope Assemblies table for values.
303.2 [IN4] <sup>1</sup>	Wall insulation is installed per manufacturer's instructions.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	


**Additional Comments/Assumptions:**

**APPROVED BY**  
  
 3/13/2024  
 Approval of this document does not authorize or approve any deviation or deviations from the requirements of applicable State Laws  
**Kip Whitehead**

1 High Impact (Tier 1)
2 Medium Impact (Tier 2)
3 Low Impact (Tier 3)

Section # & Req.ID	Final Inspection Provisions	Plans Verified Value	Field Verified Value	Complies?	Comments/Assumptions
402.1.1, 402.2.1, 402.2.2, 402.2.6 [FI1] <sup>1</sup>	Ceiling insulation R-value.	R-____ <input type="checkbox"/> Wood <input type="checkbox"/> Steel	R-____ <input type="checkbox"/> Wood <input type="checkbox"/> Steel	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	See the Envelope Assemblies table for values.
303.1.1.1, 303.2 [FI2] <sup>1</sup>	Ceiling insulation installed per manufacturer's instructions. Blown insulation marked every 300 ft <sup>2</sup> .			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.2.3 [FI22] <sup>2</sup>	Vented attics with air permeable insulation include baffle adjacent to soffit and eave vents that extends over insulation.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.2.4 [FI3] <sup>1</sup>	Attic access hatch and door insulation ≥R-value of the adjacent assembly.	R-____	R-____	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
402.4.1.2 [FI17] <sup>1</sup>	Blower door test @ 50 Pa. ≤5 ach in Climate Zones 1-2, and ≤3 ach in Climate Zones 3-8.	ACH 50 = ____	ACH 50 = ____	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.3.3 [FI27] <sup>1</sup>	Ducts are pressure tested to determine air leakage with either: Rough-in test: Total leakage measured with a pressure differential of 0.1 inch w.g. across the system including the manufacturer's air handler enclosure if installed at time of test. Postconstruction test: Total leakage measured with a pressure differential of 0.1 inch w.g. across the entire system including the manufacturer's air handler enclosure.	____ cfm/100 ft <sup>2</sup>	____ cfm/100 ft <sup>2</sup>	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.3.4 [FI4] <sup>1</sup>	Duct tightness test result of ≤4 cfm/100 ft <sup>2</sup> across the system or ≤3 cfm/100 ft <sup>2</sup> without air handler @ 25 Pa. For rough-in tests, verification may need to occur during Framing Inspection.	____ cfm/100 ft <sup>2</sup>	____ cfm/100 ft <sup>2</sup>	<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.3.2.1 [FI24] <sup>1</sup>	Air handler leakage designated by manufacturer at ≤2% of design air flow.	<p style="text-align: center;"><b>APPROVED BY</b></p>  <p style="text-align: center;">3/13/2024</p> <p style="text-align: center;"><small>Approval of this document does not authorize or approve any deviation or deviations from the requirements of applicable State Laws</small></p> <p style="text-align: center;"><b>Kip Whitehead</b></p>		<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.1.1 [FI9] <sup>2</sup>	Programmable thermostats installed for control of primary heating and cooling systems and initially set by manufacturer to code specifications.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.1.2 [FI10] <sup>2</sup>	Heat pump thermostat installed on heat pumps.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.5.1 [FI11] <sup>2</sup>	Circulating service hot water systems have automatic or accessible manual controls.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	

1 High Impact (Tier 1)    2 Medium Impact (Tier 2)    3 Low Impact (Tier 3)

Section # & Req.ID	Final Inspection Provisions	Plans Verified Value	Field Verified Value	Complies?	Comments/Assumptions
403.6.1 [FI25] <sup>2</sup>	All mechanical ventilation system fans not part of tested and listed HVAC equipment meet efficacy and air flow limits per Table R403.6.1.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.2 [FI26] <sup>2</sup>	Hot water boilers supplying heat through one- or two-pipe heating systems have outdoor setback control to lower boiler water temperature based on outdoor temperature.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.5.1.1 [FI28] <sup>2</sup>	Heated water circulation systems have a circulation pump. The system return pipe is a dedicated return pipe or a cold water supply pipe. Gravity and thermosyphon circulation systems are not present. Controls for circulating hot water system pumps start the pump with signal for hot water demand within the occupancy. Controls automatically turn off the pump when water is in circulation loop is at set-point temperature and no demand for hot water exists.	<p><b>APPROVED BY</b></p>  <p>3/13/2024</p> <p><small>Approval of this document does not authorize or approve any deviation or deviations from the requirements of applicable State Laws</small></p> <p><b>Kip Whitehead</b></p>		<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.5.1.2 [FI29] <sup>2</sup>	Electric heat trace systems comply with IEEE 515.1 or UL 515. Controls automatically adjust the energy input to the heat tracing to maintain the desired water temperature in the piping.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.5.2 [FI30] <sup>2</sup>	Demand recirculation water systems have controls that manage operation of the pump and limit the temperature of the water entering the cold water piping to <= 104°F.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
403.5.4 [FI31] <sup>2</sup>	Drain water heat recovery units tested in accordance with CSA B55.1. Potable water-side pressure loss of drain water heat recovery units < 3 psi for individual units connected to one or two showers. Potable water-side pressure loss of drain water heat recovery units < 2 psi for individual units connected to three or more showers.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
404.1 [FI6] <sup>1</sup>	90% or more of permanent fixtures have high efficacy lamps.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
404.1.1 [FI23] <sup>3</sup>	Fuel gas lighting systems have no continuous pilot light.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	
401.3 [FI7] <sup>2</sup>	Compliance certificate posted.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	

1 High Impact (Tier 1)    2 Medium Impact (Tier 2)    3 Low Impact (Tier 3)

Section # & Req.ID	Final Inspection Provisions	Plans Verified Value	Field Verified Value	Complies?	Comments/Assumptions
303.3 [FI18] <sup>3</sup>	Manufacturer manuals for mechanical and water heating systems have been provided.			<input type="checkbox"/> Complies <input type="checkbox"/> Does Not <input type="checkbox"/> Not Observable <input type="checkbox"/> Not Applicable	

Additional Comments/Assumptions:

APPROVED BY



3/13/2024

Approval of this document does not authorize or approve any deviation or deviations from the requirements of applicable State Laws

Kip Whitehead

1 High Impact (Tier 1)	2 Medium Impact (Tier 2)	3 Low Impact (Tier 3)
------------------------	--------------------------	-----------------------





# 2018 IECC Energy Efficiency Certificate

Insulation Rating	R-Value
Above-Grade Wall	21.00
Below-Grade Wall	0.00
Floor	30.00
Ceiling / Roof	30.00
Ductwork (unconditioned spaces):	_____

Glass & Door Rating	U-Factor	SHGC
Window	0.34	0.26
Door	0.17	

Heating & Cooling Equipment	Efficiency
Heating System: _____	_____
Cooling System: _____	_____
Water Heater: _____	_____

Name: \_\_\_\_\_ Date: \_\_\_\_\_

Comments

APPROVED BY  
 3/13/2024

Approval of this document does not authorize or approve any deviation or deviations from the requirements of applicable State Laws  
 Kip Whitehead

Job 98929	Truss CCB34335	Truss Type HINGED ATTIC	Qty 1	Ply 1	Commodore 315 NC R28C9F^ Ref. #10005457
--------------	-------------------	----------------------------	----------	----------	---

Universal Forest Products Inc., Grand Rapids, MI 49525, Weston Gorby 8.220 e Aug 13 2018 MiTek Industries, Inc. Thu Oct 17 08:11:22 2019 Page 1 of 2

Copyright © 2019 Universal Forest Products, Inc. All Rights Reserved



Approval of this document does not authorize or approve any deviation or deviations from the requirements of applicable State Laws

Kip Whitehead




Plate Offsets (X,Y)-- [1:0-5-0,0-8-7], [2:0-0-5,0-0-8], [3:0-0-11,0-1-2], [9:0-0-11,0-1-2], [10:0-0-5,0-0-8], [11:0-7-5,Edge], [11:0-5-0,0-0-15]

<b>SPACING--:</b> 2-0-0 <b>LOADING (psf)</b> TCLL 23.1 (Ground Snow=30.0) TCDL 7.0 BCLL 0.0 BCDL 10.0	<b>SPACING--:</b> 1-4-0 <b>LOADING (psf)</b> TCLL 34.7 (Ground Snow=45.0) TCDL 10.5 BCLL 0.0 BCDL 15.0	<b>SPACING--</b> 2-0-0 Plate Grip DOL 1.15 Lumber DOL 1.15 Rep Stress Incr YES Code IBC2018/TPI2014 IBC2015/TPI2014	<b>CSI.</b> TC 0.58 BC 0.78 WB 0.72 Matrix-R	<b>DEFL.</b> Vert(LL) 0.36 13-14 Vert(CT) 0.33 13-14 Horz(CT) 0.01 11 Attic -0.23 12-13	<b>PLATES GRIP</b> MT20 137/130 MT18HS 137/130 Weight: 212 lb FT = 0%
---	--	--	--	---	---

<b>LUMBER-</b> TOP CHORD T1: 1-1/2X9-1/4 LP-LSL TC 1.75E *Except* T2: 2x6 SP No.2 or 2x6 SPF No.2 T3: 2x4 SP No.2 or 2x4 SPF No.2 BOT CHORD 2x10 SP No.2 or 2x10 SPF No.2 WEBS 2x4 SP No.2 or 2x4 SPF No.2 *Except* W2: 2x6 SP No.2 or 2x6 SPF No.2	<b>BRACING-</b> TOP CHORD Structural wood sheathing directly applied or 6-0-0 oc purlins. BOT CHORD Rigid ceiling directly applied or 6-10-3 oc bracing. WEBS 1 Row at midpt 4-8
---	---

**REACTIONS.** (lb/size) 1=992/0-3-8 (min. 0-1-11), 11=992/0-3-8 (min. 0-1-11), 13=352/0-3-8 (min. 0-1-8)  
Max Horz 1=-715(LC 7)  
Max Uplift 1=-669(LC 9), 11=-672(LC 10), 13=-173(LC 9)  
Max Grav 1=1069(LC 3), 11=1070(LC 4), 13=999(LC 13)

**FORCES.** (lb) - Maximum Compression/Maximum Tension  
TOP CHORD 1-2=-1053/679, 2-3=-905/674, 3-15=-898/764, 4-15=-765/768, 4-5=-295/176, 5-6=-162/189,  
6-7=-160/187, 7-8=-299/176, 8-16=-763/765, 9-16=-900/760, 9-10=-902/669, 10-11=-1053/674  
BOT CHORD 1-14=-360/700, 13-14=-360/700, 12-13=-360/700, 11-12=-360/700  
WEBS 9-12=-240/524, 3-14=-243/526, 4-8=-607/749

**REQUIRED FIELD JOINT CONNECTIONS** - Maximum Compression (lb)/ Tension (lb)/ Shear (lb)/ Moment (lb-in  
4=607/749/138/5858, 5=252/181/157/0, 6=137/191/157/0, 7=254/178/158/0, 8=607/749/138/5815,  
12=240/524/0/0, 13=360/700/500/0, 14=243/526/0/0

**NOTES-**

- 1) Wind: ASCE 7-16; Vult=165mph (3-second gust) Vasd=130mph @24in o.c.; TCCL=2.8psf; BCDL=4.0psf; (Alt. 180mph @16in o.c.; TCCL=4.2psf; BCDL=6.0psf); h=30ft; Cat. II, Exp C; Enclosed; MWFRS (envelope) gable end zone and C-C Exterior(2E) 1-1-0 to 4-1-0, Interior(1) 4-1-0 to 11-7-2, Exterior(2R) 11-7-2 to 17-7-2, Interior(1) 17-7-2 to 25-2-6, Exterior(2E) 25-2-6 to 28-2-6 zone; cantilever left and right exposed ;C-C for members and forces & MWFRS for reactions shown; Lumber DOL=1.60 plate grip DOL=1.60
- 2) TCLL: ASCE 7-16; Pg=30.0 psf; Ps=23.1 psf (Lum DOL=1.15 Plate DOL=1.15); Is=1.0; Rough Cat C; Partially Exp.; Ce=1.0; Cs=1.00; Ct=1.10
- 3) Roof design snow load has been reduced to account for slope.

The professional engineering seal indicates that a licensed professional engineer has designed the truss under the standards referenced within this document, not necessarily the current state building code. The engineering seal is not an approval to use in a specific state. The final determination on whether a truss design is acceptable under the locally adopted building code rest with the building official or designated appointee.



**WARNING - Verify design parameters and READ NOTES**

Truss shall not be cut or modified without approval of the truss design engineer. This component has only been designed for the loads noted on this drawing. Construction and lifting forces have not been considered. The builder is responsible for lifting methods and system design. Builder responsibilities are defined under TPI1. This design is based only upon parameters shown, and is for an individual building component to be installed and loaded vertically. Applicability of design parameters and proper incorporation of component is responsibility of building designer - not truss designer. Bracing shown is for lateral support of individual web members only. Additional temporary bracing to insure stability during construction is the responsibility of the erector. Additional permanent bracing of the overall structure is the responsibility of the building designer. For general guidance regarding fabrication, quality control, storage, delivery, erection and bracing, consult BCSI 1-06 from the Wood Truss Council of America and Truss Plate Institute Recommendation available from WTCA, 6300 Enterprise LN, Madison, WI 53719 J:\support\MitekSupp\templates\ufp.tpe

Universal Forest Products, Inc. 2801 EAST BELTLINE RD. NE  
PHONE (616)-364-6161 FAX (616)-365-0060 GRAND RAPIDS, MI 49525



Job 98929	Truss CCB34335	Truss Type HINGED ATTIC	Qty 1	Ply 1	Commodore 315 NC R28C9F^ Ref. #10005457
--------------	-------------------	----------------------------	----------	----------	---

Universal Forest Products Inc., Grand Rapids, MI 49525, Weston Gorby 8.220 e Aug 13 2018 MiTek Industries, Inc. Thu Oct 17 08:11:22 2019 Page 2 of 2

**Copyright © 2019 Universal Forest Products, Inc. All Rights Reserved**

- 4) Unbalanced snow loads have been considered for this design.
- 5) All plates are MT20 plates unless otherwise indicated.
- 6) See HINGE PLATE DETAILS for plate placement.
- 7) Provisions must be made to prevent lateral movement of hinged member(s) during transportation.
- 8) All additional member connections shall be provided by others for forces as indicated.
- 9) This truss has been designed for a 10.0 psf bottom chord live load nonconcurrent with any other live loads.
- 10) \* This truss has been designed for a live load of 20.0psf on the bottom chord in all areas where a rectangle 3-6-0 tall by 2-0-0 wide will fit between the bottom chord and any other members.
- 11) Ceiling dead load (5.0 psf) on member(s). 3-4, 8-9, 4-8
- 12) Bottom chord live load (40.0 psf) and additional bottom chord dead load (0.0 psf) applied only to room. 13-14, 12-13
- 13) Provide mechanical connection (by others) of truss to bearing plate capable of withstanding 669 lb uplift at joint 1, 672 lb uplift at joint 11 and 173 lb uplift at joint 13.
- 14) Fixity of member 4 - 8 has been changed.
- 15) This truss is designed in accordance with the 2018 International Building Code section 2306.1 and referenced standard ANSI/TPI 1.
- 16) Attic room checked for L/360 deflection.
- 17) This truss is designed in accordance with the 2015 IBC Sec 2306.1 and referenced standard ANSI/TPI 1
- 18) Take precaution to keep the chords in plane, any bending or twisting of the hinge plate must be repaired before the building is put into service.
- 19) The field-installed members are an integral part of the truss design. Retain a design professional to specify final field connections and temporary supports. All field-installed members must be properly fastened prior to applying any loading to the truss. This design anticipates the final set position.
- 20) Based on: CCB34331
- 21) Revision: Updated Code

**APPROVED BY**  
  
 3/13/2024  
 Approval of this document does not authorize or approve any deviation or deviations from the requirements of applicable State Laws  
**Kip Whitehead**

The professional engineering seal indicates that a licensed professional engineer has designed the truss under the standards referenced within this document, not necessarily the current state building code. The engineering seal is not an approval to use in a specific state. The final determination on whether a truss design is acceptable under the locally adopted building code rest with the building official or designated appointee.

**WARNING - Verify design parameters and READ NOTES** Universal Forest Products, Inc. 2801 EAST BELTLINE RD, NE  
 PHONE (616)-364-6161 FAX (616)-365-0060 GRAND RAPIDS, MI 49525

Truss shall not be cut or modified without approval of the truss design engineer.  
 This component has only been designed for the loads noted on this drawing. Construction and lifting forces have not been considered. The builder is responsible for lifting methods and system design. Builder responsibilities are defined under TPI1. This design is based only upon parameters shown, and is for an individual building component to be installed and loaded vertically. Applicability of design parameters and proper incorporation of component is responsibility of building designer - not truss designer. Bracing shown is for lateral support of individual web members only. Additional temporary bracing to insure stability during construction is the responsibility of the erector. Additional permanent bracing of the overall structure is the responsibility of the building designer. For general guidance regarding fabrication, quality control, storage, delivery, erection and bracing, consult BCSI 1-06 from the Wood Truss Council of America and Truss Plate Institute Recommendation available from WTCA, 6300 Enterprise Ln, Madison, WI 53719 J:\support\MitekSupp\templates\lfp.tpe





# Universal Forest Products®

Job	Truss	MFG	Customer
98929	CCB34335	315	COMMODORE

The professional engineering seal indicates that a licensed professional has reviewed the design under the standards referenced within this document, not necessarily the current state building code. The engineering seal is not an approval to use a design in a specific state. The final determination on whether a truss design is acceptable under the locally adopted building code rest with the building official or designated appointee.



APPROVED BY



3/13/2024

Approval of this document does not authorize or approve any deviation or deviations from the requirements of applicable State Laws

Kip Whitehead

# NORTH CAROLINA MODULAR PLANS REVIEW CHECKLIST

PAGE 1 of 3

revised June 2018

<b>Manufacturer</b>	R-Anell Housing Group
<b>Model number/name</b>	1B1503-RB10
<b>3rd Party</b>	NTA
<b>Review Date</b>	3/13/2024
<b>Reviewer</b>	Kip Whitehead
	<b>Plan Sheet Page # and NOTES</b>
<b><u>QC MANUAL</u></b> (current and complete)	OK
<b><u>APPENDIX B</u></b> (required and attached)	N/A - Does Not Apply to Residential Modulares
<b><u>PLAN SHEETS</u></b>	
Each plan sheet third-party stamped with approver's name	YES
Each plan sheets is numbered and/or indexed	YES
<b><u>GENERAL (cover sheet)</u></b>	
Code References	Cover sheet
Statement regarding connection to public utilities	Cover sheet
Statement regarding bathrooms if not included	NA
Construction type	Cover sheet - 5B (Wood Frame - Unprotected)
Occupancy classification	Cover sheet - Single Family Residential
Fire resistance ratings (if required)	NA
Floor live load	Cover sheet
Roof live load	Cover sheet
Design wind velocity	Cover sheet
Seismic information (commercial projects)	NA
Thermal zones	Cover sheet
Notice to inspections department regarding items to be site inspected	Cover sheet
<b><u>FLOOR PLANS</u></b>	
Interior and exterior wall layouts	Page FP
Door and window schedule	Schedules and General Notes Page
Light and Ventilation requirements	Schedules and General Notes Page
Attic access (size and location)	Page FP
Non-prescriptive headers	N/A
Safety glazing requirements	Shown on floor plan with "S" symbol
Fire rating of Exterior walls (if applicable)	NA
<b><u>EXTERIOR ELEVATIONS</u></b>	
Exterior materials	Page EL
Attic ventilation requirements	Page XS
<b><u>PLUMBING</u></b>	
Plan	Pages WH, WC, DL, DN, & GA
All fixtures furnished by mfg. shown on plans	Pages WH, WC, DL, DN, GA (references design manual
Materials (water supply & distribution, DWV, storm drainage)	Pages WH, WC, DL, DN, & GA
Supply and waste risers, <u>including DWV system (generic) beneath the building.</u>	Pages WH, WC, DL, DN, & GA
Water heater (type and capacity)	Electric 50 gal

# NORTH CAROLINA MODULAR PLANS REVIEW CHECKLIST

PAGE 2 of 3

revised June 2018

## Plan Sheet Page # and NOTES

### **MECHANICAL**

Design calculations	N/A
Installed unit capacity	ResCheck
Supply and returns (locations and sizes)	Pages HS & HR
Duct sizes	Page HS
Specifications (units, ducts)	Page HS (reference design manual)
All appliances furnished by mfg. shown on plans	Page HS (reference design manual)

### **ELECTRICAL**

Plan	Page EP
Location of all electrical boxes	Page EP
Electrical panel location	Page EP
Note regarding main disconnect (if applicable)	Page NG
Exterior lighting and receptacles	Page EP
Ground level receptacles (if applicable)	Page EP
Smoke detector location(s)	Page EP
Electrical load calculations	Page NG
Electrical panel layout (breaker and wire sizes, circuit schedule)	Page NG
Panel and service entrance sizes	Page NG
All fixtures furnished by mfg. shown on plans	Page EP

### **ACCESSIBILITY**

#### **(for other than 1 & 2 family dwellings)**

Entrances and means of egress	N/A
Doors, doorways, and door hardware	N/A
Stairs and handrails	N/A
Toilet rooms, plumbing fixtures, grab bars, etc	N/A
Bathrooms and shower rooms	N/A
Occupancy specific requirements	N/A
Multi-family dwellings: Type A and B units	N/A

### **FLOOR X-SECTION**

Joists and beam sizes and spacing	Page XS
Materials species and grade	Page XS
Sheathing, decking, and concrete as applicable	Page XS
Fastening instructions	Page XS
Insulation	ResCheck
Details as required for clarification	N/A

### **WALL X-SECTION**

Stud and column sizes and spacing	Page XS
Materials species and grade	Page XS
Sheathing and bracing	Page XS
Headers and lintels	Page XS
Finishes	Page XS
Fastening instructions	Cover Sheet (references Installation Manual)
Insulation	ResCheck
Details as required for clarification	ResCheck

## NORTH CAROLINA MODULAR PLANS REVIEW CHECKLIST

PAGE 3 of 3

revised June 2018

### Plan Sheet Page # and NOTES

#### **CEILING / ROOF X-SECTION**

Truss, rafter, and beam spacing	Page XS, Cover Sheet, truss dwgs.
Lumber species and grade	Design Manual
Sheathing and decking	Page XS
Finishes	Page XS
Fastening instructions	Installation Manual
Insulation	ResCheck
Details including NC sealed truss designs or manual reference	Design Manual

#### **FOUNDATION PLAN**

Footings, pier, and curtain wall locations and specifications	Page FD20# & Installation Manual
X-sections with dimensions	Page FD20# & Installation Manual
Anchorage - sill plate to piers and curtain wall	Page FD20# & Installation Manual
Anchorage - building to sill plate	Page FD20# & Installation Manual
Anchorage - tie downs (lateral and longitudinal)	Page FD20# & Installation Manual
Soil bearing capacity	Page FD20# & Installation Manual
Minimum concrete compressive strength	Page FD20# & Installation Manual
Mortar type	Page FD20# & Installation Manual
Ventilation requirements (with and without vapor barrier)	Page FD20# & Installation Manual
Crawl space access requirements	Page FD20# & Installation Manual

#### **ENERGY COMPLIANCE**

Demonstrated compliance	ResCheck
-------------------------	----------

#### **SET-UP INSTRUCTIONS**

Floor and ceiling connections	Page 32 of Installation Manual
Marriage wall connections	Page 32 of Installation Manual
Roof set-up and connection	Page 32 of Installation Manual
Plumbing connections	Pages 48-50 of Installation Manual
Mechanical connections	Page 50 of Installation Manual
Electrical connections	Page 46-48 of Installation Manual
Fire stopping	not specifically addressed in installation manual (inherent in de
Air infiltration elimination	not specifically addressed in installation manual (part of IRC re
Notice to inspections department attachment if set-up instructions are by attachment	Cover Sheet

#### **ITEMS NOT INSPECTED IN PLANT**

List of items not inspected by 3rd. Party	Cover Sheet
Notice to inspections department	Code page