

Harnett County

420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone:

Fax:

2/13/2025

SUBJECT: SFD2404-0104

SINGLE FAMILY DWELLING

To: Noah Wheeler

Here are the results of all Inspections located at 3492 OLIVIA RD:

Inspection Type: **FOUNDATION SURVEY**

Scheduled Date/Time: Completed Date/Time:

Inspector: **CP** Bucket

Result: Remarks: Notes:

Inspection Type: **SEWER CONNECTION**

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result: Remarks: Notes:

Inspection Type: **TEMP POWER CERTIFICATION**

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result: Remarks: Notes:

Inspection Type: WATER CONNECTION

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result: Remarks: Notes:





Harnett County

420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: FINAL SFD MONO**

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result: Remarks: Notes:

Inspection Type: GAS PIPING

Scheduled Date/Time: Completed Date/Time:

Inspector: Ricardo D Honrada

Result: Remarks: Notes:

Inspection Type: ADDRESS
Scheduled Date/Time: 7/30/2024
Completed Date/Time: 7/30/2024
Inspector: GIS Bucket
Result: APPROVED

Remarks:

Notes: 3492 Olivia Rd

Sanford, NC 27332

Inspection Type: UNDER SLAB TRADES

Scheduled Date/Time: 10/10/2024 Completed Date/Time: 10/10/2024

Inspector: Ricardo D Honrada

Result: APPROVED

Remarks: Notes:

Inspection Type: SLAB

Scheduled Date/Time: 10/17/2024 Completed Date/Time: 10/17/2024

Inspector: Ricardo D Honrada

Result: APPROVED

Remarks: Notes:



Harnett County 420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: T-POLE
Scheduled Date/Time: 11/6/2024
Completed Date/Time: 11/6/2024

Inspector: Ricardo D Honrada

Result: APPROVED

Remarks: Notes:

Inspection Type: ROUGH IN
Scheduled Date/Time: 1/6/2025
Completed Date/Time: 1/6/2025
Inspector: Daniel L Floyd
Result: DISAPPROVED

Remarks:

Notes: 1. 6ft window in kitchen needs 2 kings studs each side also window not installed at time of

inspection but was covered 2. Missing a piece on the top plate under a truss at back door in kitchen area3. Need to strap top plate where it's notched out for the porch beam4. Seal top of chase between master bathroom and other bathroom 5. Missing nails in hangers above master bathroom 6. Fire stop penetration for thermostat 7. Need 24" straps on each side of the front door header for the broken top plates 8. Dryer vent not completed9. Missing nails in hangers on the back porch 10. Electrical wires come out of the house below the ceiling line on the back porch 11. The hangers on c5l are not the correct hangers truss docs call hus26 hangers and they need to have 16d nails12. Girder truss needs to be nailed together per truss sheet 13. Double 2x10 on each end of the front porch have no support under them at lvl14. Missing nails in the hurricane clips on rear wall15. Missing hurricane clips on the front and back porch 16. Anchor bolts need to be in the center 1/3 to the right of the front door 17. Need 2 anchor bolts per

member in the bathroom by laundry

Inspection Type: ENVIR OPERATIONS PERMIT

Scheduled Date/Time: 1/14/2025 Completed Date/Time: 1/14/2025 Inspector: Mark Osborne Result: APPROVED

Remarks: Notes:

Inspection Type: ROUGH IN REINSPECT

Scheduled Date/Time: 1/17/2025 Completed Date/Time: 1/17/2025

Inspector: Ricardo D Honrada Result: DISAPPROVED

Remarks:

Notes: Siding contractor working during the inspection.



Harnett County 420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: ROUGH IN REINSPECT

Scheduled Date/Time: 1/21/2025
Completed Date/Time: 1/21/2025
Inspector: John B Kokoszka
Result: DISAPPROVED

Remarks:

Notes: Items 2 need to be strapped 3,5, 12,14,16Missing baffles

Inspection Type: ROUGH IN REINSPECT

Scheduled Date/Time: 1/30/2025 Completed Date/Time: 1/30/2025 Inspector: Steven Gazlay Result: APPROVED

Remarks:

Notes: Lock Box (Back Door) 1975

Inspection Type: INSULATION
Scheduled Date/Time: 1/30/2025
Completed Date/Time: 1/30/2025
Inspector: Steven Gazlay
Result: DISAPPROVED

Remarks:

Notes: Lock Box (Back Door) 1975

Missing window. Missing blow in depth gauges. How will attic insulation be blown in on master

side of the house with no access framed out? Cannot access other side of house from

mechanical platform. Note: Both windows on each side of back door will have to be tempered.

Inspection Type: INSULATION REINSPECTION

Scheduled Date/Time: 2/3/2025 Completed Date/Time: 2/3/2025

Inspector: Ricardo D Honrada Result: FAIL W/ PENALTY

Remarks:

Notes: Inspector JTH changed the inspection assignment from JTH to RH

Still the same.



Harnett County

420 Mckinney Pkwy

LILLINGTON,NC 27546

Phone: Fax:

Inspection Type: INSULATION REINSPECTION

Scheduled Date/Time: 2/5/2025 Completed Date/Time: 2/5/2025

Inspector: Ricardo D Honrada Result: APPROVED W/EXC

Remarks:

Notes: Windows are special installations will check in final. Ceilings blown insulation in master

bedroom and two bedroom right side, has a temporary access to check.