

SDV Job #: 5926343 - Burneys SDV

Service Region: 339 - Central North Carolina Service
Service Person: Joshua McLamb

Customer Number: 507163 **Customer Name:** CaptiveAire Reg 36

Address: Burney's
 2668 North Carolina 24
 Cameron, NC 28326

Region Job #: 5717487
Region Job Name: Burneys 10' Hood

Sales Region: 36 - Eastern North Carolina
Sales Person: Nathan Libner

Created By: Joshua McLamb **Creation Date:** 3/29/2023 7:42 AM
Last Modified By: Joshua McLamb **Last Modified Date:** 3/31/2023 4:12 AM

Dining Room Pressure: 0 **Kitchen Pressure:** 0
Hours On Job: 0 **Extra Hours:** 0

Completed: Yes **Completed By:** Joshua McLamb
Completion Date: 3/31/2023 4:12 AM

UDS

NONE

Hood Group 1

Exhaust CFM: Design = 2150 Initial = 2129 Final = 2056 (95.6% of design)
Supply CFM: Design = 1720 Initial = 1466 Final = 1650 (95.9% of design)

Hood 1

Model: 5424EX-2-PSP-F **Length:** 10' 0.00"
Exhaust CFM: Design = 2150 Initial = 2129 Final = 2056 (95.6% of design)

Other Notes:

N/A

**Installation**

Hung Using appropriate material to safely secure hood.	Design: Yes	Actual: Yes
COOKING EQUIPMENT ON AND OPERATING	Design: Yes	Actual: Yes
COOKING EQUIPMENT INSTALLED AS CLOSE TO BACK WALL AS POSSIBLE	Design: Yes	Actual: Yes
Was a smoke test performed on Hood System?	Design: Yes	Actual: Yes

Filters

Type: Captrate Solo

Filter 1 Fan: #1 - EADU85H (KEF-1)	Size: 16x16	Initial Velocity: 189 fpm	Final Velocity: 179 fpm	Initial CFM: 306	Final CFM: 290
Filter 2 Fan: #1 - EADU85H (KEF-1)	Size: 16x16	Initial Velocity: 183 fpm	Final Velocity: 179 fpm	Initial CFM: 296	Final CFM: 290
Filter 3 Fan: #1 - EADU85H (KEF-1)	Size: 16x16	Initial Velocity: 197 fpm	Final Velocity: 195 fpm	Initial CFM: 319	Final CFM: 316
Filter 4 Fan: #1 - EADU85H (KEF-1)	Size: 16x16	Initial Velocity: 216 fpm	Final Velocity: 194 fpm	Initial CFM: 350	Final CFM: 314
Filter 5 Fan: #1 - EADU85H (KEF-1)	Size: 16x16	Initial Velocity: 191 fpm	Final Velocity: 195 fpm	Initial CFM: 309	Final CFM: 316
Filter 6 Fan: #1 - EADU85H (KEF-1)	Size: 16x16	Initial Velocity: 173 fpm	Final Velocity: 166 fpm	Initial CFM: 280	Final CFM: 269
Filter 7 Fan: #1 - EADU85H (KEF-1)	Size: 16x16	Initial Velocity: 166 fpm	Final Velocity: 161 fpm	Initial CFM: 269	Final CFM: 261

Supply

Supply CFM: Design = 1720 Initial = 1466 Actual = 1650 (95.9% of design)
Fan: #2 - EA-A1-15D (KMAU-1)

PSP 1

Orientation: Front **Length:** 11' 0.00" **Width:** 14.00" **Banks:** 1
Blanks: 1
CFM: Design = 1719 Initial = 1466 Final = 1650 (96.0% of design)
Velocity: Design = 153 Initial = 130 Final = 147 (96.1% of design)

Readings:

1: Initial: 156 fpm, Final: 177 fpm 2: Initial: 137 fpm, Final: 150 fpm 3: Initial: 114 fpm, Final: 129 fpm
4: Initial: 128 fpm, Final: 137 fpm 5: Initial: 135 fpm, Final: 152 fpm 6: Initial: 129 fpm, Final: 141 fpm
7: Initial: 117 fpm, Final: 134 fpm 8: Initial: 120 fpm, Final: 139 fpm 9: Initial: 135 fpm, Final: 152 fpm
10: Initial: 130 fpm, Final: 144 fpm 11: Initial: 127 fpm, Final: 143 fpm 12: Initial: 143 fpm, Final: 170 fpm

AQEs

NONE

Fans

Fan 1 - EADU85H (KEF-1) (KEF-1)

Model: EADU85H

Other Notes:

N/A



Exhaust

Exhaust CFM:	Design = 2150	Actual = 2056	(95.6% of design)
Record the ECM Speed			Actual: 73
VOLTS	Design: 230		Actual: 230
HP	Design: 1		Actual: 1
HUB SET SCREW TIGHT	Design: Yes		Actual: Yes
FAN LEVEL	Design: Yes		Actual: Yes
ROTATION	Design: Correct		Actual: Correct
FAN VIBRATION	Design: Good		Actual: Good
RPM - DESIGN	Design: 1490		Actual: 1314
RPM - MAX	Design: 1900		Actual: N/A
RPM - MAX RECOMMENDED	Design: 1600		Actual: N/A
FLA	Design: 6.5		Actual: 6
OVERLOAD SET POINT	Design: 6.5		Actual: 6.5
PHASE	Design: 1		Actual: 1
FAN WITHIN 5 MILES OF COAST			Actual: No
INSPECT ALL EXTERIOR SIDES OF UNIT. ANY VISIBLE DAMAGE	Design: No		Actual: No
SPEED CONTROL VOLTAGE	Design: 65		Actual: 115

Fan 2 - EA-A1-15D (KMAU-1) (KMAU-1)

Model: EA-A1-15D

Installation Notes:

Punch Item: Electrician

There is no J box for the wiring in the supply fan. This could cause the wires to short out over time.



Supply

Supply CFM: Design = 1720 Actual = 1650 (95.9% of design)

Other Notes:

When the supply fan was started up the fan wheel and Venturi hit each other. The issue was corrected and the wheel taper bushing was tightened to spec. I had to do minor adjustments to the wheel and Venturi to correct the damage. The fan is now operating properly. Reg 36 will monitor this and if the customer has any issues these will be warranted.

VOLTS	Design: 230	Actual: 230
HP	Design: 1	Actual: 1
HUB SET SCREW TIGHT	Design: Yes	Actual: Yes
FAN LEVEL	Design: Yes	Actual: Yes
ROTATION	Design: Correct	Actual: Correct
FAN VIBRATION	Design: Good	Actual: Good
RPM - DESIGN	Design: 1675	Actual: 1566
RPM - MAX	Design: 3000	Actual: N/A
RPM - MAX RECOMMENDED	Design: 2400	Actual: N/A
FLA	Design: 6.5	Actual: 6.3
OVERLOAD SET POINT	Design: 6.5	Actual: 6.5
PHASE	Design: 1	Actual: 1
DAMPER INSTALLED	Design: Yes	Actual: Yes

Other Notes:

Factory installed

FAN WITHIN 5 MILES OF COAST		Actual: No
INSPECT ALL EXTERIOR SIDES OF UNIT. ANY VISIBLE DAMAGE		Actual: No
Record the ECM Speed		Actual: 87
Is Supply Fan bolted/secured to curb? If no, secure fan properly according to manual.	Design: Yes	Actual: Yes


ECPs

ECP 1 - SC-211110MA

Package #: SC-211110MA

Other Notes:

N/A



Smart Control

ROOM TEMPERATURE OFFSET	Design: 15	Actual: 15
HOW MANY FAN ZONES ARE THERE	Design: 1	Actual: 1
HYSTERESIS TEMPERATURE		Actual: 2
Room Sensor Type		Actual: Preset
What is Preset temperature set to?		Actual: 75

ALL TEMP SENSORS ARE WIRED IN	Design: Yes	Actual: Yes
Do any of the light circuits exceed 1400W?	Design: No	Actual: No
ALL LIGHTS WORK	Design: Yes	Actual: Yes
ALL FAULTS CLEARED	Design: Yes	Actual: Yes
ECPM03 HARDWARE REVISION	Design: 04	Actual: 04
ECPM03 PROGRAM VERSION	Design: 2.15.04	Actual: 2.15.04
CASHMI HARDWARE REVISION	Design: 03	Actual: 3
CASHMI PROGRAM VERSION	Design: 2.15.04	Actual: 2.15.04
ECPM03 DATE AND TIME ACCURATE	Design: Yes	Actual: Yes
Smoke Test Performed on all Hoods? Upload Video	Design: Yes	Actual: Yes

Other Notes:

N/A

See attachment(s): [20230329094153.mp4]

VFDs

NONE

CORE

NONE