


BLDG. "A"	Line D	Line A	Line D	Line A	Downspout	Downspout
Width	Height	Height	Roof Pitch	Roof Pitch	Drops Line D	Drops Line A
60'-0"	24'-0"	21'-6"		0.5:12		9

TABLE OF CONTENTS

COVER PAGE C1-C1
GENERAL INFORMATION G1-G3
ANCHOR ROD PLAN A1-A3
PROJECT NOTES N1-N1
CROSS SECTION CS1-CS2
ROOF FRAMING RF1-RF2
ROOF PANEL RP1-RP1
SIDEWALL S1-S4
ENDWALL E1-E2
DETAILS D1-D12
GENERAL DETAILS GD1-GD5
STANDARD PARTS SP1-SP2



Roof Panel:	Ordered Options:
Type: MSC	Base Condition: Base Cee- Base Trim /Drip Edge
Gage: 24	Base Trim Color: Fieldstone (FS)/Antique Bronze (AQ)
Color: Galvalume (GM)	Wall Mastic: No
	UL Rating: Yes, UL90
Wall Panel:	Sidewall Eave Trim Type: Standard Profile Gutter/Height Change/Parapet Cap Trim
Type: CS	Eave Trim Color: Fieldstone (FS)/ Galvalume (GM)/Antique Bronze (AQ)
Gage: 26	Gable Trim Color: Fieldstone (FS)
Color: Fieldstone (FS)	Downspout Type: Corrugated
	Downspout Color: Fieldstone (FS)
Line D	Elbows at Bottom of Drops: Yes
Type: Nichiha (Not By Chief)	Corner Trim Color: Fieldstone (FS)/Antique Bronze (AQ)
	Framed Opening Trim Color: Fieldstone (FS)/Antique Bronze (AQ)
	Light Transmitting Panels: Roof = None Wall = None

Accessories	
4 3070 Pre-Assembled Solid Walkdoor	
Wall Openings	
See drawings for additional info.	
QUAN	DESCRIPTION
4	20'-0" W x 10'-0" H Other - Storefront Entrance
5	12'-0" W x 14'-0" H Overhead Door
4	3'-4" W x 7'-2" H Walkdoor

KEY PLAN

CHIEF STANDARD COLD FORM SECTIONS

DESIGNATION	D	B
816	8.00	3.00
814	8.00	3.00
812	8.00	3.00
1014	10.00	3.50
1012	10.00	3.50

DESIGNATION	D	B
816	8.00	2.50
814	8.00	2.50
812	8.00	2.50
1014	10.00	2.75
1012	10.00	2.75

STANDING SEAM ROOF
PANEL ERECTION MANUAL: [MSC V7](#)

Framing:

Purlin Type: ZEE
Girt Type: ZEE CEE

CHIEF STANDARD PROFILES

Back-Up Panel:

Type: CS
Gage: 26
Color: Galvalume (GM)

REVISIONS

4	
3	
2	
1	

Notwithstanding the adjacent seal, neither the Engineer named nor Chief Buildings is acting as The Engineer of Record. The Engineer named and Chief Buildings responsibility is limited to the structural performance of the pre-engineered components designed by Chief Buildings.

Chief Buildings
P.O. Box 2078, Grand Island, NE 68802-2078
(308) 389-7289 cs@chiefind.com

02/07/2025

Drawing	COVER PAGE
Buyer	Associated Contract Services, Inc.
Customer	TFD, Inc. Fuquay Varina, NC 27526
Project Name	Jarco Business Center - Bldg 1
	DRAWN: GDM CHECK: TDP 1/20/25 2/04/25
	ORDER NO. B3025137
	C1

PANELS NOT MANUFACTURED BY CHIEF BUILDINGS

This project is utilizing panels not manufactured by Chief Buildings. Erector shall refer to panel manufacturer's specific material handling requirements, film removal, and installation information for further details/direction. If information is not provided in panel packaging, contact the manufacturer directly.

TO BE USED FOR CONSTRUCTION

Chief Buildings, a Division of Chief Industries, Inc., is certified as an Approved Fabricator recognized under section 1704.2.5.1 of the 2015, 2018, and 2021 IBC, section 1704.2.5.2 of the 2012 IBC and section 1704.2.2 of earlier code editions in accordance with the International Accreditation Service, Inc., Accreditation Criteria for Inspection Programs, AC472 (Certificates of Accreditation: MB-123 & MB-124).

Quality Assurance Policy

The following Quality Assurance Policy is comprised of a list of guidelines and procedures to expedite customer service requirements in the field. Chief's objective is to produce a first-class product and back it up with the best customer service in the industry.

The Quality Assurance Policy has been developed over the last fifty years and is based on handling customer service in the field. These guidelines will simplify the communication process and expedite any special requirements needed to make your project run as smooth as possible.

Common Industry Practices:

The correction of minor misfits by the use of drift pins to draw the components into line, shimming, moderate amounts of reaming, chipping and cutting, and the replacement of minor shortages of material are a normal part of erection and are not subject to claim.

Chief will not pay claims unless the following claim and authorization procedure is strictly followed by the Builder, or if the correction work is started prior to receipt by Builder of Chief's written "Authorization of Corrective Work". If erection is not by the Builder, the Erector is responsible for providing the Builder with the information necessary to make the claim to Chief as provided below.

Chief is not responsible for any claim resulting from the use of any drawings or literature not specifically released for the components purchased for the project.

Chief is not responsible for any claim resulting from the use by the Erector of any improper material or material containing defects that can be detected by visual inspection. Claims for disassembling such improper or defective material and costs of erecting replacement material are not allowed.

Before you contact Chief:

Please have the following information ready before you call, or provided in an e-mail.

1. Chief's order number for your project. This information is available from the drawings or the Shipping Papers.
2. Page numbers and detail callouts from the drawings.
3. Part marks.
4. Line numbers.
5. Contact Information (Name, Company, return Phone Number and e-mail address):

**Questions?
Our Customer Service
team is here to help!
Contact us at 308-389-7289**

You can also contact us via e-mail at
cs@chiefind.com
or use the QR code to start an e-mail.

Tim Dykes	Lyle Miller
Brett Nellson	Rusti Register
	Terence Flowers



Shortage and Damage Claims (Continued)

Missing or Damaged Parts:

Any missing or damaged items are to be noted on the carrier's Bill of Lading. Chief is to be notified immediately.

Concealed shortages must be reported to Chief during the following period dating from receipt of the first load:

One load job = 2 weeks	Four load job = 5 weeks	Seven or more load job = 8 weeks
Two load job = 3 weeks	Five load job = 6 weeks	
Three load job = 4 weeks	Six load job = 7 weeks	

Chief's responsibility for shortages expires at the end of these notification periods.

Replacement Shipment:

Maximum effort will be made by Chief to ship replacement components as quickly as possible. Chief will attempt to ship standard components fabricated in its building plants within 48 hours and stock items will be ready to ship in 24 hours.

When a shortage is determined, the Builder needs to notify Chief's Customer Service Department of the issue. Chief's Order Number and complete information describing the parts required must be conveyed at this time.

Chief will act **immediately** to get the parts to the Builder and responsibility for the problem will be determined later.

After the problem has been corrected, Chief will determine where the responsibility lies. If it is Chief's error, Chief will provide the replacement material at no cost. Otherwise, Chief will invoice accordingly.

Transit Damage:

Nominal damage can occur during transit. Chief supplies touch-up paint for such cases. However, if excessive damage occurs, the following procedure will be observed:

Material damage (transit or otherwise) should be noted on the carrier's Bill Of Lading. Failure to note the damage on the Bill Of Lading will result in the Builder having to file the freight claim and Chief may charge the Builder for the replacement material.

White Rust:

All panels shipped from Chief's building plants are in good condition.

Chief bundles and/or boxes of components are only for protection during transit. This packaging is not intended for protection during storage.

Panels must be stored so air can circulate freely. Trapped moisture may cause discoloration or white rust. Refer to the "Unloading Procedures" in the General Information page of the Chief Buildings *Erection Drawings*.

Primer:

Chief's shop primer is a rust inhibiting gray modified acrylic primer. This primer is intended to protect the steel only for short periods of exposure to ordinary atmospheric conditions. In addition, shop primer does not provide the uniformity of appearance, or the durability of a field applied finish coat of paint over a shop primer.

The Builder must ensure that the primed material is stored in such a manner that water, snow, ice and other debris are not allowed to pond in the members. If primed material is to be top coated with other paint, compatibility tests must be performed by the Builder to ensure acceptable results. These compatibility tests should cover a cross-section of members (clips, angles, purlins, girts, columns, rafters, beams, flange braces, etc.) as different primers may be used on different members.

Ice and snow melt chemicals that DOTs use are extremely corrosive to the steel and should be cleaned off at the earliest convenience.

Panel Bundles:

Chief's standing seam panels will be sent at a maximum length of 52' unless otherwise directed. Any bundles over 30' in length **MUST** be unloaded with a spreader bar. Additional handling and storage recommendations are included in the erection manuals.

Authorization for Returning Merchandise

The authorization must be obtained from Chief's Customer Service Department before merchandise may be returned for credit. Returned merchandise shall be limited to resale type items (i.e. fasteners, closures, etc.) at Chief's sole discretion. Chief retains the prerogative to allow or disallow the return of merchandise.

Builder must contact Chief's Customer Service Department with a description of the merchandise and the reason for their request.

When authorization has been granted, an authorization form will be sent to the Builder along with a pre-numbered tag to attach to the merchandise being returned. A 15% re-stock charge may be assessed on all merchandise which is authorized to be returned.

Special Order Merchandise:

Special merchandise ordered, such as special doors, windows, vents, fasteners, etc., may not be returned for credit.

Replacement Items:

All merchandise shipped will be invoiced to the Builder. This includes parts sent to replace merchandise which has been authorized for return to Chief.

Credit will be issued to the Builder's account when the returned merchandise has been accepted by Chief. Chief may refuse to credit your account if the returned merchandise is not in good condition.

Field Modifications

Notification of Field Problems:

The initial claim must be made promptly by either written or verbal notification to Chief's Customer Service Department. Any verbal notification must be followed up in writing within 7 days. The initial claim must include:

1. Description of nature and the extent of the errors, including quantities.
2. Description of nature and the extent of proposed corrective work, including estimated man-hours and costs.
3. Material to be purchased from other than Chief, including estimated quantities and costs.
4. Maximum total cost of proposed corrective work and material to be purchased from other than Chief.

If necessary, Chief may request pictures, field measurements, or other information that will aid in helping to solve the problem.

Authorization **MUST** be obtained from Chief's Customer Service Department in writing before field modification is made. Authorization identifies the problem and allows Chief to participate in arriving at a solution, it does not assign fault or liability.

Chief cannot be responsible for structures which have been modified without specific authorization. **Any such action may void warranties.**

Backcharge Procedure:

All backcharges must be submitted within 14 (fourteen) days after completion of the corrective work for which prior approved authorization has been given. Failure to submit the backcharge within this time limit will negate Chief's obligation to pay said charges.

Information Required for Submitting the Final Claim:

1. Chief's Order Number.
2. Actual man-hours by date of direct labor use on corrective work and hourly rates of pay.
3. Cost of material (not minor supplies) authorized by Chief to be purchased from other than Chief, including copies of paid invoices.
4. Total actual direct cost of corrective work (sum of 2 and 3).
The final claim shall be signed and certified true and correct by the Builder. Final claims are paid to the Builder in an amount of the lesser of:
 - Cost set forth in the initial report and subsequent "Authorization for Field Modification", or
 - The total actual direct cost of corrective work.
5. The cost of equipment (rental or depreciation), small tools, supervision, overhead and profit are not subject to claim. This includes crane and lift charges.

Looking For Jobsite Resources?

Erector's Toolbox

Snap QR code
or
use web address below

<https://secure.chiefind.com/mychief/>

Username: **information@chiefind.com**
Password: **gbr2021**


**TO BE
USED FOR
CONSTRUCTION**



Safety Data Sheets

Snap QR code
or
use web address below

<https://chiefbuildings.cld.bz/Safety-Data-Sheets-SDS>



FOR REFERENCE ONLY

RELEASED	03-08-24
SUPERSEDES	12-18-23



DRAWN	CHECK	ORDER NO.	G1
GDM	TDP	B3025137	G3
1/20/25	2/04/25		

Shortage and Damage Claims

Chief personnel checks off all components on the order prior to shipment. However, it is imperative that the Builder checks each shipment against the Shipment Delivery Note to ensure that the shipment is complete and no damage has occurred. A Shipment Delivery Note and Bill of Lading will be provided with each load.

A full set of Shipping Papers, Erection Drawings, Chief Buildings standing seam erection manuals, Safety Data Sheets (SDSs) and other important documents that will aid you in erecting your project are located in a Resale Box that says "DOCUMENTS ENCLOSED".

Checking the Shipment Delivery Note:

The Shipment Delivery Note will contain the contents of each load delivered to the jobsite. Each individual item or bundle should be checked against the Shipment Delivery Note. Each bundle will have a packing list or bundle tag that lists the mark numbers, quantities and weight of the bundle. The packing list should remain with each bundle to identify individual pieces.

- Columns, rafters, posts, beams and other structural members are individually marked.
- Angle flange braces are individually marked and bundled with a packing list. The part description on the Shipping Papers contains the size and length of the angle along with the bolt-up standard for that piece mark.
- Sag angles are individually marked and bundled with a packing list. If there is a bundle of the all the same mark number, only the top angles are marked and common piece marks are color coded on one end. The part description on the Shipping Papers contains the angle size and length in inches.
- Rod bracing are individually marked (CB) and bundled with a packing list. The part description on the Shipping Papers contains the cable or rod diameter and length in inches.
- Girts and purlins are individually marked and bundled with a packing list. The part description on the Shipping Papers contains the member size and length in inches.
- Panel is only identified with a packing list. The piece mark on the packing list includes the length of the panels in inches. The part description on the Shipping Papers contains the color and panel type - "CS" or "AP".
- Bolting clips are individually marked and packaged in boxes with a packing list. Standard bolting clips can also be identified with dimensioned drawings found in the Standard Parts pages of the Chief Buildings Erection Drawings. Special plates will have a part drawing included with the erection drawings.
- Trims are individually marked and packaged in boxes with a packing list. Standard Trims can also be identified with dimensioned drawings found in the Standard Parts pages of the Chief Buildings Erection Drawings. Special Trims will have a part drawing included with the erection drawings. The part description on the Shipping Papers contains the length and colors of trim pieces.
- Bolts, nuts, screws, mastics and other miscellaneous items are packaged in resale boxes. A packing list is attached to each box that describes the contents.

Introduction

The information on this page is intended to be for general erection information. Project-specific information is found within the Chief Buildings "To Be Used for Construction" Erection Drawings and Details. Any deviation from these erection drawings must be based on Chief approval. Also, refer to Chief Buildings standing seam erection manuals, when applicable.

Chief Buildings does not guarantee nor shall we be held liable for the quality of erection, nor assume the responsibility for building defects that may be attributed to improper erection techniques or the negligence of other parties.

Chief Buildings is not responsible for the safety of the erectors. It is the erectors responsibility to follow all OSHA regulations not limited to 29 CFR 1926R.

Unloading Procedures

Arrival at the Jobsite

Chief Buildings components are carefully bundled, crated, and inspected to prevent damage during transportation. When the shipment is received, check each item against the proper shipping documentation for shortages or damages. Damage must be noted on the Bill of Lading. Failure to note damages may result in being unable to file freight claims.

If damage or shortages are suspected, contact Chief's Customer Service team per the Quality Assurance Policy.

Unloading


The erector shall use special care in unloading and handling to avoid distorting or damaging structural steel or bundled components. Use slings or spreader bars for long bundles, as required. Where practical, bundles should be placed near installation area to avoid later site maneuvering or undue handling to minimize damage to any shop primer or factory applied panel coatings.

Jobsite Storage

Roof and Wall Panel Bundles

It is recommended that bundles be kept dry. Moisture trapped within panel bundles can cause the finish to soften and become more susceptible to erection handling damage. Panels in bundles that are stored wet, or in humid conditions forming condensation, will form oxidation (white rust) or other moisture related problems to the panel finish or metal substrate. Moisture can wick between panels of bundles and cause deterioration if not prevented. If moisture is evident in bundles that will be stored for a prolonged period, it is recommended that bundles be broke open to air dry.

1. Block bundles above ground to keep water out of bundle and allow air circulation.
2. Slope bundles for drainage.
3. Stack panels with damage between bundles.
4. Cover bundles with tarp or plastic to protect from rain or snow.
5. Tie down covered ends away from stack so not to restrict air circulation during the storage period.



Trims and other items shipped in cardboard cartons are treated the same way. Cardboard packaging and contents must be kept dry.

Strippable Film

Panel bundles may have a temporary film applied to panels for protection against scratches and abrasion during shipping & handling. Chief roof products will be marked with a strippable film packaging sticker. Other non-Chief supplied panels may not be marked and should be examined if present. The strippable film is to be removed prior to final erection. However, prolonged storage or storage conditions may cause difficulty in removing strippable film.

- Avoid exposure to direct UV sunlight for more than 48-hours. Store under a temporary shelter or tarp. Avoid excessive heat where possible.
- Optimally, remove strippable film within six months.
- Remove strippable film gradually beginning from one edge with a smooth even motion.
- When temperature is less than 60°F, care should be taken to avoid tearing or silvering.
- Residue left over will wear off naturally. If desired, residue can be removed using a citrus-based cleaner (e.g., Simple Green Cleaner® or Goo Gone Pro-Power®) with hot pressure washer and/or lint-free cloths. Do not use petroleum solvents, abrasive cleaners, or strong alkaline/acidic cleaners.

Primed Steel

Primed steel should be kept off the ground and positioned to minimize water holding pockets, dust, mud, and other contaminants that will deteriorate the primer. Shop applied primer is intended to protect the steel for only a short period of exposure to ordinary atmospheric conditions. Chief is not responsible for the deterioration or corrosion that may result from exposure to atmospheric and environmental conditions. If rain silt or liquid deicer accumulates during winter shipment, use a mild pressure wash to minimize corrosion.

Bolting Components, Sealants and Mastics

Bolting components, sealants and mastics should be kept in protected storage.


Storage of bolts, nuts, and washers in accordance with RCSC, Specification for Structural Joints using High-Strength Bolts.

- Only as many bolting components as anticipated to be installed during the work shift should be taken from protective storage.
- Bolting components that are not incorporated into work should be returned to protected storage at the end of the work shift.
- Bolting components that accumulate rust or dirt shall not be incorporated into the structure unless they are cleaned and lubricated.

Crates or Bundles on Roof

If roof panel bundles are stored on the roof prior to installation, avoid damage to bundles and roof structure.

- Before placing bundles on the roof, all structural steel must be assembled, plumb and bolts tightened. All flange bracing, X-bracing, and sag angles must be in place.
- Locate panel bundles over center line of frames. Do not locate over jack beams, trusses, or unsupported areas.
- Temporary blocking should be installed between purlins under the panel bundle.
- Storage on roof should only be temporary, and should be properly secure to structure.



Temporary Support

Bracing furnished by Chief Buildings is designed for loads on the completed, fully assembled building structure. This bracing cannot be assumed to be adequate during erection. The erector shall determine the need for, furnish, and install all temporary supports, such as temporary guys, cables, beams, falsework, blocking, erection aids, or other elements required for the erection. Chief Buildings is not responsible for evaluation of the building structure for strength and stability during construction. For additional resources for planning and developing temporary bracing requirements, refer to the Metal Buildings Institute's Temporary Bracing Guidelines.

Temporary blocking may be required between purlins and girts at mid bay prior to ensure they are in alignment until roof or wall paneling is installed.

Erection Tolerances


The accumulation of mill tolerances and fabrication tolerances shall not cause the erection tolerances to be exceeded.

Anchor Rods

Anchor rods are set in accordance with the Chief Buildings Erection Drawings Anchor Rod plans.

Recommended tolerances for locating dimensions for Chief Building base plates are as follows:


- a) Projections listed in the Anchor Rod Summary are minimum values with base plate sitting at specified elevation with assembled nut and washers. For extra leveling or grouting, increase projection accordingly.
- b) Recommended tolerance for Chief Buildings Anchor Rod Groups:



Plumb, Level and Aligned


Structural members are considered plumb, level and aligned if the deviation from plumb does not exceed 1/500.

a) Column Plumbness:



At column splices, the variation relative to upper and lower centerlines is 1/2\"/>


b) Frame Lines:



c) Cranes: When crane support systems or crane runway beams are part of the metal building, additional erection tolerances may be required, but not given here.

Shimming

Some shimming must be anticipated by the erector and is considered a normal part of erection by AISC. Examples of where shims may be required are to fill joint gaps, level beams, accommodate varying depth of members (Crane Runway Beams), level column base plates, or adjust for frame deflection. Shims are provided by the erector. These shims may be thin flat strips, with holes, or finger shims with slots cut through to the edge to be inserted around bolts. The shim should be full flange width.




Chief may specify shims on projects to maintain critical clear height elevations, or when specified by contract documents. On these projects, Chief will furnish shims with details and installation instructions within the Chief Buildings Erection Drawings For Construction.

In the event of connection gaps greater than 1/4\", contact Chief Customer Service for approval and specific recommendations for proper shimming.


Bolted Connection Plates

Endplate connections are to be bolted and tightened to have the plates in firm contact around the bolts. There should be no spaces between them within a circle three times the nominal diameter of the bolt. Gaps in excess of 1/16\"/>




Bolts Minimum Stick-Through

When all bolts have been installed and in the snug-tight condition, the bolt threads must be at least flush with face of nut.



Secondary

Typical orientation of secondary members.



Field Located Framed Openings/Fenestrations

Field located opening require erector to cut members and drill holes. Hole size is 1/16\"/>

Flange Bracing

Flange braces are essential for the structural strength and stability of the system. All flange braces must be installed in accordance with the erection drawings and details. Any omitting or deviation from the erection drawings must be approved by Chief Buildings.


Sealant Application

Proper execution of field applied mastics is vital to the weather tightness of a finished building. Surfaces must be clean and dry before mastic can be applied, and all surfaces make good contact. Do not use tape mastics or sealants if they become dirty. Do not stretch tape mastic or cause thinning of the cross section. Carefully follow details and standing seam erection manual instructions for proper mastic location and marrying of mastics and sealants for a continuous seal. Remove protective paper of tape mastics prior to installing panels and trim. Screw placement should be through the taped mastic or on the "dry side" of the sealant, and properly tightened to fully compress the joint.

Fasteners

Screws should be installed per the Chief Buildings Erection Drawings For Construction. Screw identification, style and sizes are found on Standard Parts pages of Erection Drawings. If the screw has stripped, a #17 X 1\"/>

The hole created by the screw is sealed by the washer and proper tightening is crucial for weather tightness.



Additional information on fastening may be found in the MCA Technical Bulletin, *Proper Tools for Fastening Metal Panels*.

Panel Damage, Finish, and Corrosion

Care should be taken to prevent damage to panel surfaces and avoid corrosion to GALVALUME® substrate. Use the following guidelines to prevent corrosion to the coating used on panel and trim:

During Construction

- Cutting panel and trim should only be done with nibblers, snips, or by shearing action to reduce the cut edge exposure. Do not cut panels with saws, abrasive cutters, or grinders.
- Metal shavings from cutting, drilling and fastening should never be left on the roof. This ferrous debris will rust causing staining or corrosion to the roof. The roof should be cleaned and swept daily to remove debris.
- Use felt tip markers when marking panel surfaces. Avoid graphite pencil marks which corrode panels.
- Cement based mortars from masonry or stucco may severely etch the coating of panels. Panels should be protected when work is being performed in this area. Clean off any material that is in contact with panels before it is allowed to dry.
- Avoid lumber to block up or shim mechanical piping. Pressure treated lumber contains chemicals that accelerate corrosion. Other lumber is porous and retains moisture. Panels must be able to freely drain and air dry.
- HVAC condensation drains which can contain traces of copper will discolor and react to panel. Drainage should be discharged through plastic pipes off of the roof system or drained to interior locations.
- Keep copper piping, cable, or gutters from direct contact with panels.
- When fastening roof top accessories, the use of aluminum seam clamps with stainless hardware is preferred. Set screws should be stainless steel and have rounded points so not to gouge or scratch GALVALUME® coating. Locate clamps over panel clips so loads do not transfer into panel seams.

Roof Panel Foot Traffic

Keep foot traffic to a minimum. Wear soft, clean shoes to avoid scratches and marring of finish. Walk in the flat of the panel between the corrugations and, as much as possible, walk at or near the supporting roof structural members. Do not walk on the high ribs, ridge caps, and laps, roof curbs or other penetrations, trims, or gutters. Avoid stepping in close proximity to flashing or curbing joints and panel laps. Heavy foot traffic can cause ponding on low pitched roofs. This is particularly true just upslope from the eave and at end laps.

Consider restricting free-access to the roof. Allow only personnel that have been instructed in the proper walking pattern.

When heavy or frequent foot traffic is anticipated, use walk boards or fabricated metal walkways to protect the roof. This is particularly useful when regular maintenance of roof top units is required.

General Maintenance

- **Corrosion:** If left unattended, can lead to weathertightness issues or impairment of structural capacity. It is recommended to inspect for cleaning and damage at least annually.
- Areas with exposed sealants or caulking around doors and windows, roof penetrations or mechanical equipment can be susceptible to deterioration from weathering. If this should happen, remove the old caulk, and apply new caulk in its place.
- Do not use HVAC coil cleansers or other aggressive cleaning agents that are highly alkaline.
- Loose fasteners should be tightened.
- Clear all debris (leaves, dirt, etc.) from panel, gutter, and downspouts.
- Winter accumulation of snow and ice should be monitored for drifting, roof deflection, damming or clogging of gutter systems which creates ponding water. Removal of snow and ice should not be performed with metal shovels, picks, axes or other sharp tools to damage the roof coating or roof panel.
- Top coating panel with liquid applied membranes should not be applied to correct improper installation techniques to achieve weathertightness.

Insulation: Any holes or tears in the facing should be repaired with patch tape as supplied by the insulation supplier. Insulation tearing loose at various locations within the building (particularly at the eave or base) might not be the result of poor insulation, but rather a strong negative pressure inside the building resulting from an improperly balanced HVAC system or an extra exhaust fan added after the erection of the structure. This, combined with a strong wind outside the building will often result in the insulation coming loose in these areas.

Structural Bolts and Bracing: Structural bolts and bracing normally require no maintenance except in instances where the structure is exposed to vibration, such as a building with an overhead crane. Bolts, including those in crane building connections, should be inspected at least once a year and in accordance with OSHA requirements. Any loose connections should immediately be brought to the tightened condition specified in the For Construction Erection Drawings.

Roof Jack Pipe Flashing (Not by Chief)

Do not use galvanized roof jacks, lead hats or other residential grade roof jacks. These can cause galvanic corrosion of the roof panel, and do not have the required service life.

Use EPDM rubber roof jacks with an integral aluminum band that is bonded into the perimeter of the rubber base. EPDM rubber roof jack pipe flashing generally have a continuous service temperature range up to around 212oF. For higher temperature applications, consider high temp silicone pipe flashings.

Do not use tube sealant to seal the roof jack to the panels or pipe. Use roll tape sealer between roof jack and panel and attach with long life fasteners at approximately 1 1/2\"/>

Top Coating Primed Steel

Primed steel may require field touchup as a result of damage to the primed coating caused by bundling, handling, hooks, chains, forks, foreign material, etc. Rusting may occur at such abrasions. Priming/painting over rust, surface preparations or rust removal techniques depends on the level of protection needed for end use. Clean and re-prime, as required.

Chief Buildings does not recommend or specify topcoat products. Reasons for choosing topcoat can vary. Consult paint supplier to discuss end use for specific application, desired corrosion protection, finish, required cleaning steps and if additional primers are required.

Contact Chief Customer service for availability of primed touch-up paints, Chief Buildings primer data sheets, or color matching information for Chief standard color options.

**TO BE
USED FOR
CONSTRUCTION**

Drawing	GENERAL INFORMATION					
Buyer	Associated Contract Services, Inc.					
Customer	TFD, Inc. Fuquay Varina, NC 27526					
Project Name	Jarco Business Center - Bldg 1					
	RELEASED	12-18-23	DRAWN	CHECK	ORDER NO.	G2
	SUPERSEDES	XX-XX-XX	GDM	TDP	B3025137	G3
			1/20/25	2/04/25		

**CHIEF
BUILDINGS**

COLLATERAL LOADS (see Building Design Criteria):

Chief Buildings neither assumes nor accepts any responsibility for the design of hangers, bracing of suspended members, transverse support members, nor connections to roof purlins to support collateral loads. It is the responsibility of the Buyer/Contractor and/or End Owner to have this design performed by a registered design professional. All loads suspended from purlins shall have the load introduced through the web and not the flange of the purlin other than what is shown on this page. Loads can not be supported from the lip at the edge of the flange.

TYPE 1: Lightweight loads with individual point load not exceeding 75 pounds may be hung from bottom flange ONLY as shown on this page.











TYPE 2: Loads exceeding 75 pounds attach to web utilizing on of the methods shown on this drawing or provided by Registered Design Professional.

Guide to converting uniform collateral load (psf) to individual point loads (pounds).

Equations to calculate maximum load (weight) based on collateral load, purlin spacing, and bay spacing		
Load Type	Max Point Load [pounds]	Loading Diagram
Single Load at Center of Bay	$0.40 \times \text{Collateral Load [psf]} \times \text{Purlin Spacing [ft]} \times \text{Bay Spacing [ft]}$	
Two Loads at Third Points	$0.30 \times \text{Collateral Load [psf]} \times \text{Purlin Spacing [ft]} \times \text{Bay Spacing [ft]}$	
Three Loads at Quarter Points	$0.20 \times \text{Collateral Load [psf]} \times \text{Purlin Spacing [ft]} \times \text{Bay Spacing [ft]}$	
3'-0" Spacing	$\text{Collateral Load [psf]} \times \text{Purlin Spacing [ft]} \times 3.0'$	
2'-0" Spacing	$\text{Collateral Load [psf]} \times \text{Purlin Spacing [ft]} \times 2.0'$	

Examples
 3 psf collateral load, 4'-6" [4.5'] purlin spacing, 25'-0" bay spacing

Max Point Loads:
 Single Load at Center of Bay = 135 pounds at each load
 Two Loads at Third Points = 101 pounds at each load
 Three Loads at Quarter Points = 68 pounds at each load
 3'-0" Spacing = 41 pounds at each load
 2'-0" Spacing = 27 pounds at each load




RELEASED	12-18-23
SUPERSEDES	07-13-22

REVISIONS	
4	Notwithstanding the adjacent seal, neither the Engineer named nor Chief Buildings is acting as The Engineer of Record. The Engineer named and Chief Buildings responsibility is limited to the structural performance of the pre-engineered components designed by Chief Buildings.
3	
2	
1	

Chief Buildings
 PO Box 2078, Grand Island, NE 68802-2078
 (308) 389-7289 cs@chiefind.com

02/07/2025

Drawing	COLLATERAL LOADING AND ATTACHMENTS		
Buyer	Associated Contract Services, Inc.		
Customer	TFD, Inc. Fuquay Varina, NC 27526		
Project Name	Jarco Business Center - Bldg 1		
CHIEF BUILDINGS	DRAWN	CHECK	ORDER NO.
	GDM	TDP	B3025137
	1/20/25	2/04/25	G3



ANCHOR ROD PLAN
NOTE: All Base Plates @ 100'-0" (U.N.)

**TO BE
USED FOR
CONSTRUCTION**

- REFERENCE NOTES:**
- All Anchor Rods including nuts and washers for same are not furnished by CHIEF BUILDINGS.
 - Anchor Rod material shall conform to ASTM F1554 having a yield of 36 KSI or greater.
 - Rod projections are recommended minimums based on the base plate bearing directly on the concrete pier. If the base plate is to bear on grout, the rod projection must be increased accordingly.
 - Concrete shall have a minimum strength of 3000 PSI.
 - ALL DRAWINGS ARE NOT TO SCALE.
 - Anchor Rod Summary Table
 - Quantity includes all buildings, all phases.
 - However anchor rods for Partitions and Smart Canopies are found on separate pages (when applicable).

NOTE: Finish Floor @ 100'-0"

ANCHOR ROD SUMMARY				
Qty	Locate	Dia (in)	Type	Proj (in)
36	Jamb	1/2"	F1554	1.50
32	Endwall	3/4"	F1554	2.00
56	Frame	3/4"	F1554	2.00
12	WindCol	3/4"	F1554	2.00


REVISIONS	
4	
3	
2	
1	

Notwithstanding the adjacent seal, neither the Engineer named nor Chief Buildings is acting as The Engineer of Record. The Engineer named and Chief Buildings responsibility is limited to the structural performance of the pre-engineered components designed by Chief Buildings.

Chief Buildings
PO Box 2078, Grand Island, NE 68802-2078
(308) 389-7289 cs@chiefind.com

DUSTIN L. COLE
PROFESSIONAL ENGINEER
SEAL 031908
02/07/2025

Drawing	ANCHOR ROD		
Buyer	Associated Contract Services, Inc.		
Customer	TFD, Inc. Fuquay Varina, NC 27526		
Project Name	Jarco Business Center - Bldg 1		
CHIEF BUILDINGS	DRAWN	CHECK	ORDER NO.
	GDM	LML	B3025137
	12/ 6/24	12/ 6/24	A1
			A3




BASE ANCHORAGE SPACING FOR STANDARD BASE ANGLE, BASE CEE OR ONE PIECE BASE WITH CS OR AP WALLS		
FASTENER TYPE & DIAMETER	MINIMUM EMBEDMENT	MAXIMUM SPACING
1/4" WEDGE ANCHOR ①	1 1/4"	1 @ 3'-0"
1/4" SCREW TYPE ANCHOR ②	1 1/2"	1 @ 3'-0"
3/8" CAST-IN ANCHOR	4" WITH HOOK OR HEAD	1 @ 3'-0"
1/4" HAMMER-IN ③	1 3/8"	1 @ 2'-0"
0.14 POWDER ACTUATED ④	1 1/4"	1 @ 1'-6"

① HILTI KWIK BOLT®, RAMSET TRUBOLT®, POWERS POWERSTUD®, OR EQUAL
 ② CFS TAPCON®, HILTI KWIK-CON II®, POWERS WEDGE-BOLT®, OR EQUAL
 ③ POWERS ZAMAC HAMMER SCREW®, HILTI METAL HIT ANCHOR®, OR EQUAL
 ④ POWERS BALLISTIC POINT PIN, RAMSET 1500/1600 SERIES, HILTI UNIVERSAL NAIL OR EQUAL



FASTENER SPACING CHART

REFERENCE NOTES:
 1. ACTUAL BASE PLATE DIMENSIONS MAY BE SMALLER THAN BASE PLATE DIMENSIONS SHOWN.



BASE MEMBER DETAILS

CONTRACTOR IS RESPONSIBLE FOR ANCHORING BASE MEMBER TO CONCRETE.



REVISIONS	
4	
3	
2	
1	

Notwithstanding the adjacent seal, neither the Engineer named nor Chief Buildings is acting as The Engineer of Record. The Engineer named and Chief Buildings responsibility is limited to the structural performance of the pre-engineered components designed by Chief Buildings.

Chief Buildings
 PO Box 2074, Grand Island, NE 68802-2078
 (308) 389-7289 cs@chiefind.com




02/07/2025

TO BE USED FOR CONSTRUCTION

Drawing	ANCHOR ROD			
Buyer	Associated Contract Services, Inc.			
Customer	TFD, Inc. Fuquay Varina, NC 27526			
Project Name	Jarco Business Center - Bldg 1			
CHIEF BUILDINGS	DRAWN	CHECK	ORDER NO.	A2 A3
	GDM	LML	B3025137	
	12/ 6/24	12/ 6/24		

WIND BENT REACTIONS



- Column footings and piers must be designed to withstand horizontal and vertical reactions as shown on the Anchor Rod Plan. Chief Buildings is not responsible for design of concrete foundation. Chief Buildings recommends that the services of a qualified engineer be obtained by the contractor/builder to design the foundations for the indicated reactions.
- Reactions are given in kips. (1 kip = 1000 lbs.) moments, if any, are given in kip-ft.
- Anchor Rod design is based on shear, tension, and combined tension and shear. Chief Buildings is not responsible for anchor rod size recommendations when anchor rod configuration places the rods in a bending mode. When the column base plate bears on grout, the contractor/builder or foundation engineer shall investigate bending in the anchor rods and provide a shear key for the column base to the pier when the anchor rods are not adequate in bending about the pier.

ENDWALL COLUMN: BASIC COLUMN REACTIONS (k)

Frm Line	Col Line	Dead Vert	Collat Vert	Live Vert	Snow Vert	Snow Drift Vert	Wind_Left1 Horiz	Wind_Left1 Vert	Wind_Right1 Horiz	Wind_Right1 Vert	Wind_Left2 Horiz	Wind_Left2 Vert	Wind_Right2 Horiz	Wind_Right2 Vert
1	A	0.7	0.7	2.1	1.3	0.0	0.0	-3.3	0.0	-2.0	0.0	-2.2	0.0	-0.9
1	B	1.4	1.7	5.4	3.3	0.0	-3.4	-12.4	0.0	0.7	-3.5	-9.8	0.0	3.3
1	C	1.4	1.7	5.4	3.3	0.0	0.0	-5.1	5.1	-10.6	0.0	-2.3	4.9	-7.7
1	D	0.8	0.7	2.1	1.3	0.2	0.0	-3.2	0.0	-2.1	0.0	-2.2	0.0	-1.1

Frm Line	Col Line	Wind Press Horiz	Wind Suct Horiz	Wind_Long1 Horiz	Wind_Long1 Vert	Wind_Long2 Horiz	Wind_Long2 Vert	Seis_Left Horiz	Seis_Left Vert	Seis_Right Horiz	Seis_Right Vert	Seis_Long Horiz	Seis_Long Vert	-MIN_SNOW- Horiz	-MIN_SNOW- Vert
1	A	0.0	0.0	0.0	-3.4	0.0	-2.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	1.6
1	B	-4.8	5.3	0.0	-7.9	0.0	-4.7	-0.6	-0.6	0.0	0.6	0.0	0.0	0.0	4.2
1	C	-5.0	5.5	0.7	-9.5	0.3	-5.4	0.0	0.6	0.6	-0.6	0.0	0.0	0.0	4.2
1	D	0.0	0.0	0.0	-3.2	0.0	-1.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	1.6

Frm Line	Col Line	E1PAT_SL_1- Horiz	E1PAT_SL_1- Vert	E1PAT_SL_2- Horiz	E1PAT_SL_2- Vert	E1PAT_SL_3- Horiz	E1PAT_SL_3- Vert	E1PAT_SL_4- Horiz	E1PAT_SL_4- Vert	E1PAT_LL_1- Horiz	E1PAT_LL_1- Vert	E1PAT_LL_2- Horiz	E1PAT_LL_2- Vert	E1PAT_LL_3- Horiz	E1PAT_LL_3- Vert
1	A	0.0	0.7	0.0	0.0	0.0	0.6	0.0	-0.1	0.0	2.0	0.0	-0.2	0.0	2.3
1	B	0.0	0.9	0.0	-0.1	0.0	1.8	0.0	0.7	0.0	5.8	0.0	2.3	0.0	2.6
1	C	0.0	-0.1	0.0	0.9	0.0	0.7	0.0	1.8	0.0	2.3	0.0	5.8	0.0	2.6
1	D	0.0	0.0	0.0	0.7	0.0	-0.1	0.0	0.6	0.0	-0.2	0.0	2.0	0.0	2.3

Frm Line	Col Line	E1PAT_LL_4- Horiz	E1PAT_LL_4- Vert
1	A	0.0	-0.3
1	B	0.0	2.7
1	C	0.0	2.7
1	D	0.0	-0.3

Frm Line	Col Line	Dead Vert	Collat Vert	Live Vert	Snow Vert	Snow Drift Vert	Wind_Left1 Horiz	Wind_Left1 Vert	Wind_Right1 Horiz	Wind_Right1 Vert	Wind_Left2 Horiz	Wind_Left2 Vert	Wind_Right2 Horiz	Wind_Right2 Vert
9	D	0.8	0.7	2.1	1.3	0.2	0.0	-2.1	0.0	-3.2	0.0	-1.1	0.0	-2.2
9	C	1.4	1.7	5.4	3.3	0.0	-5.1	-10.6	0.0	-5.1	-4.9	-7.7	0.0	-2.3
9	B	1.4	1.7	5.4	3.3	0.0	0.0	0.7	3.4	-12.4	0.0	3.3	3.5	-9.8
9	A	0.7	0.7	2.1	1.3	0.0	0.0	-2.0	0.0	-3.3	0.0	-0.9	0.0	-2.2

Frm Line	Col Line	Wind Press Horiz	Wind Suct Horiz	Wind_Long1 Horiz	Wind_Long1 Vert	Wind_Long2 Horiz	Wind_Long2 Vert	Seis_Left Horiz	Seis_Left Vert	Seis_Right Horiz	Seis_Right Vert	Seis_Long Horiz	Seis_Long Vert	-MIN_SNOW- Horiz	-MIN_SNOW- Vert
9	D	0.0	0.0	0.0	-3.2	0.0	-1.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	1.6
9	C	-5.0	5.5	-0.7	-9.5	-0.3	-5.4	-0.6	-0.6	0.0	0.6	0.0	0.0	0.0	4.2
9	B	-4.8	5.3	0.0	-7.9	0.0	-4.7	0.0	0.6	0.6	-0.6	0.0	0.0	0.0	4.2
9	A	0.0	0.0	0.0	-3.4	0.0	-2.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	1.6


Frm Line	Col Line	E2PAT_SL_1- Horiz	E2PAT_SL_1- Vert	E2PAT_SL_2- Horiz	E2PAT_SL_2- Vert	E2PAT_SL_3- Horiz	E2PAT_SL_3- Vert	E2PAT_SL_4- Horiz	E2PAT_SL_4- Vert	E2PAT_LL_1- Horiz	E2PAT_LL_1- Vert	E2PAT_LL_2- Horiz	E2PAT_LL_2- Vert	E2PAT_LL_3- Horiz	E2PAT_LL_3- Vert
9	D	0.0	0.7	0.0	0.0	0.0	0.6	0.0	-0.1	0.0	2.0	0.0	-0.2	0.0	2.3
9	C	0.0	0.9	0.0	-0.1	0.0	1.8	0.0	0.7	0.0	5.8	0.0	2.3	0.0	2.6
9	B	0.0	-0.1	0.0	0.9	0.0	0.7	0.0	1.8	0.0	2.3	0.0	5.8	0.0	2.6
9	A	0.0	0.0	0.0	0.7	0.0	-0.1	0.0	0.6	0.0	-0.2	0.0	2.0	0.0	2.3

Frm Line	Col Line	E2PAT_LL_4- Horiz	E2PAT_LL_4- Vert
9	D	0.0	-0.3
9	C	0.0	2.7
9	B	0.0	2.7
9	A	0.0	-0.3

ENDWALL COLUMN: MAXIMUM REACTIONS

Frm Line	Col Line	Load Id	Hmax H	V Vmax	Load Id	Hmin H	V Vmin
1	A	3	0.0	-1.6	3	0.0	-1.6
		5	0.0	3.7			
1	B	6	3.2	-6.6	7	-2.9	-3.9
		8	0.0	8.9	6	3.2	-6.6
1	C	9	3.3	-5.5	7	-3.0	-4.8
		10	0.0	9.0	9	3.3	-5.5
1	D	3	0.0	-1.5	3	0.0	-1.5
		5	0.0	3.8			
9	D	3	0.0	-1.5	3	0.0	-1.5
		11	0.0	3.8			
9	C	6	3.3	-5.5	7	-3.0	-4.8
		12	0.0	9.0	6	3.3	-5.5
9	B	9	3.2	-6.6	7	-2.9	-3.9
		13	0.0	8.9	9	3.2	-6.6
9	A	3	0.0	-1.6	3	0.0	-1.6
		11	0.0	3.7			

FRAME LINES: 2 3 4 5 6 7 8



RIGID FRAME: MAXIMUM REACTIONS

Frm Line	Col Line	Load Id	Hmax H	V Vmax	Load Id	Hmin H	V Vmin
2*	A	4	9.1	19.1	1	-6.7	-9.5
					3	-1.5	-9.9
2*	D	2	5.5	-6.2	4	-9.1	19.3
		4	-9.1	19.3	3	1.8	-8.4

2* Frame lines: 2 3 4 5 6 7 8

RIGID FRAME: BASIC COLUMN REACTIONS (k)

Frame Line	Column Line	Dead Horiz	Dead Vert	Collateral Horiz	Collateral Vert	Live Horiz	Live Vert	Snow Horiz	Snow Vert	Snow Drift Horiz	Snow Drift Vert	Wind_Left1 Horiz	Wind_Left1 Vert	Wind_Right1 Horiz	Wind_Right1 Vert	Wind_Left2 Horiz	Wind_Left2 Vert	Wind_Right2 Horiz	Wind_Right2 Vert	Seismic_Right Horiz	Seismic_Right Vert	-Seismic_Long Horiz	-Seismic_Long Vert	-MIN_SNOW- Horiz	-MIN_SNOW- Vert
2*	A	1.4	3.4	2.2	4.5	4.4	9.0	4.2	8.6	0.0	0.0	-12.6	-19.3												
2*	D	-1.4	3.5	-2.2	4.5	-4.4	9.0	-4.2	8.7	0.0	0.3	2.7	-15.6												

CONTROLLING LOAD CASES

- 0.6Dead+0.6Wind_Left1
- 0.6Dead+0.6Wind_Right1
- 0.6Dead+0.6Wind_Long1L
- Dead+Collateral+MIN_SNOW
- Dead+Collateral+E1PAT_LL_3
- 0.6Dead+0.6Wind_Left1+0.6Wind_Suction
- 0.6Dead+0.6Wind_Pressure+0.6Wind_Long1L
- Dead+Collateral+E1PAT_LL_1
- 0.6Dead+0.6Wind_Right1+0.6Wind_Suction
- Dead+Collateral+E1PAT_LL_2
- Dead+Collateral+E2PAT_LL_3
- Dead+Collateral+E2PAT_LL_1
- Dead+Collateral+E2PAT_LL_2

BUILDING BRACING REACTIONS

Wall Loc	Line	Col Line	Wind Horiz	Wind Vert	Seismic Horiz	Seismic Vert	Panel Shear (lb/ft) Wind	Panel Shear (lb/ft) Seis	Note
L_EW	1	B,C	5.1	5.6	0.6	0.6			
F_SW	D	2,3							(a)
R_EW	9	C,B	5.1	5.6	0.6	0.6			
B_SW	A	7,6	3.4	2.7	2.1	1.6			
			3.2	3.4	2.7	2.1	1.6		

(a) Wind bent in bay

Reactions for seismic represent shear force, Eh
Reaction values shown are unfactored

TO BE USED FOR CONSTRUCTION

DESCRIPTIONS OF REACTION ABBREVIATIONS

DEAD	DEAD
COLL	COLLATERAL
LL	LIVE
SNOW	SNOW
SNOWDRIFT	SNOW DRIFT
SEIS	SEISMIC
WIND	WIND
WIND1	WIND 1 LEFT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND2	WIND 2 RIGHT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND3	WIND 3 LEFT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND4	WIND 4 RIGHT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND5	WIND 5 LEFT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND6	WIND 6 RIGHT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND7	WIND 7 LEFT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND8	WIND 8 RIGHT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND9	WIND 9 LEFT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND10	WIND 10 RIGHT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND11	WIND 11 LEFT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND12	WIND 12 RIGHT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND13	WIND 13 LEFT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND14	WIND 14 RIGHT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND15	WIND 15 LEFT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND16	WIND 16 RIGHT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND17	WIND 17 LEFT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND18	WIND 18 RIGHT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND19	WIND 19 LEFT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND20	WIND 20 RIGHT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND21	WIND 21 LEFT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND22	WIND 22 RIGHT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND23	WIND 23 LEFT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND24	WIND 24 RIGHT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND25	WIND 25 LEFT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND26	WIND 26 RIGHT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND27	WIND 27 LEFT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND28	WIND 28 RIGHT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND29	WIND 29 LEFT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND30	WIND 30 RIGHT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND31	WIND 31 LEFT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND32	WIND 32 RIGHT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND33	WIND 33 LEFT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND34	WIND 34 RIGHT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND35	WIND 35 LEFT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND36	WIND 36 RIGHT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND37	WIND 37 LEFT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND38	WIND 38 RIGHT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND39	WIND 39 LEFT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND40	WIND 40 RIGHT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND41	WIND 41 LEFT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND42	WIND 42 RIGHT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND43	WIND 43 LEFT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND44	WIND 44 RIGHT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND45	WIND 45 LEFT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND46	WIND 46 RIGHT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND47	WIND 47 LEFT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND48	WIND 48 RIGHT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND49	WIND 49 LEFT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND50	WIND 50 RIGHT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND51	WIND 51 LEFT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND52	WIND 52 RIGHT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND53	WIND 53 LEFT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND54	WIND 54 RIGHT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND55	WIND 55 LEFT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND56	WIND 56 RIGHT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND57	WIND 57 LEFT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND58	WIND 58 RIGHT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND59	WIND 59 LEFT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND60	WIND 60 RIGHT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND61	WIND 61 LEFT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND62	WIND 62 RIGHT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND63	WIND 63 LEFT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND64	WIND 64 RIGHT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND65	WIND 65 LEFT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND66	WIND 66 RIGHT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND67	WIND 67 LEFT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND68	WIND 68 RIGHT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND69	WIND 69 LEFT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND70	WIND 70 RIGHT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND71	WIND 71 LEFT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND72	WIND 72 RIGHT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND73	WIND 73 LEFT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND74	WIND 74 RIGHT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND75	WIND 75 LEFT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND76	WIND 76 RIGHT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND77	WIND 77 LEFT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND78	WIND 78 RIGHT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND79	WIND 79 LEFT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND80	WIND 80 RIGHT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND81	WIND 81 LEFT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND82	WIND 82 RIGHT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND83	WIND 83 LEFT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND84	WIND 84 RIGHT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND85	WIND 85 LEFT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND86	WIND 86 RIGHT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND87	WIND 87 LEFT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND88	WIND 88 RIGHT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND89	WIND 89 LEFT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND90	WIND 90 RIGHT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND91	WIND 91 LEFT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND92	WIND 92 RIGHT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND93	WIND 93 LEFT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND94	WIND 94 RIGHT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND95	WIND 95 LEFT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND96	WIND 96 RIGHT (WITH NEGATIVE INTERNAL PRESSURE -GCP)
WIND97	WIND 97 LEFT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND98	WIND 98 RIGHT (WITH POSITIVE INTERNAL PRESSURE -GCP)
WIND99	

DESIGN CRITERIA	
Building Code	North Carolina Building Code 2018
IBC Risk Category	II - Standard Buildings
Roof Live Load	20 psf
Tributary Area Reduction Allowed	Yes
Collateral Load	6 psf
Ground Snow Load (Pg)	15 psf
Exposure Factor (Ce)	1
Thermal Factor (Ct)	1.1
Importance Factor (I)	1
Flat Roof Snow Load (Pf)	11.55 psf
Minimum Roof Snow Load (Pm)	15 psf - Not used with drift, sliding, unbalanced, or partial loads.
Drift Surcharge Load, Pd and Snow Drift Width, w	w=5.5 psf, d=2.73 ft Along Line D
Building Enclosure	Enclosed
Ultimate Design Wind Speed (Vult)	116 mph (GCpi ± 0.18)
Nominal Design Wind Speed (Vasd)	90 mph
Exposure Category	C
Wind Pressure (q)	26.7 psf
Seismic	
Spectral Response Short Periods (Ss)	0.173
Spectral Response 1 s Period (S1)	0.083
Seismic Importance Factor	1
Seismic Design Category	B
Site Class	D
Seismic Resisting System	
Longitudinal Direction	Steel System (R=3.00)
Lateral Direction	Steel System (R=3.00)
Seismic Response Coefficient (Cs)	0.062
Spectral Response Parameter Short Period (SDS)	0.184
Spectral Response Parameter 1 s Period (SD1)	0.133
Analysis Procedure:	ELF
Base Shear	9.26 kips
Other Loads:	None

DEFLECTION CRITERIA	
The material supplied by Chief Buildings has been designed with the following minimum deflection criteria. The actual deflection may be less depending on actual load and specific member length.	
Vertical Deflection	
Purlin under Live or Snow	L/ 240
Purlin under Wind	L/ 240
Frame Rafter under Live or Snow	L/ 240
Horizontal Deflection	
Girts supporting metal wall panel (10 year wind)	L/ 90
Spandrel supporting brittle wall material (10 year wind)	L/ 240
Frame Sidesway/Drift with 10 year wind	
Metal wall panel	EH/ 60
Brittle wall material	EH/ 100
Method of Design Used:	ASD

BOLT TIGHTENING INFORMATION - SNUG TIGHT

- Snug Tightened Joints are used. Tightening of bolts shall be in accordance with the "SPECIFICATION FOR STRUCTURAL JOINTS USING HIGH STRENGTH BOLTS" latest edition published by Research Council on Structural Connections (RCSC).
 - All bolt holes shall be aligned to permit insertion of the bolts without undue damage to the threads.
 - Bolts shall be placed in all holes and nuts threaded to complete the assembly.
 - Compacting the joint to the snug-tight condition shall progress systematically from the most rigid part of the joint. Snug tight is the condition that exists when all of the plies in a connection have been pulled into firm contact by the bolts in the joint and all of the bolts in the joint have been tightened sufficiently to prevent the removal of the nuts without the use of a wrench.
 - The snug tightened condition is typically achieved with a few impacts of an impact wrench or the full effort of a worker on an ordinary spud wrench. More than one cycle through the bolt pattern may be required to achieve the snug tightened joint.
- Special Inspection - Inspection that installation achieved snug tightened condition is after bolt installation. Unless local authorities require otherwise, inspection before or during bolt installation/tightening is not required.
- Fastener components shall be protected from dirt and moisture in closed containers at the site of installation. Only as many fastener components as are anticipated to be installed during the work shift shall be taken from protected storage. Fastener components that are not incorporated into the work shall be returned to protected storage at the end of the work shift.

MATERIAL SPECIFICATIONS

Chief Buildings designs and fabricates using the following ASTM material types and grades (minimum yield point, ksi).

- Built-up Structural Steel Members: A529, A572, and A1011 SS or HSLAS. Minimum Grade 50 (50 ksi).
- Hot-Rolled Structural Steel Shapes (W, C, S): A572 and A992. Minimum Grade 50 (50 ksi).
- HSS Round and Square Sections: A500. Minimum Grade C (46 ksi and 50 ksi, respectively).
- Hot-Rolled Angle and Rod Bracing: A36, Minimum Yield Point 36 ksi.
- Cold-formed Light Gauge Structural Members: A563 SS or HSLAS-Class 1, A1011 SS or HSLAS-Class 1. Grade 55 (55 ksi).
- Panel and Trim: A792, Minimum Grade 50 Class 1 or Class 4 (50 ksi).


**TO BE
USED FOR
CONSTRUCTION**

4	3	2	1

REVISIONS

Notwithstanding the adjacent seal, neither the Engineer named nor Chief Buildings is acting as The Engineer of Record. The Engineer named and Chief Buildings responsibility is limited to the structural performance of the pre-engineered components designed by Chief Buildings.

Chief Buildings
PO Box 2078, Grand Island, NE 68802-2078
(308) 389-7289 cs@chiefind.com




02/07/2025

Drawing	PROJECT NOTES			
Buyer	Associated Contract Services, Inc.			
Customer	TFD, Inc. Fuquay Varina, NC 27526			
Project Name	Jarco Business Center - Bldg 1			
CHIEF BUILDINGS	DRAWN	CHECK	ORDER NO.	N1
	AD	PJ	B3025137	N1
	11/25/2024	11/27/24		

SPLICE BOLT TABLE						
Mark	Qty Top	Qty Bot	Int	Type	Dia	Length
SP-1	4	4	2	A325	5/8"	2"
SP-2	4	4	0	A325	5/8"	2"

MEMBER TABLE								
Mark	Weight	Length	Web Depth		Web Plate		Outside Flange	Inside Flange
			Start/End	Thick	Length	Thk x W x Length	Thk x W x Length	
RF1-1	657	20'-10 5/16"	9.5/35.0	0.219	18'-11 1/16"	18'-11 1/16"	1/4" x 6 x 20'-9 9/16"	1/4" x 6 x 17'-9 13/16"
RF1-2	617	26'-4 9/16"	35.0/13.0	0.188	2'-0"	9'-5 1/2"	1/4" x 6 x 3'-7 1/4"	1/4" x 6 x 26'-3 9/16"
RF1-3	669	26'-4 1/2"	13.0/16.0	0.156	16'-11 1/2"	17'-11 1/2"	1/4" x 6 x 26'-3 1/2"	1/4" x 6 x 9'-7 5/8"
RF1-4	740	23'-3 11/16"	16.0/15.0	0.156	3'-3"	3'-3"	1/4" x 6 x 16'-11 1/2"	1/4" x 6 x 17'-11 1/2"
			15.0/41.0	0.219	8'-4"	8'-4"	1/4" x 6 x 8'-5 5/8"	1/4" x 6 x 19'-6 1/8"
EB-3	33	2'-2 5/16"	35.0/35.0	0.219	20'-0"	20'-0"	1/4" x 6 x 2'-2 5/16"	1/4" x 6 x 2'-2 5/16"
			7.5/7.5	0.188	2'-2 5/16"	2'-2 5/16"	1/4" x 6 x 2'-2 5/16"	1/4" x 6 x 2'-2 5/16"

FLANGE BRACE TABLE						
▽ ID	#	MARK	BRACE	DETAIL	CLIP 1	CLIP 2
1	1	FB7	1'-0"	4-10	XFBP12	XFBP10
2	1	FB10	2'-0"	4-10	XFBP12	XFBP10
3	1	FB3	1'-0"	4-10	XFBP12	XFBP10
4	1	FB4	1'-0"	4-10	XFBP12	XFBP10
5	1	FB6	1'-0"	4-10	XFBP12	XFBP10
6	1	FB5	1'-0"	4-10	XFBP12	XFBP10
7	1	FB8	2'-0"	4-10	XFBP12	XFBP10
8	1	FB11	2'-0"	4-10	XFBP12	XFBP10
9	1	FB9	2'-0"	4-10	XFBP12	XFBP10



CROSS SECTION: FRAME LINE 2 3 4 5 6 7 8


**TO BE
USED FOR
CONSTRUCTION**

REFERENCE NOTES:

- Snug Tight:** Snug Tightened Joints are used. See General Information Snug Tight Sheet for bolt tightening information.
- Storage:** Fastener components shall be protected from dirt and moisture in closed containers at the site of installation. Only as many fastener components as are anticipated to be installed during the work shift shall be taken from protected storage. Fastener components that are not incorporated into the work shall be returned to protected storage at the end of the work shift.
- Bolt and Nut Specifications:** Bolts are high strength bolts conforming to ASTM F3125 Grade A325 or Grade A490. Nuts are high strength nuts conforming to ASTM A194 Grade 2 or 2H or ASTM A563 Grade C, D, or DH nut specifications. Substitution of mild steel bolts or nuts is not allowed and any field substitution will void the design warranty.
- Eave Height:** Eave height dimension is not always to the top of the eave strut. Due to thermal block situations, eave height dimension and top girt space dimension may be to the intersection of the top of the purlins. Refer to the eave details for more information.

REVISIONS	
4	
3	
2	
1	

Notwithstanding the adjacent seal, neither the Engineer named nor Chief Buildings is acting as The Engineer of Record. The Engineer named and Chief Buildings responsibility is limited to the structural performance of the pre-engineered components designed by Chief Buildings.




02/07/2025

Drawing	CROSS SECTION			
Buyer	Associated Contract Services, Inc.			
Customer	TFD, Inc. Fuquay Varina, NC 27526			
Project Name	Jarco Business Center - Bldg 1			
CHIEF BUILDINGS	DRAWN	CHECK	ORDER NO.	CS1
	GDM	TDP	B3025137	
	1/20/25	2/04/25		CS2

SPLICE BOLTS					
Splice Mark	Quan		----Bolt----		
	Top/	Bot	Type	Dia	Length
SP- 1	4	4	A325	5/8"	2"

MEMBER SIZE TABLE (in)								
MARK	WEIGHT	LENGTH	WEB DEPTH START/END	WEB PLATE		OUTSIDE FLANGE T x W x LENGTH	INSIDE FLANGE T x W x LENGTH	
				THICK	LENGTH			
WF-1	547	274.0	19.5/19.5	0.125	22'-10"	1/4" x 8 x 22'-10"	1/4" x 8 x 22'-10"	
WF-2	443	247.8	17.5/17.5	0.156	20'-7 3/4"	1/4" x 6 x 20'-7 3/4"	1/4" x 6 x 20'-7 3/4"	



PORTAL FRAME: FRAME LINE D

**TO BE
USED FOR
CONSTRUCTION**


REFERENCE NOTES:

- Snug Tight:** Snug Tightened Joints are used. See General Information Snug Tight Sheet for bolt tightening information.
- Storage:** Fastener components shall be protected from dirt and moisture in closed containers at the site of installation. Only as many fastener components as are anticipated to be installed during the work shift shall be taken from protected storage. Fastener components that are not incorporated into the work shall be returned to protected storage at the end of the work shift.
- Bolt and Nut Specifications:** Bolts are high strength bolts conforming to ASTM F3125 Grade A325 or Grade A490. Nuts are high strength nuts conforming to ASTM A194 Grade 2 or 2H or ASTM A563 Grade C, D, or DH nut specifications. Substitution of mild steel bolts or nuts is not allowed and any field substitution will void the design warranty.
- Eave Height:** Eave height dimension is not always to the top of the eave strut. Due to thermal block situations, eave height dimension and top girt space dimension may be to the intersection of the top of the purlins. Refer to the eave details for more information.

REVISIONS	
4	
3	
2	
1	

Notwithstanding the adjacent seal, neither the Engineer named nor Chief Buildings is acting as The Engineer of Record. The Engineer named and Chief Buildings responsibility is limited to the structural performance of the pre-engineered components designed by Chief Buildings.


Chief Buildings
PO Box 2078, Grand Island, NE 68802-2078
(308) 389-7289 cs@chiefind.com



02/07/2025

Drawing	CROSS SECTION			
Buyer	Associated Contract Services, Inc.			
Customer	TFD, Inc. Fuquay Varina, NC 27526			
Project Name	Jarco Business Center - Bldg 1			
CHIEF BUILDINGS	DRAWN	CHECK	ORDER NO.	CS2
	GDM	TDP	B3025137	
	1/20/25	2/04/25		
				CS2

- Details Order (D# Pages)
- Flange Brace/Sag Angles Details
 - Typical Project Details
 - Steel Specific Info, (X#-labels)
 - Panel Specific Info, (Y#-labels)
 - Mezzanine Info, (Z#-labels)
 - Panel/Trim Details
 - Opening Flashing Details



ROOF FRAMING PLAN

**TO BE
USED FOR
CONSTRUCTION**


PURLIN DEPTH: 8.00

REFERENCE NOTES:
SAG ANGLE NOMENCLATURE
• "T" = TOP SAG ANGLE ROW.
• "B" = BOTTOM SAG ANGLE ROW.

REVISIONS	
4	
3	
2	
1	

Notwithstanding the adjacent seal, neither the Engineer named nor Chief Buildings is acting as The Engineer of Record. The Engineer named and Chief Buildings responsibility is limited to the structural performance of the pre-engineered components designed by Chief Buildings.

Chief Buildings
PO Box 2078, Grand Island, NE 68802-2078
(308) 389-7289 cs@chiefind.com




02/07/2025

Drawing	ROOF FRAMING			
Buyer	Associated Contract Services, Inc.			
Customer	TFD, Inc. Fuquay Varina, NC 27526			
Project Name	Jarco Business Center - Bldg 1			
CHIEF BUILDINGS	DRAWN	CHECK	ORDER NO.	RF1 RF2
	GDM	TDP	B3025137	
	1/20/25	2/04/25		

- Details Order (D# Pages)
- Flange Brace/Sag Angles Details
 - Typical Project Details
 - Steel Specific Info, (X#-labels)
 - Panel Specific Info, (Y#-labels)
 - Mezzanine Info, (Z#-labels)
 - Panel/Trim Details
 - Opening Flashing Details

CONNECTION PLATES		
ID	QUAN	MARK/PART
1	40	XBC1



ROOF FRAMING PLAN

**TO BE
USED FOR
CONSTRUCTION**


PURLIN DEPTH: 8.00

REFERENCE NOTES:
SAG ANGLE NOMENCLATURE
• "T" = TOP SAG ANGLE ROW.
• "B" = BOTTOM SAG ANGLE ROW.

REVISIONS	
4	
3	
2	
1	

Notwithstanding the adjacent seal, neither the Engineer named nor Chief Buildings is acting as The Engineer of Record. The Engineer named and Chief Buildings responsibility is limited to the structural performance of the pre-engineered components designed by Chief Buildings.

Chief Buildings
PO Box 2078, Grand Island, NE 68802-2078
(308) 389-7289 cs@chiefind.com




02/07/2025

Drawing	ROOF FRAMING		
Buyer	Associated Contract Services, Inc.		
Customer	TFD, Inc. Fuquay Varina, NC 27526		
Project Name	Jarco Business Center - Bldg 1		
	DRAWN	CHECK	ORDER NO.
	GDM	TDP	B3025137
	1/20/25	2/04/25	RF2

- Details Order (D# Pages)
- Flange Brace/Sag Angles Details
 - Typical Project Details
 - Steel Specific Info, (X#-labels)
 - Panel Specific Info, (Y#-labels)
 - Mezzanine Info, (Z#-labels)
 - Panel/Trim Details
 - Opening Flashing Details

PANEL TABLE		
ROOF PLAN		
QUAN	MARK	LENGTH
101	RS-1	344 5/16"
101	RS-2	371 13/16"



ROOF PANEL PLAN
 PANELS: 24 Ga. MSC - Galvalume (GM)

**TO BE
 USED FOR
 CONSTRUCTION**


Reference Note:
 Roof Panel system is based on the following

- 1) MSC High system (Clip offset = 1 3/8"; Bottom of roof panel to top of purlin)
- 2) A clip **MUST** be installed on ALL purlins unless noted otherwise.
- 3) (2) 1/4-14 x 1" fasteners per clip unless otherwise noted.
- 4) 1" Thermal Spacers

Roof panel modularity must be maintained during installation in order to assure coverage with the panels supplied.

REVISIONS	
4	
3	
2	
1	

Notwithstanding the adjacent seal, neither the Engineer named nor Chief Buildings is acting as The Engineer of Record. The Engineer named and Chief Buildings responsibility is limited to the structural performance of the pre-engineered components designed by Chief Buildings.



02/07/2025


Chief Buildings
 PO Box 2078, Grand Island, NE 68802-2078
 (308) 389-7289 cs@chiefind.com

Drawing	ROOF PANEL			
Buyer	Associated Contract Services, Inc.			
Customer	TFD, Inc. Fuquay Varina, NC 27526			
Project Name	Jarco Business Center - Bldg 1			
CHIEF BUILDINGS	DRAWN	CHECK	ORDER NO.	RP1
	GDM	TDP	B3025137	
	1/20/25	2/04/25		
				RP1

- Details Order (D# Pages)
- Flange Brace/Sag Angles Details
 - Typical Project Details
 - Steel Specific Info, (X#-labels)
 - Panel Specific Info, (Y#-labels)
 - Mezzanine Info, (Z#-labels)
 - Panel/Trim Details
 - Opening Flashing Details

CONNECTION PLATES		
FRAME LINE D		
ID	QUAN	MARK/PART
1	2	XPF1
3	8	XBC85
4	16	XBC1

*TO BE USED FOR INSULATION SUPPORT



SIDEWALL FRAMING: FRAME LINE D

**TO BE
USED FOR
CONSTRUCTION**

GIRT DEPTH: 8.00

GENERAL NOTES:
1. All trims to receive a 2" lap unless otherwise noted.

REVISIONS	
4	
3	
2	
1	

Notwithstanding the adjacent seal, neither the Engineer named nor Chief Buildings is acting as The Engineer of Record. The Engineer named and Chief Buildings responsibility is limited to the structural performance of the pre-engineered components designed by Chief Buildings.

Chief Buildings
PO Box 2078, Grand Island, NE 68802-2078
(308) 389-7289 cs@chiefind.com




02/07/2025

Drawing	SIDEWALL DRAWING			
Buyer	Associated Contract Services, Inc.			
Customer	TFD, Inc. Fuquay Varina, NC 27526			
Project Name	Jarco Business Center - Bldg 1			
CHIEF BUILDINGS	DRAWN	CHECK	ORDER NO.	S1
	GDM	TDP	B3025137	
	1/20/25	2/04/25		
				S4

- Details Order (D# Pages)
- Flange Brace/Sag Angles Details
 - Typical Project Details
 - Steel Specific Info, (X#-labels)
 - Panel Specific Info, (Y#-labels)
 - Mezzanine Info, (Z#-labels)
 - Panel/Trim Details
 - Opening Flashing Details

CONNECTION PLATES		
FRAME LINE D		
ID	QUAN	MARK/PART
2	8	XBC85
3	16	XBC1

*TO BE USED FOR INSULATION SUPPORT



SIDEWALL FRAMING: FRAME LINE D


**TO BE
USED FOR
CONSTRUCTION**

GIRT DEPTH: 8.00

GENERAL NOTES:
1. All trims to receive a 2" lap unless otherwise noted.

REVISIONS	
4	
3	
2	
1	

Notwithstanding the adjacent seal, neither the Engineer named nor Chief Buildings is acting as The Engineer of Record. The Engineer named and Chief Buildings responsibility is limited to the structural performance of the pre-engineered components designed by Chief Buildings.



02/07/2025

Chief Buildings
PO Box 2078, Grand Island, NE 68802-2078
(308) 389-7289 cs@chiefind.com


Drawing	SIDEWALL DRAWING			
Buyer	Associated Contract Services, Inc.			
Customer	TFD, Inc. Fuquay Varina, NC 27526			
Project Name	Jarco Business Center - Bldg 1			
	DRAWN	CHECK	ORDER NO.	S2
	GDM	TDP	B3025137	
	1/20/25	2/04/25		S4

- Details Order (D# Pages)
- Flange Brace/Sag Angles Details
 - Typical Project Details
 - Steel Specific Info, (X#-labels)
 - Panel Specific Info, (Y#-labels)
 - Mezzanine Info, (Z#-labels)
 - Panel/Trim Details
 - Opening Flashing Details



NOTE: (75) (10' X 41 9/16") (Antique Bronze)(AQ) (SPT-1) Flat sheets supplied for field formed trim(Parapet Cap Trim,Corner Trim,Base Trim, and Opening Trims).

TRIM TABLE				
LINE: D				
◇ID	QUAN.	MARK	COLOR	LENGTH
1	1	EEL6	FS	5 1/4"
2	12	LHET06A	GM	206"
3	1	EER6	FS	5 1/4"

PANEL TABLE		
FRAME LINE D		
QUAN	MARK	LENGTH
67	FS-1	5"



PARAPET BACK PANEL & TRIM: LINE D
 PANELS: 26 Ga. CS - Galvalume (GM)



SIDEWALL PANEL & TRIM: FRAME LINE D


**TO BE
 USED FOR
 CONSTRUCTION**

GENERAL NOTES:
 1. All trims to receive a 2" lap unless otherwise noted.

REVISIONS	
4	
3	
2	
1	

Notwithstanding the adjacent seal, neither the Engineer named nor Chief Buildings is acting as The Engineer of Record. The Engineer named and Chief Buildings responsibility is limited to the structural performance of the pre-engineered components designed by Chief Buildings.

Chief Buildings
 PO Box 2078, Grand Island, NE 68802-2078
 (308) 389-7289 cs@chiefind.com



02/07/2025

Drawing	SIDEWALL DRAWING			
Buyer	Associated Contract Services, Inc.			
Customer	TFD, Inc. Fuquay Varina, NC 27526			
Project Name	Jarco Business Center - Bldg 1			
CHIEF BUILDINGS	DRAWN	CHECK	ORDER NO.	S3
	GDM	TDP	B3025137	
	1/20/25	2/04/25		
				S3


- Details Order (D# Pages)
- Flange Brace/Sag Angles Details
 - Typical Project Details
 - Steel Specific Info, (X#-labels)
 - Panel Specific Info, (Y#-labels)
 - Mezzanine Info, (Z#-labels)
 - Panel/Trim Details
 - Opening Flashing Details

ID	QUAN.	MARK	COLOR	LENGTH
1	12	BTN6A	FS	206"
2	12	EGM06A	FS	206"
3	105	GSM6A	GM	12 13/16"
4	12	TCM6A	FS	206"
5	1	GRS6	FS	10"
6	2	ECLM06	FS	8 3/8"
7	2	ECLM06	FS	8 3/8"
8	6	JT6C	FS	90"
9	6	COT6C	FS	90"
10	3	HTT6D	FS	52"

QUAN	MARK	LENGTH
67	SSB-1	258 1/2"


ID	QUAN	MARK/PART
2	1	XBC87
3	16	XBC65
4	16	XBC1

*TO BE USED FOR INSULATION SUPPORT



GIRT LAPS: 2'-1 1/4" (repeated 8 times)

SIDEWALL FRAMING: FRAME LINE A



SIDEWALL PANEL & TRIM: FRAME LINE A
 PANELS: 26 Ga. CS - Fieldstone (FS)

TO BE USED FOR CONSTRUCTION

NOTE: Building "A", Column Line "A"
 (STANDARD GUTTER) (SINGLE DOWNSPOUT DROP)
 (9) Downspout drops provided for this wall
 Each drop consists of:
 (2) 12'-0" Downspout(s) (1) "A" Elbow(s)

NOTE: Using standard gutter and downspouts, locate downspouts at a spacing not to exceed 41.1 ft with first downspout within 20.5 ft from ends of gutter. This spacing is based on rainfall intensity of 7.1 inches per hour and MBMA Metal Building Systems Manual Appendix A4.2.

GENERAL NOTES:
 1. All trims to receive a 2" lap unless otherwise noted.

REVISIONS	
4	
3	
2	
1	

Notwithstanding the adjacent seal, neither the Engineer named nor Chief Buildings is acting as The Engineer of Record. The Engineer named and Chief Buildings responsibility is limited to the structural performance of the pre-engineered components designed by Chief Buildings.

Chief Buildings
 PO Box 2078, Grand Island, NE 68802-2078
 (308) 389-7289 cs@chiefind.com

02/07/2025



Drawing	SIDEWALL DRAWING			
Buyer	Associated Contract Services, Inc.			
Customer	TFD, Inc. Fuquay Varina, NC 27526			
Project Name	Jarco Business Center - Bldg 1			
CHIEF BUILDINGS	DRAWN	CHECK	ORDER NO.	S4
	GDM	TDP	B3025137	
	1/20/25	2/04/25		

GIRT DEPTH: 8.00

- Details Order (D# Pages)
- Flange Brace/Sag Angles Details
 - Typical Project Details
 - Steel Specific Info, (X#-labels)
 - Panel Specific Info, (Y#-labels)
 - Mezzanine Info, (Z#-labels)
 - Panel/Trim Details
 - Opening Flashing Details

FLANGE BRACE TABLE							
FRAME LINE 1							
▽ ID	#	MARK	BRACE DIST.	DETAIL	CLIP 1	CLIP 2	PART
1	1	FB1	1'-0"	4-10	XFB12	XFB10	L15151/8
2	1	FB2	1'-0"	4-10	XFB12	XFB10	L15151/8


BOLT TABLE				
FRAME LINE 1				
LOCATION	QUAN	TYPE	DIA	LENGTH
ER-1/ER-2	8	A325	5/8"	2"
Columns/Raf	4	A325	1/2"	1 1/4"

TRIM TABLE				
FRAME LINE 1				
▽ ID	QUAN.	MARK	COLOR	LENGTH
1	2	BTN6B	FS	146"
2	2	BTN6A	FS	206"
3	2	CT6B	FS	146"
4	1	JT6B	FS	146"
5	1	GTM6B	FS	146"
6	3	GTM6A	FS	206"
7	1	GET6B	FS	146"
8	3	GET6A	FS	206"
9	6	GTS6A	FS	30"
10	2	GCTMC6	FS	11 1/16"
11	1	TPLMC6	FS	11"
12	4	GTS6A	FS	30"
13	1	TPRMC6	FS	11"
14	2	DT86A	FS	206"
15	3	JT6A	FS	206"
16	2	COT6A	FS	206"
17	1	DT86B	FS	146"
18	1	HTT6A	FS	206"
19	2	JT6C	FS	90"
20	2	COT6C	FS	90"
21	1	HTT6D	FS	52"


PANEL TABLE		
FRAME LINE 1		
QUAN	MARK	LENGTH
1	ESL-1	301 1/2"
1	ESL-2	285"
1	ESL-3	283 1/2"
1	ESL-4	282"
1	ESL-5	280 1/2"
1	ESL-6	279"
1	ESL-7	277 1/2"
1	ESL-8	276"
1	ESL-9	274 1/2"
1	ESL-10	273"
1	ESL-11	271 1/2"
1	ESL-12	270"
1	ESL-13	268 1/2"
1	ESL-14	267"
1	ESL-15	265 1/2"
1	ESL-16	264"
1	ESL-17	93"
1	ESL-18	91 1/2"
1	ESL-19	90"
1	ESL-20	258"

CONNECTION PLATES			
FRAME LINE 1			
▽ ID	QUAN	MARK/PART	
1	6	XBC87	
2	1	XBC38	
4	6	XBC3	
5	3	XBC1	

*TO BE USED FOR INSULATION SUPPORT



ENDWALL FRAMING: FRAME LINE 1



ENDWALL PANEL & TRIM: FRAME LINE 1

PANELS: 26 Ga. CS - Fieldstone (FS)

TO BE USED FOR CONSTRUCTION


GIRT DEPTH: 8.00

GENERAL NOTES:
1. All trims to receive a 2" lap unless otherwise noted.

REVISIONS	
4	
3	
2	
1	

Notwithstanding the adjacent seal, neither the Engineer named nor Chief Buildings is acting as The Engineer of Record. The Engineer named and Chief Buildings responsibility is limited to the structural performance of the pre-engineered components designed by Chief Buildings.

Chief Buildings
PO Box 2078, Grand Island, NE 68802-2078
(308) 389-7289 cs@chiefind.com




02/07/2025


Drawing	ENDWALL DRAWING		
Buyer	Associated Contract Services, Inc.		
Customer	TFD, Inc. Fuquay Varina, NC 27526		
Project Name	Jarco Business Center - Bldg 1		
DRAWN	GDM	CHECK	ORDER NO.
	1/20/25	TDP	B3025137
			E1
			E2



- Details Order (D# Pages)
- Flange Brace/Sag Angles Details
 - Typical Project Details
 - Steel Specific Info, (X#-labels)
 - Panel Specific Info, (Y#-labels)
 - Mezzanine Info, (Z#-labels)
 - Panel/Trim Details
 - Opening Flashing Details



ENDWALL FRAMING: FRAME LINE 9



ENDWALL PANEL & TRIM: FRAME LINE 9

PANELS: 26 Ga. CS - Fieldstone (FS)

FLANGE BRACE TABLE
FRAME LINE 9

∇ ID	# SIDES	MARK	BRACE DIST.	DETAIL	CLIP 1	CLIP 2	PART
1	1	FB1	1'-0"	4-10	XFB12	XFB10	L15151/8
2	1	FB2	1'-0"	4-10	XFB12	XFB10	L15151/8

BOLT TABLE
FRAME LINE 9

LOCATION	QUAN	TYPE	DIA	LENGTH
ER-2/ER-3	8	A325	5/8"	2"
Columns/Raf	4	A325	1/2"	1 1/4"

TRIM TABLE
LINE: 9

∠ ID	QUAN.	MARK	COLOR	LENGTH
1	1	BTN6B	FS	146"
2	3	BTN6A	FS	206"
3	1	JT6B	FS	146"
4	2	CT6B	FS	146"
5	1	GTM6B	FS	146"
6	3	GTM6A	FS	206"
7	1	GET6B	FS	146"
8	3	GET6A	FS	206"
9	6	GTS6A	FS	30"
10	2	GCTMC6	FS	11 1/16"
11	1	TPLMC6	FS	11"
12	4	GTS6A	FS	30"
13	1	TPRMC6	FS	11"
14	1	JT6A	FS	206"

PANEL TABLE
FRAME LINE 9

QUAN	MARK	LENGTH
1	ESR-1	301 1/2"
1	ESR-2	285"
1	ESR-3	283 1/2"
1	ESR-4	282"
1	ESR-5	280 1/2"
1	ESR-6	279"
1	ESR-7	277 1/2"
1	ESR-8	276"
1	ESR-9	274 1/2"
1	ESR-10	273"
1	ESR-11	271 1/2"
1	ESR-12	270"
1	ESR-13	268 1/2"
1	ESR-14	267"
1	ESR-15	265 1/2"
1	ESR-16	264"
1	ESR-17	262 1/2"
1	ESR-18	261"
1	ESR-19	259 1/2"
1	ESR-20	258"

CONNECTION PLATES
FRAME LINE 9

ID	QUAN	MARK/PART
1	3	XBC87
2	1	XBC38
4	6	XBC3
5	3	XBC1

*TO BE USED FOR INSULATION SUPPORT

**TO BE
USED FOR
CONSTRUCTION**


GIRT DEPTH: 8.00

GENERAL NOTES:
1. All trims to receive a 2" lap unless otherwise noted.

REVISIONS	
4	
3	
2	
1	

Notwithstanding the adjacent seal, neither the Engineer named nor Chief Buildings is acting as The Engineer of Record. The Engineer named and Chief Buildings responsibility is limited to the structural performance of the pre-engineered components designed by Chief Buildings.

Chief Buildings
PO Box 2078, Grand Island, NE 68802-2078
(308) 389-7289 cs@chiefind.com




02/07/2025

Drawing	ENDWALL DRAWING		
Buyer	Associated Contract Services, Inc.		
Customer	TFD, Inc. Fuquay Varina, NC 27526		
Project Name	Jarco Business Center - Bldg 1		
DRAWN	GDM	CHECK	ORDER NO.
	1/20/25	TDP	B3025137
			E2
			E2




- NOTE:
- Fill all holes in the flange brace with bolts.
 - If flange brace connection occurs within the purlin lap, install flange brace before tightening purlin bolts.
 - Flange brace may be one side only. For location and number of sides refer to Cross Sections, Endwall and Sidewall drawings.




**FLANGE BRACE
"4-10 CONNECTION"**

T = Top Row Sag Angle
B = Bottom Row Sag Angle
See Roof Framing Plans for Locations




**LOW SIDE EAVE STRUT SAG ANGLE
STANDING SEAM ROOF**

T = Top Row Sag Angle
B = Bottom Row Sag Angle
See Roof Framing Plans for Locations




**INTERMEDIATE SAG ANGLE
STANDING SEAM ROOF**

T = Top Row Sag Angle
B = Bottom Row Sag Angle
See Roof Framing Plans for Locations



**HIGHSIDE SAG ANGLE
STANDING SEAM ROOF**

NOTE : Girt sag angles are to be located toward "INSIDE" of building.



**SIDEWALL SAG ANGLE AT LOW SIDE
(High Side Sag Angle Connections typical)**

REVISIONS

4	
3	
2	
1	

Notwithstanding the adjacent seal, neither the Engineer named nor Chief Buildings is acting as The Engineer of Record. The Engineer named and Chief Buildings responsibility is limited to the structural performance of the pre-engineered components designed by Chief Buildings.




02/07/2025

Drawing	DETAILS		
Buyer	Associated Contract Services, Inc.		
Customer	TFD, Inc. Fuquay Varina, NC 27526		
Project Name	Jarco Business Center - Bldg 1		
CHIEF BUILDINGS	DRAWN	CHECK	ORDER NO.
	GDM	TDP	B3025137
	1/20/2025	2/04/25	D1
			D12


Chief Buildings
PO Box 2078, Grand Island, NE 68802-2078
(308) 388-7289 cs@chiefind.com

NOTE : Girt sag angles are to be located toward "INSIDE" of building.




INTERMEDIATE SAG ANGLE

NOTE : Girt sag angles are to be located toward "INSIDE" of building.




SAG ANGLE AT HEADER




ENDWALL SAG ANGLE BYPASS / OUTSET ENDWALL

NOTE : Girt sag angles are to be located toward "INSIDE" of building.




SAG ANGLE TO PARAPET TOP GIRT

NOTE: The "Standard" bolting requirements for a purlin to clip is shown below. See the Special Bolts Roof Plan table on the Roof Framing Plan for additional bolts. The # symbol will reference additional bolts, if required.



A7

SECTION THRU ENDWALL RAFTER



TO BE USED FOR CONSTRUCTION

* Refer to Bolt Table on Endwall drawing for bolting information.

B3

RAFTER BEAM TO COLUMN

REVISIONS

4	
3	
2	
1	


Notwithstanding the adjacent seal, neither the Engineer named nor Chief Buildings is acting as The Engineer of Record. The Engineer named and Chief Buildings responsibility is limited to the structural performance of the pre-engineered components designed by Chief Buildings.

Chief Buildings
PO Box 2078, Grand Island, NE 68802-2078
(308) 389-7289 cs@chiefind.com



02/07/2025


Drawing	DETAILS			
Buyer	Associated Contract Services, Inc.			
Customer	TFD, Inc. Fuquay Varina, NC 27526			
Project Name	Jarco Business Center - Bldg 1			
CHIEF BUILDINGS	DRAWN	CHECK	ORDER NO.	D2
	GDM	TDP	B3025137	
	1/20/2025	2/04/25		D12



* Refer to Bolt Table on Endwall Drawing for bolt information.

B16


ROTATED CORNER COLUMN TO RAFTER BEAM



NOTE:
 • Flange Braces are not shown. Refer to Endwall drawings for Flange Brace locations and number of sides.


C12

WALL GIRTS TO WIDE FLANGE ENDWALL COLUMN



C29


PARAPET TOP GIRTS CONNECTION



NOTE: Flange Braces are not shown. Refer to Endwall drawings for Flange Brace locations and number of sides.


C72

ENDWALL COLUMN TO WALL GIRTS



D12

CORNER COLUMN TO WALL GIRTS



D18

CORNER COLUMN TO WALL GIRTS

REVISIONS


4	
3	
2	
1	

Notwithstanding the adjacent seal, neither the Engineer named nor Chief Buildings is acting as The Engineer of Record. The Engineer named and Chief Buildings responsibility is limited to the structural performance of the pre-engineered components designed by Chief Buildings.
 Chief Buildings
 PO Box 2078, Grand Island, NE 68802-2078
 (308) 389-7289 cs@chiefind.com




02/07/2025


Drawing	DETAILS		
Buyer	Associated Contract Services, Inc.		
Customer	TFD, Inc. Fuquay Varina, NC 27526		
Project Name	Jarco Business Center - Bldg 1		
CHIEF BUILDINGS	DRAWN	CHECK	ORDER NO.
	GDM	TDP	B3025137
	1/20/2025	2/04/25	D3
			D12



D27 FRAME COLUMN TO ENDWALL GIRT




E9 BASE MEMBER




* Refer to Bolt Table on Endwall drawing for bolting information.

F9 RAFTER BEAM SPLICE

NOTE: The "Standard" bolting requirements for a purlin to clip is shown below. See the Special Bolts Roof Plan table on the Roof Framing Plan for additional bolts. The (#) symbol will reference additional bolts, if required.




G2 ROOF PURLIN TO INTERIOR FRAME RAFTER



NOTE: Flange Braces are not shown. Refer to Cross Section, Endwall, or Sidewall drawings for Flange Brace locations and number of sides.

H2 WALL GIRT TO FRAME COLUMN

* SEE ADDITIONAL DETAILS FOR EAVE STRUT CONNECTION



H10 PORTAL FRAME TO FRAME COLUMN

REVISIONS


4	
3	
2	
1	

Notwithstanding the adjacent seal, neither the Engineer named nor Chief Buildings is acting as The Engineer of Record. The Engineer named and Chief Buildings responsibility is limited to the structural performance of the pre-engineered components designed by Chief Buildings.
 Chief Buildings
 PO Box 2078, Grand Island, NE 68802-2078
 (308) 388-7289 cs@chiefind.com




02/07/2025


Drawing	DETAILS			
Buyer	Associated Contract Services, Inc.			
Customer	TFD, Inc. Fuquay Varina, NC 27526			
Project Name	Jarco Business Center - Bldg 1			
CHIEF BUILDINGS	DRAWN	CHECK	ORDER NO.	D4
	GDM	TDP	B3025137	
	1/20/2025	2/04/25		D12




I8 EAVE STRUT TO ENDWALL RAFTER BEAM
STANDING SEAM ROOF




J2 EAVE STRUT TO RIGID FRAME
STANDING SEAM ROOF



K3 WALL GIRTS TO DOOR JAMB




L8 JAMB TO WALL GIRTS OR HEADER



M3 DOOR HEADER TO DOOR JAMB
(Window Sill Typical)

Rod Braces that falls within the Girt Web, the Erector is to cut a slot for the passage of the Rod Brace. ZEE girt shown; Hot Rolled or Wide Flange typical.

- Width of Slot - Minimum = rod diameter + 1/16", Maximum = 1.5 times rod diameter.
- Length of Slot - As needed based on slope of rod and location of girts to allow rod to pass through girt.
- Location of Slot "X" - Align with rod location.
- Only modify the web of the girt. DO NOT cut or modify the girt flange.



Tightening Notes:

- Tighten rod bracing equally to obtain a square and plumb building that matches corresponding erection drawing dimensions.
- To maintain rigidity of rod bracing after the final tightening, flatten threads on the back side of nut.

Q3 DIAGONAL BRACE ROD, NUT END

REVISIONS

4	
3	
2	
1	

Notwithstanding the adjacent seal, neither the Engineer named nor Chief Buildings is acting as The Engineer of Record. The Engineer named and Chief Buildings responsibility is limited to the structural performance of the pre-engineered components designed by Chief Buildings.

Chief Buildings
PO Box 2078, Grand Island, NE 68802-2078
(308) 388-7289 cs@chiefind.com



02/07/2025

Drawing	DETAILS		
Buyer	Associated Contract Services, Inc.		
Customer	TFD, Inc. Fuquay Varina, NC 27526		
Project Name	Jarco Business Center - Bldg 1		
CHIEF BUILDINGS	DRAWN	CHECK	ORDER NO.
	GDM	TDP	B3025137
	1/20/2025	2/04/25	D5
			D12

NOTE:


1. The 1/2" Thin Head Bolts are for temporary support to help comply with OSHA regulations during the assembly of girts.
2. Thin Head Bolts are identified with 307A on the head, whereas permanent structural 1/2" bolts are identified with A325 on the head.
3. Do not leave only the 1/2" Thin Head Bolt in for extended period of time as they are not intended for full structural support nor unexpected weather events. Final assembly of girt laps should be per the specific wall girt details using the permanent 1/2" X 1 1/4" bolts and nuts required for structural connection.

STEP 1:


Set the first girt into place. Complete the girt attachment at the tail end. Align the girt holes with the clip holes and place a 1/2" Thin Head Bolt down through the girt in the hole closest to building line.

STEP 2:


Lift the second bay girt into place. Install (6) 1/2" x 1 1/4" bolts and nuts in the proper lap holes and the unfilled clip hole at the tail end and wrench tighten. Install 1/2" Thin Head Bolt at the leading edge as covered in step 1.



TEMPORARY FASTENER AT WALL GIRT



X2



X3

**TO BE
USED FOR
CONSTRUCTION**

PARAPET POST / GIRT AT PARAPET END


X1

REVISIONS

4	
3	
2	
1	







Notwithstanding the adjacent seal, neither the Engineer named nor Chief Buildings is acting as The Engineer of Record. The Engineer named and Chief Buildings responsibility is limited to the structural performance of the pre-engineered components designed by Chief Buildings.

Chief Buildings
PO Box 2078, Grand Island, NE 68802-2078
(308) 389-7289 cs@chiefind.com



02/07/2025

Drawing	DETAILS			
Buyer	Associated Contract Services, Inc.			
Customer	TFD, Inc. Fuquay Varina, NC 27526			
Project Name	Jarco Business Center - Bldg 1			
CHIEF BUILDINGS	DRAWN	CHECK	ORDER NO.	D6
	GDM	TDP	B3025137	
	1/20/2025	2/04/25		D12




REVISIONS	Notwithstanding the adjacent seal, neither the Engineer named nor Chief Buildings is acting as The Engineer of Record. The Engineer named and Chief Buildings responsibility is limited to the structural performance of the pre-engineered components designed by Chief Buildings.
4	
3	
2	
1	

Chief Buildings
 PO Box 2078, Grand Island, NE 68802-2078
 (308) 389-7289 cs@chiefind.com

SEAL
 031908
 DUSTIN L. COLE
 02/07/2025

Drawing	DETAILS		
Buyer	Associated Contract Services, Inc.		
Customer	TFD, Inc. Fuquay Varina, NC 27526		
Project Name	Jarco Business Center - Bldg 1		
DRAWN	CHECK	ORDER NO.	D7
GDM	TDP	B3025137	D12
1/20/2025	2/04/25		




- NOTE:
- Connection of nichiha panels (not by Chief), to plywood base is not by Chief.
 - Flat sheets supplied for field formed corner trim
 - Jamb trim is optional based on builders field formed corner trim

**TO BE
USED FOR
CONSTRUCTION**


Y5

PARAPET AT END




- NOTE:
1. Use 2" lap at splices, and field cut 3/8" lockform at splice.
 2. Fasten splice with (12) 1/8" x 3/8" blind rivets.
 3. Use SIKA 511 sealant at splice.

GABLE TRIM SPLICE



- NOTE:
1. Start gable trim 3" out from end of roof panel. Notch gable trim to avoid corner box rivets.
 2. Start eave gutter 3" out from endwall building line.
 3. Locate Gable Trim Plug as close to building line as possible. Field notch as required.
 4. Use SIKA 511 sealant at plug and corner trim to gutter.

GABLE CORNER TRIM WITH GUTTER



TRAPEZOID PLUG INSTALLATION WITH GUTTER

REVISIONS

4	
3	
2	
1	

Notwithstanding the adjacent seal, neither the Engineer named nor Chief Buildings is acting as The Engineer of Record. The Engineer named and Chief Buildings responsibility is limited to the structural performance of the pre-engineered components designed by Chief Buildings.
 Chief Buildings
 PO Box 2078, Grand Island, NE 68802-2078
 (308) 389-7289 cs@chiefind.com




02/07/2025

Drawing	DETAILS			
Buyer	Associated Contract Services, Inc.			
Customer	TFD, Inc. Fuquay Varina, NC 27526			
Project Name	Jarco Business Center - Bldg 1			
	DRAWN	CHECK	ORDER NO.	D8
	GDM	TDP	B3025137	D12
	1/20/2025	2/04/25		




Reference notes:


- Use 1/8" x 3/8" Blind Rivets 10'-0" C.C. to attach Base Trim to Base Member.
- Drill Ø1/8" hole for 1/8" x 3/8" Blind Rivets.
- Provide air gap of 1/4" min. at bottom of panel to avoid corrosion.



**BASE TRIM (BTN)
FINISH FLOOR**




MSC ROOF PANEL SPLICE DETAIL



NOTE: Refer to erection details and roof erection manual for additional information.

*For screw spacing refer to High Eave Trim detail in the MSC/STC Roof Panel Erection Manual

HIGH SIDE HEIGHT CHANGE TRIM AT END LAP



HIGH SIDE HEIGHT CHANGE TRIM AT GABLE TRIM

**TO BE
USED FOR
CONSTRUCTION**

REVISIONS

4	
3	
2	
1	

Notwithstanding the adjacent seal, neither the Engineer named nor Chief Buildings is acting as The Engineer of Record. The Engineer named and Chief Buildings responsibility is limited to the structural performance of the pre-engineered components designed by Chief Buildings.

Chief Buildings
PO Box 2078, Grand Island, NE 68802-2078
(308) 389-7289 cs@chiefind.com




02/07/2025

Drawing	DETAILS			
Buyer	Associated Contract Services, Inc.			
Customer	TFD, Inc. Fuquay Varina, NC 27526			
Project Name	Jarco Business Center - Bldg 1			
CHIEF BUILDINGS	DRAWN	CHECK	ORDER NO.	D9
	GDM	TDP	B3025137	
	1/20/2025	2/04/25		D12



CS WALL PANEL - The details shown below are typical Chief metal building details. Not all details may apply. Specific details for additional features will be provided for complete installation instructions.

NOTES:

- The structural system must be plumb and square prior to panel installation.
- Care must be taken to insure panel modularity due to accessory locations and trim.
- Insulation has not been shown for clarity.
- Blanket insulation must be trimmed above the bottom of panel to prevent water from "WICKING" into the insulation.
- Provide air gap of 1/4" min. at bottom of panel to avoid corrosion.
- #12-14 X 1 1/4" Fastener spacing is (12" C.C.) unless otherwise noted.
- ** #12-14 X 1 1/4", Blanket Insulation <=4" thickness
- ** #12-14 X 2", Blanket Insulation >4" thickness
- When possible, CHIEF recommends installing panel so that panel lap is away from prevailing weather.




CS PANEL INSTALLATION




CS PANEL FASTENER INSTALLATION


- NOTE:**
- Sidelap holes (7/32" DIA.) must be Pre-drilled in the overlapping corrugation only.
 - The overlapping corrugation does not have the return leg.



CS PANEL SIDE LAPS



- NOTES:**
- Field cut panel if required for corner trim.
 - Corner Angle connection/fasteners, refer to Girt Corner Detail.
 - Connection of panel to structure at corner is by the corner trim fasteners.




CS PANEL STANDARD CORNER CONDITION

REVISIONS	
4	
3	
2	
1	







Notwithstanding the adjacent seal, neither the Engineer named nor Chief Buildings is acting as The Engineer of Record. The Engineer named and Chief Buildings responsibility is limited to the structural performance of the pre-engineered components designed by Chief Buildings.

Chief Buildings
 PO Box 2078, Grand Island, NE 68802-2078
 (308) 389-7289 cs@chiefind.com



02/07/2025

Drawing	DETAILS		
Buyer	Associated Contract Services, Inc.		
Customer	TFD, Inc. Fuquay Varina, NC 27526		
Project Name	Jarco Business Center - Bldg 1		
CHIEF BUILDINGS	DRAWN	CHECK	ORDER NO.
	GDM	TDP	B3025137
	1/20/2025	2/04/25	D10 D12



NO.	REVISIONS
4	
3	
2	
1	

Notwithstanding the adjacent seal, neither the Engineer named nor Chief Buildings is acting as The Engineer of Record. The Engineer named and Chief Buildings responsibility is limited to the structural performance of the pre-engineered components designed by Chief Buildings.


Chief Buildings
 PO Box 2078, Grand Island, NE 68802-2078
 (308) 389-7289 cs@chiefind.com

SEAL
 031908
 DUSTIN L. COLE
 02/07/2025

Drawing	DETAILS		
Buyer	Associated Contract Services, Inc.		
Customer	TFD, Inc. Fuquay Varina, NC 27526		
Project Name	Jarco Business Center - Bldg 1		
CHIEF BUILDINGS	DRAWN	CHECK	ORDER NO.
	GDM	TDP	B3025137
	1/20/2025	2/04/25	D11 D12

CS Panel- Metal Building Walkdoor - Pre-Assembled (by Chief) or Self-Framing Not by Chief


Refer to Order Documents for Doors Supplied by Chief




Provide air gap of 1/4" min. at bottom of panel to avoid corrosion.

PRE-ASSEMBLED OR SELF-FRAMING WALKDOOR HEADER TRIM DETAILS


CS Panel - OHD or 3-Sided Opening



DETAILS AT HEADER




DETAILS AT JAMB




Provide air gap of 1/4" min. at bottom of panel to avoid corrosion.

TRIM DETAILS AT HEADER

- Notes:
- Hold trims 1/8" back from Walk Door Frame edge (Applies only to walk doors).
 - Drill Ø1/8" holes for Blind Rivets.
 - Rivets spaced at 7'-0" C.C. are temporary fasteners.
 - ** #12-14 X 1-1/4", Blanket Insulation <=4" thickness.
 - ** #12-14 X 2", Blanket Insulation >4" thickness.
 - LCT1 or LCT2 used with Liner/Backer. Refer to Liner or Partition Panel Dwg.




TRIM DETAIL AT CORNER




PRE-ASSEMBLED OR SELF-FRAMING WALKDOOR JAMB TRIM DETAILS

- Notes:
- Hold trims 1/8" back from Walk Door Frame edge (Applies only to walk doors).
 - Drill Ø1/8" holes for Blind Rivets.
 - Rivets spaced at 7'-0" C.C. are temporary fasteners.
 - ** #12-14 X 1-1/4", Blanket Insulation <=4" thickness.
 - ** #12-14 X 2", Blanket Insulation >4" thickness.



TRIM DETAIL AT CORNER



TO BE USED FOR CONSTRUCTION


TRIM DETAILS AT JAMBS

REVISIONS

4	
3	
2	
1	

Notwithstanding the adjacent seal, neither the Engineer named nor Chief Buildings is acting as The Engineer of Record. The Engineer named and Chief Buildings responsibility is limited to the structural performance of the pre-engineered components designed by Chief Buildings.








Chief Buildings
PO Box 2078, Grand Island, NE 68802-2078
(308) 389-7289 cs@chiefind.com



02/07/2025

Drawing	DETAILS			
Buyer	Associated Contract Services, Inc.			
Customer	TFD, Inc. Fuquay Varina, NC 27526			
Project Name	Jarco Business Center - Bldg 1			
CHIEF BUILDINGS	DRAWN	CHECK	ORDER NO.	D12
	GDM	TDP	B3025137	D12
	1/20/2025	2/04/25		

BASE CEE - The details shown below are typical Chief metal building details. Not all details may apply.



**TO BE
USED FOR
CONSTRUCTION**

BASE MEMBER NOTES:


- Base Cees are supplied in 20' lengths. Pre-punched 5/16 x 1-1/8" slots are provided for convenience. Anchors are not required in all holes, nor must the pre-punched spacing be used.
- Refer to Anchor Rod Drawing, "Fastener Spacing Chart" for fastener types and spacing requirements.
- Refer to Wall Framing Drawings for locations of BGs.
- Apply a continuous bead of sealant or mastic (Not by Chief) between the Base Cee and concrete. Field cut, notch, and miter at corners where required.

RELEASED	10-04-23
SUPERSEDES	


REVISIONS	
4	
3	
2	
1	

Notwithstanding the adjacent seal, neither the Engineer named nor Chief Buildings is acting as The Engineer of Record. The Engineer named and Chief Buildings responsibility is limited to the structural performance of the pre-engineered components designed by Chief Buildings.


Chief Buildings
PO Box 2078, Grand Island, NE 68802-2078
(308) 389-7289 cs@chiefind.com




Drawing	BASE CEE DETAILS (BG-8/BG-10)			
Buyer	Associated Contract Services, Inc.			
Customer	TFD, Inc. Fuquay Varina, NC 27526			
Project Name	Jarco Business Center - Bldg 1			
CHIEF BUILDINGS	DRAWN	CHECK	ORDER NO.	GD1
	GDM	TDP	B3025137	GD5
	1/20/2025	2/04/25		




INSULATION SUPPORT ANGLE AT GABLE




INSULATION SUPPORT ANGLE AT GABLE




INSULATION SUPPORT ANGLE AT GABLE



INSULATION SUPPORT ANGLE AT EAVE (WITH LLA)



INSULATION SUPPORT ANGLE AT EAVE (WITH HLA)



INSULATION SUPPORT ANGLE AT PARAPET HIGH SIDE EAVE (WITH PL)

**TO BE
USED FOR
CONSTRUCTION**

RELEASED	10-10-24
SUPERSEDES	04-04-23


REVISIONS	
4	
3	
2	
1	

Notwithstanding the adjacent seal, neither the Engineer named nor Chief Buildings is acting as The Engineer of Record. The Engineer named and Chief Buildings responsibility is limited to the structural performance of the pre-engineered components designed by Chief Buildings.
Chief Buildings
PO Box 2078, Grand Island, NE 68802-2078
(308) 389-7289 cs@chiefind.com




02/07/2025


Drawing	INSULATION SUPPORT ANGLES - EAVE AND GABLES			
Buyer	Associated Contract Services, Inc.			
Customer	TFD, Inc. Fuquay Varina, NC 27526			
Project Name	Jarco Business Center - Bldg 1			
CHIEF BUILDINGS	DRAWN	CHECK	ORDER NO.	GD2
	GDM	TDP	B3025137	GD5
	1/20/2025	2/04/25		




INSULATION SUPPORT ANGLE AT INSIDE OF CORNERS
(AT CORNER POST)




INSULATION SUPPORT ANGLE AT INSIDE OF CORNERS
(AT COLUMN OR CORNER POST)




INSULATION SUPPORT ANGLE AT INSIDE OF CORNERS
(WITH ADDITIONAL SUPPORT ANGLE)



INSULATION SUPPORT ANGLE AT INSIDE OF CORNERS
(AT CORNER POST)



INSULATION SUPPORT ANGLE AT INSIDE OF CORNERS
(AT PARTITION)




INSULATION SUPPORT ANGLE AT INSIDE OF CORNERS
(AT CORNER POST)

**TO BE
USED FOR
CONSTRUCTION**

REVISIONS

4	
3	
2	
1	

Notwithstanding the adjacent seal, neither the Engineer named nor Chief Buildings is acting as The Engineer of Record. The Engineer named and Chief Buildings responsibility is limited to the structural performance of the pre-engineered components designed by Chief Buildings.
Chief Buildings
PO Box 2078, Grand Island, NE 68802-2078
(308) 389-7289 cs@chiefind.com




02/07/2025

RELEASED	10-10-24
SUPERSEDES	04-04-23


Drawing	INSULATION SUPPORT ANGLES - INSIDE CORNERS			
Buyer	Associated Contract Services, Inc.			
Customer	TFD, Inc. Fuquay Varina, NC 27526			
Project Name	Jarco Business Center - Bldg 1			
	DRAWN	CHECK	ORDER NO.	GD3
	GDM	TDP	B3025137	GD5
	1/20/2025	2/04/25		






STEP 1:

- Install gutter up to point that expansion joint is to be located.
- Assemble gutter end cap into bead of sealant 3" from gutter end prior to attaching gutter to roof panel.




STEP 2:

- Remove 3" of material from next piece of gutter as shown.




STEP 3:

- Assemble gutter end cap into bead of sealant 3" from gutter end.




STEP 4:

- Lap the gutters 2". Do **NOT** install any fasteners in the lapped area.
- Using (2) 1/4 - 14 X 7/8" fasteners, assemble rain shield to only one gutter end cap. Do **NOT** fasten to both end caps.



FRONT VIEW



**TO BE
USED FOR
CONSTRUCTION**


RAIN SHIELD (GRS)

RELEASED	10-31-22
SUPERSEDES	06-29-11

REVISIONS	
4	
3	
2	
1	


Notwithstanding the adjacent seal, neither the Engineer named nor Chief Buildings is acting as The Engineer of Record. The Engineer named and Chief Buildings responsibility is limited to the structural performance of the pre-engineered components designed by Chief Buildings.

Chief Buildings
PO Box 2078, Grand Island, NE 68802-2078
(308) 389-7289 cs@chiefind.com



02/07/2025


Drawing	GUTTER EXPANSION JOINT			
Buyer	Associated Contract Services, Inc.			
Customer	TFD, Inc. Fuquay Varina, NC 27526			
Project Name	Jarco Business Center - Bldg 1			
CHIEF BUILDINGS	DRAWN	CHECK	ORDER NO.	GD4
	GDM	TDP	B3025137	GD5
	1/20/2025	2/04/25		



STEP 1:


- Install roof cap up to the point that expansion joint is to be located.
- Apply (2) beads of Sikalastomer 511 sealant as shown.

ROOF CAP TRIM SPLICE AT EXPANSION JOINT



STEP 2:


- Lap next roof cap piece onto previous piece 4".
- Do not install fasteners in the overlap.



STEP 1:

- Install high side height change trim up to the point that expansion joint is to be located.
- Apply (2) beads of Sikalastomer 511 sealant as shown.

HIGH SIDE HEIGHT CHANGE TRIM SPLICE AT EXPANSION JOINT



STEP 2:

- Lap next high side height change trim onto previous piece 4".
- Do not install fasteners in the overlap.

**TO BE
USED FOR
CONSTRUCTION**

RELEASED	10-31-22
SUPERSEDES	06-29-11

REVISIONS	
4	
3	
2	
1	

Notwithstanding the adjacent seal, neither the Engineer named nor Chief Buildings is acting as The Engineer of Record. The Engineer named and Chief Buildings responsibility is limited to the structural performance of the pre-engineered components designed by Chief Buildings.
Chief Buildings
PO Box 2078, Grand Island, NE 68802-2078
(308) 389-7289 cs@chiefind.com



Drawing	STANDING SEAM EXPANSION TRIM JOINTS			
Buyer	Associated Contract Services, Inc.			
Customer	TFD, Inc. Fuquay Varina, NC 27526			
Project Name	Jarco Business Center - Bldg 1			
CHIEF BUILDINGS	DRAWN	CHECK	ORDER NO.	GD5
	GDM	TDP	B3025137	GD5
	1/20/2025	2/04/25		

Commonly Used Parts: Not all parts shown will be required on all projects.

#12 Fasteners

<p>• WALL PANEL TO STEEL • CS/SP SOFFIT PANEL TO STEEL • RAKE ANGLE TO PURLINS-MVF/MVP/CS ROOF</p> <p>#12 - 14 X 1 1/4"</p>	<p>• FASTENER USED IN BUILDINGS WITH BLANKET INSULATION OVER WALL GIRTS GREATER THAN 4 INCHES. THIS FASTENER REPLACES THE #12-14 X 1 1/4" FASTENER SHOWN IN THE ERECTION DRAWINGS AND SECTIONS.</p> <p>#12 - 14 X 2"</p>	<p>• WALL PANEL TO STEEL GREATER THAN 12 GAGE • TRIM TO STEEL GREATER THAN 12 GAGE • MSC/ST CLIP SCREW FOR BAR JOIST</p> <p>#12 - 24 X 1 1/2"</p>	<p>• WALL PANEL TO STEEL GREATER THAN 12 GAGE FASTENER USED IN BUILDINGS WITH BLANKET INSULATION OVER WALL GIRTS GREATER THAN 4 INCHES. THIS FASTENER REPLACES THE #12-14 X 1 1/2" FASTENER SHOWN IN THE ERECTION DRAWINGS AND SECTIONS.</p> <p>#12 - 24 X 2"</p>
--	---	--	--

#12 W/O Fasteners

<p>• MVF/MVP CLIP TO PURLIN WITH UP TO 4" THICK INSULATION • SUPPORT PLATE TO PURLINS AT HIP OR VALLEY CONDITIONS - MVF/MVP ROOF • DECKING ATTACHMENT TO PURLINS</p> <p>#12 - 14 X 1 1/4" W/O</p>	<p>• MVF/MVP CLIP TO PURLIN WITH OVER 4" THICK INSULATION • SUPPORT PLATE TO PURLINS AT HIP OR VALLEY CONDITIONS - MVF/MVP ROOF</p> <p>#12 - 14 X 1 1/2" W/O</p>	<p>• MVF/MVP CLIP TO BAR JOIST WITH UP TO 4" THICK INSULATION • DECKING ATTACHMENT TO BAR JOIST AND BEAMS</p> <p>#12 - 24 X 1 1/4" W/O</p>	<p>• MVF/MVP CLIP TO BAR JOIST WITH OVER 4" THICK INSULATION</p> <p>#12 - 24 X 1 1/2" W/O</p>
--	---	---	--

#1/4"-14 Fasteners

<p>• WALL OR SOFFIT PANEL: TRIM TO PANEL OR PANEL TO PANEL • MEZZANINE DECKING AT SIDE LAPS • WALL OR SOFFIT PANEL: TRIM TO TRIM</p> <p>1/4 - 14 X 7/8"</p>	<p>• MSC/ST CLIP TO PURLIN (WITH UP TO 4" THICK INSULATION) • EAVE PLATE TO PURLIN • INSIDE CLOSURE TO EAVE PLATE OR EAVE STRUT • SUPPORT PLATE TO PURLINS AT HIP OR VALLEY CONDITIONS - MSC/ST ROOF</p> <p>1/4 - 14 X 1"</p>	<p>• MSC/ST CLIP TO PURLIN (GREATER THAN 4" THICK INSULATION BUT LESS THAN 8") • INSIDE CLOSURE TO EAVE PLATE OR EAVE STRUT • SUPPORT PLATE TO PURLINS AT HIP OR VALLEY CONDITIONS - MSC/ST ROOF</p> <p>1/4 - 14 X 1 1/2"</p>	<p>• MSC/ST RAKE SUPPORT TO RAKE ANGLE • FLOATING EAVE PLATE TO EAVE STRUT • FLOATING EAVE PLATE TO JOIST</p> <p>1/4 - 14 X 1 1/4" SHOULDER</p>
--	--	--	--

Wood Fasteners

<p>• STANDING SEAM ROOF CLIP TO WOOD • PANEL TO WOOD • TRIM TO WOOD</p> <p>#14 X 1 1/2" TYPE A MILLED POINT</p>	<p>• STANDING SEAM ROOF AT EAVE TO WOOD • CS ROOF TO WOOD • TRIM ON ROOF TO WOOD</p> <p>1/4 - 14 X 1 1/2" WT TYPE AB MILLED POINT</p>	<p>• MVF/MVP UTILITY CLIP TO WOOD • MVF/MVP CLIP ALTERNATE FASTENER TO WOOD • RAKE AND CORNER ANGLE TO WOOD • PARAPET CAP CLEAT TO WOOD</p> <p>#12 - 8 X 1" XG PANCAKE HEAD</p>	<p>• MVF/MVP UTILITY CLIP TO WOOD • MVF/MVP CLIP ALTERNATE FASTENER TO WOOD • RAKE AND CORNER ANGLE TO WOOD • PARAPET CAP CLEAT TO WOOD</p> <p>#12 - 8 X 2" XG PANCAKE HEAD</p>
--	--	--	--

Tamperproof

<p>• PANEL TO STEEL • TRIM TO STEEL</p> <p>#12 - 14 X 1 1/4" TAMPERPROOF</p>	<p>• PANEL TO STEEL • TRIM TO STEEL</p> <p>#12 - 14 X 2" TAMPERPROOF</p>	<p>• PANEL TO STEEL GREATER THAN 12 GAGE • TRIM TO STEEL GREATER THAN 12 GAGE</p> <p>#12 - 24 X 1 1/2" TORX DRIVE</p>	<p>• TRIM TO TRIM • TRIM TO PANEL • PANEL TO PANEL</p> <p>1/4 - 14 X 7/8" TAMPERPROOF</p>
---	---	--	--

Miscellaneous Fasteners

<p>• "STRIP OUT" REPLACEMENT FASTENER FOR ROOF, WALLS, BACK-UP PANEL AND TRIM</p> <p>#17 X 1" WT</p>	<p>• LIP-TO-LIP MEMBER CONNECTIONS WITH 7/16" DIA. PUNCHED HOLES</p> <p>1/2" X 1" SELF-TAPPING</p>	<p>• TRIM TO TRIM • TRIM TO STEEL • MSC/ST & MVF/MVP OUTSIDE CLOSURE TO BACK-UP ANGLE AT HIP CONDITION</p> <p>1/8" X 3/8" BLIND RIVET</p>
<p>• MSC/ST-LOW SIDE OF LIGHT TRANSMITTING PANELS</p> <p>#14 X 1 1/8" BONDED WASHER</p>	<p>• LIGHT TRANSMITTING PANEL TO LIGHT TRANSMITTING PANEL SIDE LAP • WINDOWS BY CHIEF TO WINDOW JAMBS</p> <p>3/16" BULBRITE RIVET AND WASHER</p>	

PANCAKE HEAD

<p>• RAKE ANGLE TO PURLINS - MSC/ST ROOF • CORNER ANGLE TO GIRTS • SAB FLAT STRIPS TO PURLINS • FLAT SOFFIT TO SUPPORTS • SUPPORT PLATE TO PURLINS AT HIP OR VALLEY CONDITIONS - CS ROOF</p> <p>#12-14 X 1" PANCAKE HEAD</p>	<p>• RAKE ANGLE TO PURLINS > 12ga. - MSC/ST ROOF • CORNER ANGLE TO GIRTS > 12ga. • SAB FLAT STRIPS TO PURLINS > 12ga. • FLAT SOFFIT TO SUPPORTS • SUPPORT PLATE TO PURLINS AT HIP OR VALLEY CONDITIONS - CS ROOF</p> <p>#12-24 X 1 1/2" PANCAKE HEAD</p>
---	--

#1/4"-14 WT Fasteners

<p>• ROOF PANEL TO ROOF PANEL • TRIM TO ROOF PANEL OR CLOSURE • ROOF CAP OR FLASHING TO CLOSURES</p> <p>1/4 - 14 X 7/8" WT</p>	<p>• ROOF PANEL TO STEEL • BACK-UP PANEL TO STEEL • ROOF TRIM TO STEEL</p> <p>1/4 - 14 X 1 1/4" WT</p>
---	---

Sealant

<p>TAPE MASTIC 50' ROLL</p>	<p>DOUBLE BEAD TAPE MASTIC 40' ROLL</p>	<p>TRIPLE BEAD TAPE MASTIC 20' ROLL</p>
<p>TRI-BEAD TAPE MASTIC 35' ROLL / PRE-CUT</p>	<p>201 SIKAFLEX</p> <p>• POLYURETHANE SEALANT. • USED AT EXPOSED AREAS OR AREAS WHERE SOME FILL IS REQUIRED. • THIS SEALANT IS U.V. RESISTANT. • SEALS 24.3 LINEAR FEET OF 1/4" BEAD</p>	<p>511 SIKALASTOMER</p> <p>• NON-SKINNING, NON-SHRINKING SEALANT. • USED AT TRIM CAP LAPS, HEIGHT CHANGE LAPS, GABLE TRIM LAPS, AND GUTTER LAPS. • THIS SEALANT IS NOT U.V. RESISTANT. • USED AT NON-EXPOSED AREAS. • SEALS 24.3 LINEAR FEET OF 1/4" BEAD</p>

Closures

<p>INSIDE CS CLOSURE OUTSIDE AP CLOSURE</p>	<p>INSIDE AP CLOSURE OUTSIDE CS CLOSURE</p>	<p>2" OUTSIDE CS HEIGHT CHANGE FOAM CLOSURE</p>
--	--	--

Bolting Clips (XBC)

<p>XBC-1</p>	<p>XBC-2</p>	<p>XBC-3</p>												
<p>XBC-9</p>	<p>XBC-33</p>	<table border="1"> <tr> <th>BOLTING CLIP</th> <th>* DIMENSION</th> </tr> <tr> <td>XBC-38</td> <td>6 3/4"</td> </tr> <tr> <td>XBC-39</td> <td>8 3/4"</td> </tr> </table>	BOLTING CLIP	* DIMENSION	XBC-38	6 3/4"	XBC-39	8 3/4"						
BOLTING CLIP	* DIMENSION													
XBC-38	6 3/4"													
XBC-39	8 3/4"													
<p>XBC-52</p>	<p>XBC-65</p>	<p>XBC-73</p>												
<table border="1"> <tr> <th>BOLTING CLIP</th> <th>* DIMENSION</th> </tr> <tr> <td>XBC-74</td> <td>8 7/8"</td> </tr> <tr> <td>XBC-75</td> <td>8 7/8"</td> </tr> </table>	BOLTING CLIP	* DIMENSION	XBC-74	8 7/8"	XBC-75	8 7/8"	<table border="1"> <tr> <th>BOLTING CLIP</th> <th>* DIMENSION</th> </tr> <tr> <td>XBC-76</td> <td>14 7/8"</td> </tr> <tr> <td>XBC-100</td> <td>10 7/8"</td> </tr> </table>	BOLTING CLIP	* DIMENSION	XBC-76	14 7/8"	XBC-100	10 7/8"	<p>XBC-82</p>
BOLTING CLIP	* DIMENSION													
XBC-74	8 7/8"													
XBC-75	8 7/8"													
BOLTING CLIP	* DIMENSION													
XBC-76	14 7/8"													
XBC-100	10 7/8"													
<p>XBC-84 & 85</p>	<table border="1"> <tr> <th>BOLTING CLIP</th> <th>* DIMENSION</th> </tr> <tr> <td>XBC-86</td> <td>14 5/16"</td> </tr> <tr> <td>XBC-87</td> <td>12 5/16"</td> </tr> <tr> <td>XBC-88</td> <td>10 5/16"</td> </tr> <tr> <td>XBC-89</td> <td>24 5/16"</td> </tr> <tr> <td>XBC-90</td> <td>22 5/16"</td> </tr> </table>	BOLTING CLIP	* DIMENSION	XBC-86	14 5/16"	XBC-87	12 5/16"	XBC-88	10 5/16"	XBC-89	24 5/16"	XBC-90	22 5/16"	<p>XBC-91</p>
BOLTING CLIP	* DIMENSION													
XBC-86	14 5/16"													
XBC-87	12 5/16"													
XBC-88	10 5/16"													
XBC-89	24 5/16"													
XBC-90	22 5/16"													
<p>XBC-94</p>	<p>XBC-95</p>	<table border="1"> <tr> <th>BOLTING CLIP</th> <th>* DIMENSION</th> </tr> <tr> <td>XBC-96</td> <td>11 7/8"</td> </tr> <tr> <td>XBC-97</td> <td>12 7/8"</td> </tr> <tr> <td>XBC-98</td> <td>10 7/8"</td> </tr> <tr> <td>XBC-99</td> <td>11 7/8"</td> </tr> </table>	BOLTING CLIP	* DIMENSION	XBC-96	11 7/8"	XBC-97	12 7/8"	XBC-98	10 7/8"	XBC-99	11 7/8"		
BOLTING CLIP	* DIMENSION													
XBC-96	11 7/8"													
XBC-97	12 7/8"													
XBC-98	10 7/8"													
XBC-99	11 7/8"													
<p>XBC-101</p>	<p>XBC-102 XBC-103</p>													

Miscellaneous

<p>XCLT-1</p>	<p>XCLT-2</p>	<p>XCLTA-1</p>																												
<p>XCLTA-2</p>	<p>XFA-3</p>	<p>XFB-1</p>																												
<p>XFBP-10 & -11</p>	<table border="1"> <tr> <th>CLIP</th> <th>* A DIM.</th> <th>* B DIM.</th> </tr> <tr> <td>XFBP-12</td> <td>8"</td> <td>2 1/16"</td> </tr> <tr> <td>XFBP-14</td> <td>8"</td> <td>2 1/16"</td> </tr> </table>	CLIP	* A DIM.	* B DIM.	XFBP-12	8"	2 1/16"	XFBP-14	8"	2 1/16"	<p>XFBP-13</p>																			
CLIP	* A DIM.	* B DIM.																												
XFBP-12	8"	2 1/16"																												
XFBP-14	8"	2 1/16"																												
<table border="1"> <tr> <th>PLATE</th> <th>* DIMENSION</th> </tr> <tr> <td>XFP-9</td> <td>1 1/2"</td> </tr> <tr> <td>XFP-10</td> <td>2 1/2"</td> </tr> </table>	PLATE	* DIMENSION	XFP-9	1 1/2"	XFP-10	2 1/2"	<table border="1"> <tr> <th>ANGLE</th> <th>* DIMENSION</th> </tr> <tr> <td>XGA-5</td> <td>6"</td> </tr> <tr> <td>XGA-12</td> <td>12"</td> </tr> <tr> <td>XGA-18</td> <td>18"</td> </tr> <tr> <td>XGA-24</td> <td>24"</td> </tr> <tr> <td>XGA-36</td> <td>36"</td> </tr> </table>	ANGLE	* DIMENSION	XGA-5	6"	XGA-12	12"	XGA-18	18"	XGA-24	24"	XGA-36	36"	<table border="1"> <tr> <th>ANGLE</th> <th>* DIMENSION</th> </tr> <tr> <td>XGCA-1</td> <td>14 9/16"</td> </tr> <tr> <td>XGCA-2</td> <td>12 9/16"</td> </tr> <tr> <td>XGCA-3</td> <td>26 9/16"</td> </tr> <tr> <td>XGCA-4</td> <td>24 9/16"</td> </tr> </table>	ANGLE	* DIMENSION	XGCA-1	14 9/16"	XGCA-2	12 9/16"	XGCA-3	26 9/16"	XGCA-4	24 9/16"
PLATE	* DIMENSION																													
XFP-9	1 1/2"																													
XFP-10	2 1/2"																													
ANGLE	* DIMENSION																													
XGA-5	6"																													
XGA-12	12"																													
XGA-18	18"																													
XGA-24	24"																													
XGA-36	36"																													
ANGLE	* DIMENSION																													
XGCA-1	14 9/16"																													
XGCA-2	12 9/16"																													
XGCA-3	26 9/16"																													
XGCA-4	24 9/16"																													
<p>XFBP-10 & -11</p>	<p>XHRS-1</p>	<p>XLGA-1</p>																												
<table border="1"> <tr> <th>ANGLE</th> <th>* DIMENSION</th> </tr> <tr> <td>XGA-5</td> <td>6 3/16"</td> </tr> <tr> <td>XGA-6</td> <td>6 3/8"</td> </tr> <tr> <td>XGA-7</td> <td>6 3/4"</td> </tr> <tr> <td>XGA-8</td> <td>6 3/4"</td> </tr> </table>	ANGLE	* DIMENSION	XGA-5	6 3/16"	XGA-6	6 3/8"	XGA-7	6 3/4"	XGA-8	6 3/4"	<p>XPB-3</p>	<p>XPB-4</p>																		
ANGLE	* DIMENSION																													
XGA-5	6 3/16"																													
XGA-6	6 3/8"																													
XGA-7	6 3/4"																													
XGA-8	6 3/4"																													
<p>XPSST-1</p>																														

TO BE USED FOR CONSTRUCTION

Note: This drawing is not sealed/signed by engineer as it does not contain project specific information thus is not considered a "technical submission".

Drawing	STANDARD PARTS			
Buyer	Associated Contract Services, Inc.			
Customer	TFD, Inc. Fuquay Varina, NC 27526			
Project Name	Jarco Business Center - Bldg 1			
	DRAWN	CHECK	ORDER NO.	SP1
	GDM	TDP	B3025137	SP2
	1/20/2025	2/04/25		

RELEASED 12-20-24
SUPERSEDES 08-21-24

Commonly Used Parts: Not all parts shown will be required on all projects.

Standing Seam Roof Panel Trim											
	 VARIES DUE TO ROOF PITCH	 6 9/16\""/>									
 VARIES DUE TO ROOF PITCH	 <table border="1"><tr><th>TRIM MARK</th><th>A DIM.</th><th>B DIM.</th></tr><tr><td>GCTVC (MVF/MVP)</td><td>8 5/8"</td><td>9 5/8"</td></tr><tr><td>GCTMC (MSC/STC)</td><td>9 5/8"</td><td>9 5/8"</td></tr></table>	TRIM MARK	A DIM.	B DIM.	GCTVC (MVF/MVP)	8 5/8"	9 5/8"	GCTMC (MSC/STC)	9 5/8"	9 5/8"	 2 3/8\""/>
TRIM MARK	A DIM.	B DIM.									
GCTVC (MVF/MVP)	8 5/8"	9 5/8"									
GCTMC (MSC/STC)	9 5/8"	9 5/8"									
	 4 1/8\""/>	 3 3/4\""/>									
 2 1/2\""/>	 6 3/4\""/>	 <table border="1"><tr><th>TRIM MARK</th><th>A DIM.</th><th>B DIM.</th></tr><tr><td>GRTVC (MVF/MVP)</td><td>6 13/16"</td><td>8 11/16"</td></tr><tr><td>GRTMC (MSC/STC)</td><td>5 11/16"</td><td>9 5/8"</td></tr></table>	TRIM MARK	A DIM.	B DIM.	GRTVC (MVF/MVP)	6 13/16"	8 11/16"	GRTMC (MSC/STC)	5 11/16"	9 5/8"
TRIM MARK	A DIM.	B DIM.									
GRTVC (MVF/MVP)	6 13/16"	8 11/16"									
GRTMC (MSC/STC)	5 11/16"	9 5/8"									
 3/4\""/>	 9 5/8\""/>	 15/16\""/>									
 2 1/2\""/>	 7 3/4\""/>	 <table border="1"><tr><th>TRIM MARK</th><th>A DIM.</th><th>B DIM.</th></tr><tr><td>HSEVC (MVF/MVP)</td><td>8 5/8"</td><td>5 3/4"</td></tr><tr><td>HSEMC (MSC/STC)</td><td>9 5/8"</td><td>7 3/8"</td></tr></table>	TRIM MARK	A DIM.	B DIM.	HSEVC (MVF/MVP)	8 5/8"	5 3/4"	HSEMC (MSC/STC)	9 5/8"	7 3/8"
TRIM MARK	A DIM.	B DIM.									
HSEVC (MVF/MVP)	8 5/8"	5 3/4"									
HSEMC (MSC/STC)	9 5/8"	7 3/8"									
 VARIES DUE TO ROOF PITCH	 VARIES DUE TO ROOF PITCH	 6 13/16\""/>									
 6 15/16\""/>	 6 13/16\""/>	 <table border="1"><tr><th>TRIM MARK</th><th>A DIM.</th><th>B DIM.</th></tr><tr><td>GICTVC (MVF/MVP)</td><td>8 11/16"</td><td>9 11/16"</td></tr><tr><td>GICTMC (MSC/STC)</td><td>9 11/16"</td><td>9 11/16"</td></tr></table>	TRIM MARK	A DIM.	B DIM.	GICTVC (MVF/MVP)	8 11/16"	9 11/16"	GICTMC (MSC/STC)	9 11/16"	9 11/16"
TRIM MARK	A DIM.	B DIM.									
GICTVC (MVF/MVP)	8 11/16"	9 11/16"									
GICTMC (MSC/STC)	9 11/16"	9 11/16"									

Standing Seam Roof Panel Trim Continued		
 9 5/16\""/>	 9 1/2\""/>	 8 1/2\""/>
 2\"/> 4 7/16\""/>	 VARIES DUE TO ROOF PITCH	 VARIES DUE TO ROOF PITCH

CS Roof Panel Trim		
 6 7/16\""/>	 VARIES DUE TO ROOF PITCH	 6 9/16\""/>
	 6 1/8\""/>	 6 1/8\""/>
 14\""/>	 6\""/>	 6\""/>
 1 1/2\""/>	 VARIES DUE TO ROOF PITCH	 3 1/2\""/>
 5 7/8\""/>		 4 3/16\""/>
 3 3/16\""/>	 5 7/8\""/>	

AP / CS Wall Panel Trim											
 5\""/>	 3 3/4\""/>	 1 3/4\""/>									
 6 3/4\""/>	 2 7/16\""/>	 2 1/4\""/>									
 2 1/4\""/>	 2 15/16\""/>	 4 7/8\""/>									
 5 1/8\""/>	 5 1/8\""/>	 3\""/>									
 <table border="1"><tr><th>TRIM MARK</th><th>A DIM.</th><th>B DIM.</th></tr><tr><td>DFT & MFG</td><td>8 3/8"</td><td>10 1/8"</td></tr><tr><td>DFT & MFG</td><td>8 3/8"</td><td>10 1/8"</td></tr></table>	TRIM MARK	A DIM.	B DIM.	DFT & MFG	8 3/8"	10 1/8"	DFT & MFG	8 3/8"	10 1/8"	 1 7/8\""/>	 2 3/8\""/>
TRIM MARK	A DIM.	B DIM.									
DFT & MFG	8 3/8"	10 1/8"									
DFT & MFG	8 3/8"	10 1/8"									
 3\""/>	 <table border="1"><tr><th>TRIM MARK</th><th>A DIM.</th><th>B DIM.</th></tr><tr><td>JTB</td><td>3 1/8"</td><td>7 5/16"</td></tr><tr><td>JTE</td><td>3 1/8"</td><td>7 5/16"</td></tr></table>	TRIM MARK	A DIM.	B DIM.	JTB	3 1/8"	7 5/16"	JTE	3 1/8"	7 5/16"	 3 3/4\""/>
TRIM MARK	A DIM.	B DIM.									
JTB	3 1/8"	7 5/16"									
JTE	3 1/8"	7 5/16"									
 12 1/8\""/>	 2\""/>	 5 1/2\""/>									
 1\""/>	 <table border="1"><tr><th>TRIM MARK</th><th>A DIM.</th><th>B DIM.</th></tr><tr><td>WLD</td><td>6 1/2"</td><td>8 1/16"</td></tr><tr><td>WLD</td><td>6 3/4"</td><td>10 1/16"</td></tr></table>	TRIM MARK	A DIM.	B DIM.	WLD	6 1/2"	8 1/16"	WLD	6 3/4"	10 1/16"	 2\""/>
TRIM MARK	A DIM.	B DIM.									
WLD	6 1/2"	8 1/16"									
WLD	6 3/4"	10 1/16"									

Roof Extension Trim											
 3 3/4\""/>	 3 15/16\""/>	 9 3/4\""/>									
 3\""/>	 VARIES DUE TO ROOF PITCH"/>	 4 3/16\""/>									
 8\""/>	 3 15/16\""/>	 3 15/16\""/>									
 60\"/> <table border="1"><tr><th>TRIM MARK</th><th>A DIM.</th><th>B DIM.</th></tr><tr><td>GPC2</td><td>8 1/2"</td><td>10 1/2"</td></tr><tr><td>GPC3</td><td>8 1/2"</td><td>10 1/2"</td></tr></table>	TRIM MARK	A DIM.	B DIM.	GPC2	8 1/2"	10 1/2"	GPC3	8 1/2"	10 1/2"	 7 1/4\""/>	 4 3/16\""/>
TRIM MARK	A DIM.	B DIM.									
GPC2	8 1/2"	10 1/2"									
GPC3	8 1/2"	10 1/2"									
 2 1/4\""/>	 1 1/2\""/>	 4 1/8\""/>									

**TO BE
USED FOR
CONSTRUCTION**

Note: This drawing is not sealed/signed by engineer as it does not contain project specific information thus is not considered a "technical submission".

Drawing	STANDARD PARTS		
Buyer	Associated Contract Services, Inc.		
Customer	TFD, Inc. Fuquay Varina, NC 27526		
Project Name	Jarco Business Center - Bldg 1		
	DRAWN	CHECK	ORDER NO.
	GDM	TDP	B3025137
	1/20/2025	2/04/25	
			SP2
			SP2

RELEASED 12-20-24
SUPERSEDES 08-21-24

