

ORIGINAL INVOICE

4031

ROBERT J. BRACKEN, P.E.

3768 CARBONTON RD.
SANFORD, N.C. 27330
TELEPHONE (919) 774-6074
BJBRACKEN@WINDSTREAM.NET

COUNTRY FAIR
3335 NC 87
SANFORD, NC
27332

SERVICES RENDERED THRU _____

PROJECT NO. 3919

INVOICE DATE 9-4-19

ALL ACCOUNTS DUE IN 30 DAYS.

PLEASE DETACH AND MAIL TOP PORTION WITH YOUR REMITTANCE.

ENGINEERING LETTER FOR
OVER HEIGHT M/H

Thanks

Ref: STEPHEN MILTON
LILLINGTON NC

AMOUNT DUE

\$350⁰⁰

ROBERT J. BRACKEN, P.E., SANFORD, NORTH CAROLINA 27330

An 18% annual service charge will be added to all accounts not paid within 30 days of invoice date

RJB, P.E., P.A.

C-0269

ROBERT J. BRACKEN
ENGINEER + SURVEYOR

3768 Carbonton Road • Sanford, North Carolina 27330

(919) 774-6074 • bjbracken@windstream.net

September 4, 2019

Harnett Co. Inspections
P.O. Box 65
Lillington, NC 27546

REF: Single wide Mobile home
Stephen Milton, owner
Over height Inspection
76 Luart Drive
Lillington, N C 27546

Dear Sir/Madam,


I made an onsite inspection of the above referenced Single wide M/H on September 4, 2019. The purpose of the visit was to inspect the reported "over height" foundation setup for the mobile home.

The home was anchored with the approved Minute Man Model LLBS Longitudinal and Lateral Bracing FlexTube System. The flex tubes were anchored to 24x24 inch steel plates placed under the 16x16 inch piers. With reference to the specifications provided by Minute Man Anchors, Inc.; the amount of and the placement of the Minute Man Bracing Systems complies with the requirements of the State of North Carolina Regulations For Manufactured Homes 2004 ed.. Because of the over height condition, two cross straps were required.

The mobile home is approved "as is" and no additional anchors are required.

If you have any questions call 919-774-6074.

Sincerely,



Robert J. Bracken, PE

