

**ROBERT J. BRACKEN, P.E.**

3768 CARBONTON RD.  
SANFORD, N.C. 27330

TELEPHONE (919) 774-6074

BJBRACKEN@WINDSTREAM.NET

COUNTRY FAIR HOMES  
3335 NC 87 HWY  
SANFORD, NC  
27332

SERVICES RENDERED THRU \_\_\_\_\_

PROJECT NO. 14619

INVOICE DATE 8-15-19

-----  
**ALL ACCOUNTS DUE IN 30 DAYS.**

PLEASE DETACH AND MAIL TOP PORTION WITH YOUR REMITTANCE.

COMPACTION TEST

*Thanks*

Ref: 247 Nuttgrass Rd  
Bunnlevel, NC

AMOUNT DUE \$ 350<sup>00</sup>

**ROBERT J. BRACKEN, P.E.,** SANFORD, NORTH CAROLINA 27330

An 18% annual service charge will be added to all accounts not paid within 30 days of invoice date.

# RJB, P.E., P.A.

C-0269

ROBERT J. BRACKEN  
ENGINEER + SURVEYOR

3768 Carbonton Road • Sanford, North Carolina 27330  
(919) 774-6074 • bjbracken@windstream.net

July 5, 2019

Harnett County Building Inspections  
P O Box 65  
Lillington, N C 27546

REF. Double Wide M/H  
Over height inspection  
247 Nutgrass Rd  
Bunnlevel, N C 28323  
Country Fair Homes, Contractor

Dear Sir/Madam,

I made an onsite visit to the referenced Double wide M/H on August 14, 2019. The purpose of the visit was to examine the over height setup. The height at the highest point was 81". The home had 9 piers and those over 48" were double stacked, and had nine straps & anchors per side, with 5 of those being cross strapped. There were two Longitudinal straps and anchors on each end. After a thorough investigation, the footings and anchor/straps are adequate and meet or exceed the requirements set forth in the. State of North Carolina Regulations For Manufactured Homes, 2004, ed..

If you have any questions please feel free to call me at 919-774-6074.

Sincerely,

*Robert J. Bracken*

Robert J. Bracken, PE

RJB:jeb

