

RJB, P.E., P.A.

C-0269

ROBERT J. BRACKEN
ENGINEER + SURVEYOR

3768 Carbonton Road • Sanford, North Carolina 27330

October 29, 2019

Harnett Co. Inspections
P.O. Box 65
Lillington, NC 27546

REF: Double wide Mobile home
Jennifer Boggs, owner
Over height Inspection
872 Hollies Pines Rd.
Broadway NC 27505

Dear Sir/Madam,

I made an onsite inspection of the above referenced Double wide M/H on October 29, 2019. The purpose of the visit was to inspect the reported "over height" foundation setup for the mobile home.

The home was anchored with the approved Minute Man Model LLBS Longitudinal and Lateral Bracing FlexTube System. The flex tubes were anchored to 24x24 inch steel plates placed under the 16x16 inch piers. With reference to the specifications provided by Minute Man Anchors, Inc.; the amount of and the placement of the Minute Man Bracing Systems complies with the requirements of the State of North Carolina Regulations For Manufactured Homes 2004 ed The mobile home is approved "as is" and no additional anchorage is required.

If you have any questions call 919-774-6074.

Sincerely,



Robert J. Bracken, PE

