

ORIGINAL INVOICE

**ROBERT J. BRACKEN, P.E.**

3768 CARBONTON RD.  
SANFORD, N.C. 27330  
TELEPHONE (919) 774-6074  
BJBRACKEN@WINDSTREAM.NET

JORAM & ASHLEIGH BOEHNING  
72 RUNNING BROOK LN  
CAMERON, NC  
28316

SERVICES RENDERED THRU \_\_\_\_\_  
PROJECT NO. 14120  
INVOICE DATE 5/25/20

ALL ACCOUNTS DUE IN 30 DAYS. PLEASE DETACH AND MAIL TOP PORTION WITH YOUR REMITTANCE.

ENGINEERING LETTER FOR DOUBLE  
WIDE OVER HEIGHT

*Thanks*

Ref: Joram Boehning  
Cameron, NC

AMOUNT DUE \$ 350<sup>00</sup>-

**ROBERT J. BRACKEN, P.E.**, SANFORD, NORTH CAROLINA 27330

An 18% annual service charge will be added to all accounts not paid within 30 days of invoice date.

# RJB, P.E., P.A.

C-0269

ROBERT J. BRACKEN  
ENGINEER + SURVEYOR

3768 Carbonton Road • Sanford, North Carolina 27330

May 25, 2020

Harnett Co. Inspections  
P.O. Box 65  
Lillington, NC 27546

REF: Double wide Mobile Home  
Joran & Ashlie Boehning, Owner  
Over height Inspection  
72 Running Brook Ln  
Cameron, NC 28326

Dear Sir/Madam,

I made an onsite inspection of the above referenced Double wide M/H on May 25, 2020. The purpose of the visit was to inspect the reported "over height" foundation setup for a mobile home.

The home was anchored with the approved Minute Man Model LLBS Longitudinal and Lateral Bracing FlexTube System. The flex tubes were anchored to 24x24 inch steel plates placed under the 16x16 inch piers. With reference to the specifications provided by Minute Man Anchors, Inc.; the amount of and the placement of the Minute Man Bracing Systems complies with the requirements of the State of North Carolina Regulations For Manufactured Homes 2004 ed. Also there were two sets of cross straps at the high end. The mobile home is approved "as is" and no additional anchorage is required.

If you have any questions call 919-774-6074.

Sincerely,

  
Robert J. Bracken, PE

