

ORIGINAL INVOICE

ROBERT J. BRACKEN, P.E.

3768 CARBONTON RD.
SANFORD, N.C. 27330
TELEPHONE: (919) 774-6074
BJBRACKEN@WINDSTREAM.NET

JORAM & Ashlie BOEHNING
72 RUNNING BROOK LN
CAMERON, NC
28326

SERVICES RENDERED THRU _____

PROJECT NO. 12520

INVOICE DATE May 6, 2020

ALL ACCOUNTS DUE IN 30 DAYS.

PLEASE DETACH AND MAIL TOP PORTION WITH YOUR REMITTANCE.

Compaction Test For Double wide M/H

Thanks

Ref: 72 Running Brook Ln
Cameron, NC

AMOUNT DUE

\$ 350⁰⁰

An 18% annual service charge will be added to all accounts not paid within 30 days of

ROBERT J. BRACKEN, P.E.

RJB, P.E., P.A.

C-0269

ROBERT J. BRACKEN
ENGINEER + SURVEYOR

3768 Carbonton Road • Sanford, North Carolina 27330

May 6, 2020

Harnett County Building Inspections
P.O. Box 65
Lillington, NC 27546

:

Ref. Footing Inspection
Double Wide Mobile Home
Joran & Ashlie Boehning, Res.
72 Running Brook Ln
Cameron, N C 28326

Dear Sir/Madam,

I made an onsite visit to the residential building site referenced above on May 4, 2020. The purpose of the visit was to inspect the recently dug footings for a proposed double wide Mobile Home. I requested that the soft soil in the footings be removed down to firm soil. I returned to the site on May 5, and ran penetrometer test on the footings and the filled pad area, and got consistant readings of 2000 lb/ft². The under cut areas can be filled with concrete if the owner chooses or stone. The footings are adequate and meets or exceeds the live and dead loads required according to the requirements set forth in the N C State Residential Building Code, 2018 ed. And The State of North Carolina Regulations for Manufactured Homes,2008,ed.

If you have any questions call 919-774-6074

Sincerely,



Robert J. Bracken, PE

RJB:jeb

