

# RJB, P.E., P.A.

C-0269

ROBERT J. BRACKEN  
ENGINEER + SURVEYOR

3768 Carbonton Road • Sanford, North Carolina 27330

January 10, 2020

Harnett Co. Inspections  
P.O. Box 65  
Lillington, NC 27546

REF: Single wide Mobile home  
Dale Carter, Owner  
Over height Inspection  
4748 Ponderosa Rd  
Sanford, NC 27332

Dear Sir/Madam,

I made an onsite inspection of the above referenced Single wide M/H on January 9, 2020. The purpose of the visit was to inspect the reported "over height" foundation setup for the mobile home.

The home was anchored with the approved Minute Man Model LLBS Longitudinal and Lateral Bracing FlexTube System. The flex tubes were anchored to 24x24 inch steel plates placed under the 16x16 inch piers. With reference to the specifications provided by Minute Man Anchors, Inc.; the amount of and the placement of the Minute Man Bracing Systems complies with the requirements of the State of North Carolina Regulations For Manufactured Homes 2004 ed. Also there were two anchors a each to resist the uplift. The mobile home is approved "as is" and no additional anchorage is required.

If you have any questions call 919-774-6074.

Sincerely,



Robert J. Bracken, PE

