



January 10, 2022

Clayton Homes
1921 Keller Andrews Rd.
Sanford, NC

Attention: Mr. Stephen Wheeler

Reference: Over Height Pier and Anchor Evaluation
41 Jessica Ct., Sanford, NC 27330
Project No. 021mh79, Harnett County Permit No. BRES 2011-0028

Dear Mr. Wheeler:

Thank you for using Piedmont Geotechnical to conduct the evaluation for your project. As requested, the site was visited on January 8, 2022 to observe the application of surface bonding cement to (2) masonry piers at the above referenced mobile home. In our August 10, 2021 report, the following recommendation was made:

- It is recommended to coat the (2) right end chassis beam piers on the back of the home with a 1/8-in. layer of surface bonding cement, mixed and applied according to the manufacturer's specifications.

At our site visit on January 8, 2022, the (2) piers had been properly coated with surface bonding cement in accordance with our recommendation.

Based on observation of the proper implementation of the recommendation, the pier and anchoring system (including piers, anchors, Minute Man systems, straps and connectors) for the mobile home at 41 Jessica Ct., Sanford, NC 27330 (Harnett County Permit No. BRES 2011-0028) is structurally sound and adequate to support the proposed loads of the mobile home. Thank you for using Piedmont Geotechnical for your evaluation. If you should have any questions pertaining to this report, please call.

Sincerely,



January 10, 2022

D. Allen Hughes, P.E., President
Piedmont Geotechnical, Inc. PA