


**PIEDMONT  
GEOTECHNICAL**



July 15, 2021

Clayton Homes  
1921 Keller Andrews Rd.  
Sanford, NC

Attention: Mr. Stephen Wheeler

Reference: Over Height Pier and Anchor Evaluation  
350 Rabbit Run Ln., Cameron, NC  
Project No. 021mh57, Harnett County Permit No. BRES2101-0039

Dear Mr. Wheeler:

Thank you for using Piedmont Geotechnical to conduct the evaluation for your project. As requested, the site was visited on July 12, 2021 to evaluate the structural stability of the pier and anchoring system for the above referenced mobile home.

Upon arrival, the approximate 16 ft. by 76-ft mobile home had been placed on (10) rows of block piers on ABS footings. The home is anchored with (2) Minute Man systems. One system is located at the second pier from the left end on the front of the home and the other is located at the second pier from the right end on the back. The pier heights range from about 27 in. to 48 in.

Based on measuring, observation, and implementation of the recommendations, it is my professional finding that the pier and anchoring system (including piers, anchors, Minute Man systems and connectors) for the mobile home at 350 Rabbit Run Ln., Cameron, NC (Harnett County Permit No. BRES2101-0039) is structurally sound and adequate to support the proposed loads of the mobile home. Thank you for using Piedmont Geotechnical for your evaluation. If you should have any questions pertaining to this report, please call me.

Sincerely,

  
July 15, 2021  


D. Allen Hughes, P.E., President  
Piedmont Geotechnical, Inc. PA